# CONSTRUCTION COMMITTEE REVISED AGENDA

June 3, 2019 6:30 PM

304 E. Grand River, Conference Room 4, Howell, MI 48843

			Pages
1.	CALL N	MEETING TO ORDER	
2.	APPRO	OVAL OF MINUTES	3
	a.	Minutes of Meeting Dated: March 25, 2019	
	b.	Minutes of Meeting Dated: May 6, 2019	
3.	APPRO	OVAL OF AGENDA	
4.	CALL T	O THE PUBLIC	
5.	REPOR	RTS	
	a.	911 Central Dispatch Project Update	
	b.	Sheriff Storage Facility Project Update	
6.	ACTIO	N ITEMS	
	a.	Lindhout Invoice #16101.1119	9
		911 Central Dispatch: \$3,018.25	
	b.	Lindhout Invoice #2019-0506	10
		Sheriff Storage Facility: \$682.50	
	c.	JS Vig Pay Application 11	11
		911 Central Dispatch: \$363,070.08	
	d.	JS Vig Pay Application 2	27
		Sheriff Storage Facility: \$29,703.60	
	e.	JS Vig Request for Change Order #14	41
		911 Central Dispatch: \$16,297.00	

	f.	JS Vig Request for Change Order #19	52
		911 Central Dispatch: \$(1,077.00)	
	*g.	JS Vig Request for Change Order #20	58
		911 Central Dispatch: \$1,041.00	
	*h.	JS Vig Request for Change Order #21	60
		911 Central Dispatch: \$379.00	
	*i.	JS Vig Request for Change Order #1	64
		Sheriff Storage Facility: \$7,577.00	
7.	NEW B	USINESS	

- a. Schedule Next Meeting
- 8. ADJOURNMENT

#### **CONSTRUCTION COMMITTEE**

#### **MEETING MINUTES**

May 6, 2019, 6:00 PM 304 E. Grand River, Conference Room 4, Howell, MI 48843

Members Present:

Dennis Dolan, Robert Bezotte, Douglas Helzerman

#### 1. CALL MEETING TO ORDER

The meeting was called to order by Commissioner Dolan at 6:03 p.m.

#### 2. APPROVAL OF MINUTES

Minutes of meeting dated: April 15, 2019

Motion to approve the minutes as presented.

Moved By R. Bezotte

**Seconded By** D. Helzerman

Yes (3): D. Dolan, R. Bezotte, and D. Helzerman

**Motion Carried (3-0-0)** 

#### 3. APPROVAL OF AGENDA

Motion to approve the Agenda as presented.

Moved By D. Helzerman

Seconded By R. Bezotte

Yes (3): D. Dolan, R. Bezotte, and D. Helzerman

**Motion Carried (3-0-0)** 

#### 4. CALL TO THE PUBLIC

None.

#### 5. REPORTS

#### 5.a 911 Central Dispatch & Sheriff Storage Facility Project Update

Lindhout Architects & J.S. Vig Construction Company

Valerie Vig provided a report for JS Vig construction:

Update on Sheriff Storage - demo has started, shipping date is June 14, 10 days behind estimate. Answered questions from the Committee.

911 Central Dispatch - Schedule will be presented at site meeting on Monday. Site work has seen a few delays due to weather. Target date for flooring to start around June 1st. Excavator coming to do more site work for stone. Referred to site drawing to explain walk through access.

Discussed 1st layer of asphalt being down to use drive during demo.

Commissioner Dolan stated that July 29th has been given by JS Vig as a good date for construction to be finished and 911 can begin vacating existing building after 5:00 p.m. All construction must be complete inside and as much as possible outside, all inspections, and punch list; 911 staff will be the only applicants.

Commissioner Dolan requested schedule from JS Vig.

Valerie Vig will work with Architect for a preliminary punch list to avoid delays at the end.

Discussed scheduling moving and the punch list.

#### 6. ACTION ITEMS

#### 6.a Joe Raica Excavating, Inc FWO 5

911 Central Dispatch Regrade and Limestone: \$5,500.00

Commissioner Dolan explained the purpose of the Work Order and answered questions.

Motion to approve Work Order.

Moved By D. Helzerman Seconded By R. Bezotte

Yes (3): D. Dolan, R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

#### 6.b Xybix Quote #23384

911 Central Dispatch Furniture Move: \$27,247.91

Joni Harvey presented the quote and requested a motion to approve the amount of the furniture. Relocation and purchase will be the biggest purchases from this line in the project budget (Owner Expenses).

#### 6.c Marxmoda Quote #54352

911 Central Dispatch Furniture Proposal: \$134,264.26

Motion to approve Xybix Quote #23384 and Marxmoda Quote #54352.

**Moved By** D. Helzerman **Seconded By** R. Bezotte

Yes (3): D. Dolan, R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

Motion to authorize 911 Central Dispatch to purchase the Owner Responsibility items for an amount not to exceed \$922,632.07

Moved By D. Helzerman Seconded By R. Bezotte

Yes (3): D. Dolan , R. Bezotte, and D. Helzerman

**Motion Carried (3-0-0)** 

#### 6.d Lindhout Invoice 2019-0402

911 Central Dispatch: \$1,207.30

Motion to approve payment.

Moved By R. Bezotte

Seconded By D. Helzerman

Yes (3): D. Dolan, R. Bezotte, and D. Helzerman

**Motion Carried (3-0-0)** 

#### 6.e J.S. Vig Pay Application #10

911 Central Dispatch: \$400,493.56

Motion to approve payment.

**Moved By** D. Helzerman **Seconded By** R. Bezotte

Yes (3): D. Dolan, R. Bezotte, and D. Helzerman

**Motion Carried (3-0-0)** 

#### 6.f Lindhout Invoice 2019-0403

Sheriff Storage Facility: \$265.13

Motion to approve payment.

Moved By R. Bezotte

**Seconded By** D. Helzerman

Yes (3): D. Dolan, R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

#### 6.g J.S. Vig Pay Application #1

Sheriff Storage Facility: \$22,669.00

Motion to approve payment.

Moved By D. Helzerman Seconded By R. Bezotte

Yes (3): D. Dolan, R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

#### 7. NEW BUSINESS

None.

#### 8. ADJOURNMENT

Motion to adjourn the meeting at 6:57 p.m.

Moved By D. Helzerman Seconded By R. Bezotte

Yes (3): D. Dolan, R. Bezotte, and D. Helzerman

**Motion Carried (3-0-0)** 

Natalie Hunt, Recording Secretary

#### **CONSTRUCTION COMMITTEE**

#### **MEETING MINUTES**

March 25, 2019, 12:30 PM
Meals on Wheels, 9525 E. Highland Rd, Howell, MI 48843

Members Present:

Dennis Dolan, Douglas Helzerman

Members Absent:

**Robert Bezotte** 

#### 1. CALL MEETING TO ORDER

The meeting was called to order by Commissioner Dolan at 12:32 p.m.

#### 2. APPROVAL OF AGENDA

Motion to approve the Agenda as presented.

Moved By D. Helzerman

Seconded By D. Dolan

Yes (2): D. Dolan, and D. Helzerman

Absent (1): R. Bezotte

Motion Carried (2-0-1)

#### 3. CALL TO THE PUBLIC

None.

#### 4. PRESENTATION

New Meals on Wheels Site Location near M-59 and U.S. 23

Dave Prout stated Community Outreach Services Corp. (COSC) would be the land and new kitchen/office facility owner for the operations of the Meals on Wheels Program (MOW).

Their next meeting will be at the Oakland Hills Country Club, date and time are to be determined.

#### 5. ADJOURNMENT

Motion to adjourn the meeting at 1:46 p.m.

**Moved By** D. Helzerman **Seconded By** D. Dolan

Yes (2): D. Dolan , and D. Helzerman

Absent (1): R. Bezotte

Motion Carried (2-0-1)

Dennis Dolan, Recording Secretary

# Lindhout Associates Architects aia pc

www.lindhout.com

10465 Citation Drive, Brighton, Michigan 48116

810-227-5668

# **MONTHLY INVOICE**

**BILL TO** 

Chad Chewning 911 Central Dispatch 300 S. Highlander Way Howell, MI 48843 Date May 01, 2019 Invoice # 16101.1119

Project Name LC 911 - New Central Dispatch

Project No 17114

Please Remit By May 31, 2019 Payment Terms 30(days)

Balance Due: \$3,018.25

#### **Project Description: LC 911 - New Central Dispatch**

April, 2019 work included attendance at on-site meetings, submittal review, pay application review, and contractor coordination.

	Fee S	Fee Summary		Previously Invoiced		Current Invoice		
	%	Stipulated	% phase Completed	Amount Billed	% complete	Value of Completed	Amount remaining	
01 Schematic Design	7.00%	\$20,960.07	100.00%	\$20,960.07	0.00%	\$0.00	\$0.00	
02 Design Development	15.00%	\$44,914.43	100.00%	\$44,914.43	0.00%	\$0.00	\$0.00	
03 Construction Documents	50.00%	\$149,714.76	100.00%	\$149,714.76	0.00%	\$0.00	\$0.00	
04 Bidding Administration	5.00%	\$14,971.48	100.00%	\$14,971.48	0.00%	\$0.00	\$0.00	
05 Construction Administration	23.00%	\$68,868.79	73.70%	\$50,759.30	78.09%	\$3,018.25	\$15,091.24	
	100.00%	\$299,429,52	93.95%	\$281.320.04	1.01%	\$3.018.25	\$15.091.22	

Construction Cost	\$5,444,173.00
Fee Percentage	5.50%
Total Fee Amount	\$299,429.52

Invoice Total: \$3,018.25

Please make payments to Lindhout Associates.

10465 Citation Drive, Brighton, Michigan 48116

810-227-5668

# **MONTHLY INVOICE**

**BILL TO** 

Jeff Warder Livingston County Sheriff 150 S. Highlander Way Howell, MI 48843 Date May 01, 2019
Invoice # 2019-0506
Project Name LC Sheriff - Storage Facility
Project No 18041
Please Remit By May 31, 2019
Payment Terms 30(days)

Balance Due: \$1,371.83

#### **Project Description: LC Sheriff - Storage Facility**

April, 2019 services included submittal review, payment application review, and attendance at multiple project meetings. This invoice includes reimbursable printing costs.

	Fee Su	Fee Summary		Previously Invoiced		Current Invoice		
	%	Stipulated	% phase Completed	Amount Billed	% complete	Value of Completed	Amount remaining	
01 Schematic Design	10.00%	\$3,766.02	100.00%	\$3,766.01	0.00%	\$0.00	\$0.00	
02 Design Development	20.00%	\$7,532.03	100.00%	\$7,532.03	0.00%	\$0.00	\$0.00	
03 Construction Documents	50.00%	\$18,830.08	100.00%	\$18,830.08	0.00%	\$0.00	-\$0.01	
04 Bidding Administration	3.00%	\$1,129.80	100.00%	\$1,129.80	0.00%	\$0.00	\$0.00	
05 Construction Administration	17.00%	\$6,402.23	33.74%	\$2,160.19	42.02%	\$530.25	\$3,711.78	
	100.00%	\$37,660.15	88.74%	\$33,418.11	1.41%	\$530.25	\$3,711.79	

Expenses	;						
Date	<u>Name</u>	<u>Phase</u>	Expense Type	<u>Description</u>	<u>Qty</u>	Rate	Amount
Expense							
04/02/2019	bma	C-Architectural	In House	Prints for permit drawings	1.00	\$152.25	\$152.25
			Prints / 24"x 36" Copi	by bma.			
			30 Сорі	Expense Total:			\$152.25
				Expenses Total:			\$152.25
				Invo	ice Total:		\$682.50
				Previou	s Balance:		\$2,054.14
				Payments	Received:		\$1,364.81
				Account	Balance:		\$1,371.83

Please make payments to Lindhout Associates.



May 29, 2019

Livingston County 911 Central Dispatch 300 S. Highlander Way Howell, MI 48843

Attn: Chad Chewning, Director

Re: Application and Certificate for Payment No. 11

Dear Chad,

**Our Mission** 

#### Integrity

in architecture and design in client relationships in employee relationships in community relationships

advancement in all these efforts

Attached please find application and certificate for payment No. 11, as received from J.S. Vig Construction Company earlier this morning. We last visited the site yesterday morning, and observed the work in progress. This payment application includes portions of the masonry, architectural woodwork, dampproofing & waterproofing, architectural metal panels, membrane roofing, doors/frames & hardware, entrances & storefronts, drywall & metal framing, wall & floor tile, painting, fire protection, plumbing, HVAC, electrical, site excavation and portions of the Contractor's fee. They have also included partial unconditional waivers of lien from previous payment application No. 10. In conclusion we find the completed work to be in general compliance with the requirements of the contract documents and the level of completeness to be equal to the amount indicated on the attached application.

If this action meets with your approval, please proceed with payment to J.S. Vig Construction Company in the revised amount indicated on the application.

Feel free to contact our office if you have any questions or concerns regarding this information.

Bradley M. Alvord, Project Architect, Partner Lindhout Associates architects aia pc

Natalie Hunt, Livingston County Administrative Specialist C.C. Cindy Catanach, Deputy County Administrator/Financial Officer

#### APPLICATION AND CERTIFICATE FOR PAYMENT

TO OWNER:

Howell, MI 48843

Livingston County 304 E. Grand River Suite 202 PROJECT:

Livingston County 911 Central Dispatch

300 S. Highlander Way

Howell, MI 4843

APPLICATION No: PERIOD TO: PROJECT NOS: CONTRACT DATE: 11 5/31/2019 1673

Date

CT DATE: 6/26/2018

Job # 00-1673

FROM CONTRACTOR:

J S Vig Construction Company 15040 Cleat Street

Plymouth, MI 48170 CONTRACT FOR: G

FOR: GENERAL TRADES

ARCHITECT:

Lindhout Associates Architects

10465 Citation Drive Brighton, MI 48116

#### CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment as shown below, in connection with the Contract Continuation sheet is attached.

1.	ORIGINAL CONTRACT SUM	\$	5,444,173.00
2.	Net Change by Change Orders		2, 211, 127, 170
3.	CONTRACT SUM TO DATE		5,444,173.00
4.	TOTAL COMPLETED & STORED TO DATE	\$	4,058,607.81
5.	Direct Checks Previously Issued by Owner	\$	
6.	그렇게 하이 살고 가게 가게 가게 하는 것이 하게 하면 된 그렇게 보고 있다. 그 그렇게 하는 것이 하는 것이 되었다.		
7.	JS Vig Completed & Stored		4,058,607.81
8.	RETAINAGE		
1	Total Retainage	\$	388,731.91
9.	TOTAL EARNED LESS RETAINAGE		3,669,875.90
	LESS PREVIOUS CERTIFICATES FOR PAYMENT		3,306,805.82
11	. Current Payment Due - JS Vig	\$	363,070.08
	. Current direct checks to Subcontractors		
13	BALANCE TO FINISH INCLUDING RETAINAGE	S	1.774.297.10

Change Order/Contract	ADDITIONS	DEDUCTIONS
Total Changes approved in		
Previous months by Owner	-	-
Total approved this month		
TOTALS	-	-
NET CHANGES by Change Order		_

The Contractor certified that the work covered by this pay request has been completed in accordance with the Contract Documents and that all progress payments previously paid by the Owner have been applied by the Contractor to discharge in full all of Contractor's obligations incurred in connection with the work covered by all prior pay requests.

Contractor: J S Vig Construction Company

STATE OF MICHIGAN, COUNTY OF WAYNE

Subscribed and sworn before me this NOTARY PUBLIC: Elaine Kennedy

My commission expires: April 28, 2023

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount appled. Initial all figures on this Application and the Continuation Sheet that are changed to conform with the amount certified.)

my M. HU

5-29-19 Date

ltem	Description	Original Contract	Change Orders	Revised Contract Value	-	eviously Billed	Billing this Period	<u>Stored</u> Materials	Total Billed		Balance to Bill	Overall	Retention
	Delivation							moterials		Ť		%	Held
1	Project Management, Engineer	\$ 82,340.00		\$ 82,340.00	-	63,086.00	\$ 9,614.0	0	\$ 72,700.0	0 5	9,640.00	88%	\$ 7,270.0
2	Supervision	\$ 166,055.00		\$ 166,055.00	\$ 13	26,365.67	\$ 19,712.0	0	\$ 146,077.6	-		88%	\$ 14,607.7
3	Project Labor	\$ 50,000.00		\$ 50,000.00	\$ 3	35,569.00	\$ 7,215.0	)	\$ 42,784.0	-		86%	\$ 4,278.4
4	Layout & Staking	\$ 20,000.00		\$ 20,000.00	\$ :	20,000.00			\$ 20,000.0	-		100%	\$ 2,000.0
5	Safety	\$ 8,440.00		\$ 8,440.00	\$	5,936.72	\$ 1,300.0		\$ 7,236.7	-		86%	\$ 723.6
6	Miscellaneous Rentals, Materials	\$ 40,000.00		\$ 40,000.00	\$ 2	21,490.34	\$ 9,104.0		\$ 30,594.34	+	-,	76%	
7	Blue Prints & Office Supplies	\$ 2,500.00		\$ 2,500.00	\$	2,040.70	\$ 459.3		\$ 2,500.00	-		100%	\$ 3,059.4
8	Security (Allowance)	\$ 5,000.00		\$ 5,000.00	\$	4,686.25	\$ 313.7		\$ 5,000.00	- 7		100%	\$ 500.0
9	Field Offices & Other Site Facilities	\$ 10,000.00		\$ 10,000.00	\$	7,973.04	\$ 1,100.00			1			
10	Temporary Barricades & Signage	\$ 2,000.00		\$ 2,000.00	-	2,000.00	4 2,200.0		\$ 9,073.04 \$ 2,000.00	-		91%	\$ 907.3
11	Dumpsters & Clean Up	\$ 12,000.00		\$ 12,000.00	-	6,025.00	\$ 2,512.00		\$ 8,537.00	-		100%	\$ 200.0
12	Final Clean Up	\$ 5,000.00		\$ 5,000.00	-	-,	2,512.00		\$ 6,537.00	\$		71%	\$ 853.7
	Builidng Demolition	\$ 30,000.00		\$ 30,000.00				-	\$ -	-		0%	\$ -
14	Building Asbestos Remediation	\$ 15,100.00		\$ 15,100.00					(a)	\$		0%	\$ -
15	Concrete Footings	\$ 141,245.00	\$ 2,682.50		\$ 9	92,927.50				\$		0%	\$ -
16	Concrete Flatwork Phase I	\$ 143,925.00		\$ 153,384.00	-	28,459.00		1	\$ 92,927.50 \$ 128,459.00	-		65%	\$ 9,292.7
17	Concrete Flatwork Phase II	\$ 37,535.00	, ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	\$ 37,535.00	-	.,			\$ 128,459.00	-	-	84%	\$ 12,845.9
18	Masonry	\$ 549,900.00		\$ 549,900.00	\$ 49	94,175.22	\$ 35,432.78			\$		0%	\$ -
19	Structural Steel	\$ 237,000.00				32.000.00	- 33,432.78		\$ 529,608.00 \$ 232,000.00	-		96%	\$ 52,960.80
20	Architectural Woodwork	\$ 70,750.00		\$ 73,990.00		28,570.00	\$ 11,140.00			-		98%	\$ 23,200.00
21	Dampproofing & Waterproofing	\$ 21,000.00	, ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	\$ 21,000.00	-	7,250.00				-		54%	\$ 3,971.00
	Architectural Metal Panels	\$ 154,468.00		\$ 156,380.00		4,379.50			\$ 21,000.00 \$ 139,379,50	+-		100%	\$ 2,100.00
23	Membrane Roofing		\$ 9,746.00		-	0,135.60				-		89%	\$ 13,937.9
24	Firestopping	\$ 2,500.00		\$ 2,500.00	7 13	0,133.00	7,500.00		\$ 157,635.60 \$ -	-		96%	\$ 15,763.56
25	Spray Applied Fireproofing	\$ 2,700.00		\$ 2,700.00	<	2,700.00		-		\$		0%	\$ -
26	Caulking	\$ 4,000.00		\$ 4,000.00	7	2,700.00			\$ 2,700.00 \$ -	-		100%	\$ 270.00
27	Doors, Frames & Hardware	\$ 145,472.00			\$ 4	2 472 00	43 500 00			\$		0%	\$ -
	Entrances and Storefronts	\$ 138,000.00	-		-	3,472.00			\$ 85,972.00	1	-	58%	\$ 8,597.20
-	Drywall and Metal Studs	\$ 400,074.00			-		\$ 18,840.00		\$ 132,000.00	\$	6,000.00	96%	\$ 13,200.00
	Wall & Floor Tiling	\$ 32,215.00					\$ 89,675.00		\$ 279,503.49	\$	123,280.56	69%	\$ 27,950.35
$\overline{}$	Carpet Tile and Base				_	-	\$ 6,611.50	1	\$ 18,823.50	-		56%	\$ 1,882.35
-	Access Flooring; Dispatch				\$ 3	0,460.00			\$ 30,460.00	+-		73%	\$ 3,046.00
	Painting	\$ 22,858.00			_				\$ -	\$		0%	\$ -
	Markerboards	\$ 1,104.00		\$ 22,858.00 \$ 1,104.00			\$ 10,286.10		\$ 10,286.10	+-	12,571.90	45%	\$ 1,028.61
-	Projector Screen	\$ 5,960.00			\$ .	1,104.00			\$ 1,104.00	-		100%	\$ 110.40
_	Toilet Compartments	\$ 4,350.00				-			\$ -	\$	5,960.00	0%	\$ -
_	Fire Extinguishers and Cabinets	\$ 1,170.00							\$ -	\$	4,350.00	0%	\$ -
	Lockers								\$ -	\$	1,170.00	0%	\$ -
_	Benches	\$ 1,680.00				-			\$ -	\$	10,598.70	0%	\$ -
-	Window Treatments	\$ 6,357.00				_			\$ -	\$	1,680.00	0%	\$ -
-	Fire Protection	\$ 44,937.00				2 702 75			\$ -	\$	6,357.00	0%	\$ -
_	Plumbing	\$ 114,400.00				3,702.75			\$ 37,702.75	+	7,234.25	84%	\$ 3,770.28
_	HVAC	\$ 226,630.00				2,440.00	1-1-1-1		\$ 95,000.00	-	19,400.00	83%	\$ 9,500.00
14 E	Electrical	\$ 903,150.00				4,820.00			\$ 209,820.00	\$	16,810.00	93%	\$ 20,982.00
	Site Excavation		\$ 149,664.00			4,742.85			\$ 672,260.85	-	239,425.15	74%	\$ 67,226.09
	Asphalt Phase I	\$ 63,385.00	2 145,004,00	\$ 515,009.00 \$ 63,385.00	÷ 425	טט.צפכ,כ	5,500.00		\$ 435,099.00	1	79,910.00	84%	\$ 43,509.90
_	Asphalt Phase II	\$ 48,805.00				-			\$ -	\$	63,385.00	0%	\$ -
	Fencing	\$ 87,013.00				-				\$	48,805.00	0%	\$ -
_	Perimeter Fence (Allowance)	\$ 4,000.00							-	\$	87,615.00	0%	\$ -
_	andscaping	\$ 87,867.00		400	ė -	065.00			-	\$	4,000.00	0%	\$ -
	Project Contingency		(206,384.00)		<b>4</b> 3	3,965.00			3,965.00	-	87,177.00	4%	\$ 396.50
	Performance and Payment Bond	\$ 47,998.00			¢ 40	600.00			-	\$	61,387.33	0%	\$ -
	Building Permit	\$ 70,000.00			_	9,690.00			49,690.00			100%	
_	esting and Inspecting Services	\$ 20,000.00				9,128.00			69,128.00		872.00	99%	
_	nsurance	\$ 38,398.00 5				0,000.00	****		20,000.00	_		100%	\$ 2,000.00
-	Preconstruction Fee	\$ 12,000.00	2,072.75			0,409.75	61.00		40,470.75	-		100%	
-	Overhead & Profit	\$ 214,794.67 \$				2,000.00	******		12,000.00			100%	
1		y 414,/34.0/ \$	0,255.00	221,049.67 Agend	a Pag	s,/00,00   \$	f 68,700.00		165,400.00	\$	55,649.67	75%	\$ 16,540.00
_		\$ 5,444,173.00 \$		5,444,173.00		, 0							

#### SWORN STATEMENT

Joseph Vig		being duly sworn, deposes and says that	J.S. Vig Construction Company
is the contractor for an improvement to the			County of Livingston
described as follows : (address / legal)	300 South Highlander Way, Howell	MI 48843	Pay App #11 May2019

That the following is a statement of each subcontractor and supplier and laborer, for which laborer the payment of wages or fringe benefits and witholdings is due but unpaid, with whom the (contractor)(subcontractor) has (contracted)(subcontracted) for performance under the contract with the owner thereof, and that

Subcontractor/Supplier/Laborer	Type of Improvement	Total Contract	Change Orders	Adjusted Contract	Amount Paid	Amount Due	Balance to Complete
JS Vig	Construction Management	1,020,253.00	(194,942,44)	825,310.56	574,029.40	63,344.81	
BAC	Marker boards	1,104.00	(10.10.12.11)	1,104.00	993.60	00,044.01	187,936.35
BDS Environmental	Asbestos Removal	15,100.00		15,100.00	993.00		110.40
Boss Engineering	Layout & Staking	14,300.00		14,300.00	12,963.00		15,100.00
Brickman Construction	Masonry	549,000.00	(1,012.00)	547,988.00	444,757,70	31,889.50	1,337.00
Butcher & Butcher	Membrane Roofing	153,800.00	8,527.50	162,327.50	135,122.04	6,750.00	71,340.80
CEI Materials	Metal Siding	154,468.00	1,912.00	156,380.00	104,662.35		20,455.46
Conventional Carpet	Carpet	40,446.00	(885.00)	39,561.00	27,414.00	22,500.00	29,217.65
Crampton Electric	Electrical	903,150.00	8,536.00	911,686.00	580,268.55	04 700 05	12,147.00
Data Supplies	Access Flooring	48,700.00	1,242.00	49,942.00	360,266.33	24,766,65	306,650.80
EGD Glass & Door	Entrances and Storefronts	138,000.00	1,242.00	138,000.00	101,844.00	40.050.00	49,942.00
FBH	Doors, Frames, and Hardware	145,472.00	2,511.00	147,983.00		16,956.00	19,200.00
Future Fence	Fencing	87,013.00	602.00	87,615.00	39,124.80	38,250.00	70,608.20
G&T Commercial	Painting	22,858.00	002.00	22,858.00		7 *** **	87,615.00
George F. Wilbur	Plumbing	114,400.00		114,400.00	05 400 00	7,200.27	15,657.73
Harnish	Fireproofing	2,700.00		2,700.00	65,196.00	20,304.00	28,900.00
Huron Acoustic	Drywall	338,374.00	4,518.74		2,430.00	44,519.55	270.00
Joe Raica Excavating	Excavating	502,649.00	148,664.00	342,892.74	170,845.64	80,707.50	91,339.60
Merlo Construction	Concrete Flatwork	186,000.00	9,459.00	651,313.00	386,639.10	4,950.00	259,723.90
Nagle Paving	Asphalt Paving	112,190.00	9,459.00	195,459.00	115,613.10		79,845.90
Novi Wall	Footings	141,245.00	0.000.50	112,190.00	*******		112,190.00
Phantom Fire Protection	Fire Protection	44,937.00	2,682.50	143,927.50	83,634.75		60,292.75
Progressive Plumbing	Plumbing Accessories			44,937.00	30,332.49	3,600.00	11,004.51
RAM Construction	Masonry Caulking	13,160.00		13,160.00			13,160.00
S&G Fabricators	Steel	25,000.00		25,000.00	15,525.00	3,375.00	6,100.00
Shelving Inc.	Lockers	237,000.00	500 70	237,000.00	208,800.00		28,200.00
Shores Tile Company	Tile	9,035.00	563.70	9,598.70			9,598.70
Sobania	7	32,215.00	1,106.00	33,321.00	10,990.80	5,950.35	16,379.85
The Sheer Shop	Architectual Millwork	70,750.00	3,240.00	73,990.00	25,713.00	10,026.00	38,251.00
WM Floyd Co.	Window Treatments	6,357.00		6,357.00			6,357.00
	HVAC	226,630.00		226,630.00	166,338.00	22,500.00	37,792.00
World Class Contracting	Landscaping	87,867.00	3,275.00	91,142.00	3,568.50		87,573.50
TOTAL AMOUNTS		5,444,173.00	(0.00)	5,444,173.00	3,306,805.82	363,070.08	1,774,297.10

The contractor has not procured material from, or subcontracted with, any person other than those set forth above and owes no money for the improvement other than the sums set forth.

I make this statement as the contractor or as CEO of J S Vig Construction Company to represent to the owner or lessee of the property and his or her agents that the property is free from claims of construction liens, or the possibility of construction liens, except as specifically set forth in this statement and except for claims of construction liens by laborers that may be provided under section 109 of the construction lein act, 1980 PA497, MCL 570-1109

WARNING TO OWNER: AN OWNER OR LESSEE OF THE PROPERTY SHALL NOT RELY ON THIS SWORN STATEMENT TO AVOID THE CLAIM OF A SUBCONTRACTOR, SUPPLIER, OR LABORER WHO HAS PROVIDED A NOTICE OF FURNISHING OR A LABORER WHO MAY PROVIDE A NOTICE OF FURNISHING UNDER SECTION 109 OF THE CONSTRUCTION LIEN ACT, 1980 PA 497, MCL 570.1109, TO THE DESIGNEE OR TO THE OWNER OR LESSEE IF THE DESIGNEE IS NOT NAMED OR HAS DIED.

IF THIS SWORN STATEMENT IS IN REGARD TO A RESIDENTIAL STRUCTURE, ON RECEIPT OF THE SWORN STATEMENT, THE OWNER OR LESSEE, OR THE OWNER'S OR LESSEE'S DESIGNEE, MUST GIVE NOTICE OF ITS RECEIPT, EITHER IN WRITING, BY TELEPHONE, OR PERSONALLY, TO EACH SUBCONTRACTOR, SUPPLIER, AND LABORER WHO HAS PROVIDED A NOTICE OF FURNISHING UNDER SECTION 109 OR, IF A NOTICE OF FURNISHING IS EXCUSED UNDER SECTION 108 OR 108A, TO EACH SUBCONTRACTOR, SUPPLIER, AND LABORER NAMED IN THE SWORN STATEMENT. IF A SUBCONTRACTOR, SUPPLIER, OR LABORER WHO IS ENTITLED TO NOTICE OF RECEIPT OF THE SWORN STATEMENT MAKES A REQUEST, THE OWNER, LESSEE, OR DESIGNEE SHALL PROVIDE THE REQUESTER A COPY OF THE SWORN STATEMENT WITH 10 BUSINESS DAYS AFTER RECEIVING THE REQUEST.

csephs. Viz

WARNING TO DEPONENT: A PERSON, WHO GIVES A FALSE SWORN STATEMENT WITH THE INTENT TO DEFRAUD IS SUBJECT TO CRIMINAL PENALTIES AS PROVIDED IN SECTION 110 OF THE CONSTRUCTION LIEN ACT, 1980 P.A. 497, MCL 570.1110.

Subscribed and sworn to before me this

day of May , 2019

Elaine Kennedy

Notary Public, Wayne County My Commission Expires: 04/28/2023

ELAINE KENNEDY NOTARY PUBLIC, STATE OF M COUNTY OF WAYNE MY COMMISSION EXPIRES Apr 28, 2023 ACTING IN COUNTY OF Agenda Page 14 of 68

I/we have a contract with	Livingston C	ounty			
to provide Construction Manager	ment			Manifest Inserve	
for the improvements to the prope	erty described	as: Liv	vingston Cou	unty 911 Disp	patch
and by signing this waiver waive	my/our constru	uction lien to the	e amount of		\$46,602.92
for labor and/or materials provide	d through	04/30	0/19	_	
This waiver, together with all prevall amounts due to me/us for cont	-	·	does [ ne date show		cover
If the owner or lessee of the property or the owner's or less or if i/we are not required to provio waiver directly from me/one of us contacting me/one of us, either in	de one, and th , the owner, le	ne owner, lessee essee, or design	e, or designe lee may not	ee has not re- rely upon it w	ceived this rithout
	Ву:	2	101	1	
		•	, •	PLien Claima	nt)
		JS Vig Constru		any	
	Address:	15040 Cleat St Plymouth, MI			
		Flymouth, wir	40170		
	Telephone:	734-283-3002			· <u>. · · · · · · · · · · · · · · · · · ·</u>
Signed On: 5 23 19	Fax:				
Signed On: JOY [ ]	_				

I/we have a co	ontract with	JS Vig Cons	truction Compan	у		
to provide M	asonry					
for the improv	rements to the p	roperty described	as: Livi	ingston Cou	inty 911 Dis	patch
and by signing	g this waiver wai	ve my/our constru	uction lien to the	amount of		\$8,610.50
for labor and/	or materials prov	vided through	04/30/	/19	_	
		orevious waivers, contract improven	CONTRACTOR CONTRACTOR	does e date show	does not n above.	cover
or if i/we are r waiver directly	or the owner's or not required to p y from me/one o	lessee's designer rovide one, and the fus, the owner, le er in writing, by tel	ne owner, lessee essee, or designe	, or designe ee may not r	e has not re ely upon it v	eceived this without
		By:		truction	Lien Claima	ant)
	5/20/10	Telephone:	586-752-6776 844-272-1866			
Signed On:	5/29/19	Fax:	044-2/2-1000			

Please fax or mail signed waiver to:

ekennedy@jsvig.com Fax: 734-282-5320

I/we have a contact with J.S. Vig Construction Company to provide

Membrane Roofin

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of

\$31,622.04

for labor and/or materials provided through

04-30-2019

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally to verify that it is authentic.

Butcher & Butcher Conet. Co.

By:

(Signature of Lien Claimant)

Address:

3885 Industrial Drive Rochester Hills, MI 48309

Telephone:

Fax:

248-852-2323 248-852-0967

Signed on: May

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

Metal Siding

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of for labor and/or materials provided through 04-30-2019 .

\$32,886.41

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

CEI COMPOSITE MATERIALS

Ву:

(Signature of Lien Claimant)

Address:

800 E Duncan St

MANCHESTER, MI 48158

Telephone:

734-212-3006 734-661-0360

Fax:

Signed on: 5730/19.

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

Electrical

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of for labor and/or materials provided through 04-30-2019 .

<u>\$76,774.50</u>

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

if the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

Crampton Electric Co.

By:

PO Box 380

(\$ignature

Fowlerville, MI 48836

Telephone:

Address:

517-223-9970

Fax:

Signed on:

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

Plumbing

for the improvements to the property described as:

001673 - Wyingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of 04-30-2019

\$32,796.00

for labor and/or materials provided through

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements

through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this walver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

G F WILBUR PLUMBING

By:

(Signature of Lien Claimant)

Address:

10300 M-52

P O Box 156

Manchester, MI 48158

Telephone:

734 483-6810

Fax:

734 483-3866

Signed on:

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

Fireproofing

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of

\$2,430.00

for labor and/or materials provided through

04-30-2019

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

Harnish Fireproofing

By:

(Signature

Lien Clain

Address:

24400 Capitol

Redford, MI 48239

Telephone:

313-766-4054

Fax:

313-681-5152

Signed on: 5

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

Drywall/Metal S

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of for labor and/or materials provided through 04-30-2019

\$83,151.17

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

HURON ACOUSTIC TILE, INC.

By:

(Signature of Lien Claimant)

Address:

P. O. BOX 46445

MT. CLEMENS, MI 48046-6445

Telephone:

Fax:

586-783-1513 586-783-1845

X: 580-78

Signed on:

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contract with	JS Vig Construc	tion Company		
to provide Fire Protection				
for the improvements to the pr	operty described as:	Livingsto	n County 911 Di	spatch
and by signing this waiver wai	ve my/our constructio	n lien to the amour	nt of	\$22,243.82
for labor and/or materials prov	ided through	04/30/19	11	
This waiver, together with all p all amounts due to me/us for o	revious waivers, if an ontract improvements	y x does s through the date	does not shown above.	cover
If the owner or lessee of				
the property or the owner's or or if i/we are not required to pr waiver directly from me/one of contacting me/one of us, eithe	us, the owner, lesses in writing, by telepho	vner, lessee, or dese, or designee may one, or personally, Signature tom Fire	signee has not r	eceived this without authentic
		Box 458		
Signed On: 5-20-19	Telephone: Fax:	as City, MI 48764		

Please fax or mail signed waiver to:

ekennedy@jsvig.com Fax: 734-282-5320

I/we have a contact with J.S. Vig Construction Company to provide

Tile Work

Lien

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of for labor and/or materials provided through 04-30-2019

\$10,990.80

or labor and/or materials provided through

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

SHORES TILE COMPANY, INC.

By:

29975 LITTLE MACK ROSEVILLE, MI 48066

Telephone:

Address:

586-293-5540

Fax: 586-293-3810

Signed on:

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

Finish Carpentr

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of

\$25,713.00

for labor and/or materials provided through 04-30-2019

5-20-2019

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

SOBANIA, INC.

By:

(Signature of Lien Claimant)

Address:

615 GRISWOLD, SUITE 1102

DETROIT, MI 48226

Telephone:

313-963-9600

Fax:

313-963-9602

Signed on:

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

HVAC

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of 04-30-2019

\$26,672.40

for labor and/or materials provided through

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

By:

WM Floyd Co.

(Signature Lien Claimant)

Address:

716 Victory Drive Howell, Mt 48843

Telephone:

810-232-1160

Fax:

5/17/19

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com



May 29, 2019

Livingston County Sheriff 150 S. Highlander Way Howell, MI 48843

Attn: Jeff Warder, Undersheriff

Re: Application and Certificate for Payment No. 2

Dear Jeff,

**Our Mission** 

#### Integrity

in architecture and design in client relationships in employee relationships in community relationships

advancement in all these efforts

Attached please find application and certificate for payment No. 2, as received from J.S. Vig Construction Company earlier this morning. We visited the site yesterday morning and observed the work in progress. This payment application is limited to building demolition, HVAC and portions of the Contractor's fee. It also includes payment for HVAC materials that are currently being stored off-site. The subcontractor has provided a list of materials & costs, photos of stored materials, and insurance documentation per our request that are included for your review. In conclusion we find the completed work to be in general compliance with the requirements of the contract documents and the level of completeness to be equal to the amount indicated on the attached application.

If this action meets with your approval, please proceed with payment to J.S. Vig Construction Company in the revised amount indicated on the application.

Feel free to contact our office if you have any questions or concerns regarding this information.

Bradley M. Alvord, Project Architect, Partner

Lindhout Associates architects aia pc

C.C. Natalie Hunt, Livingston County Administrative Specialist Cindy Catanach, Deputy County Administrator/Financial Officer

#### APPLICATION AND CERTIFICATE FOR PAYMENT

TO OWNER:

Livingston County 304 E. Grand River Suite 202

Howell, MI 48843

PROJECT:

Livingston County Sheriff Storage Facility

200 S. Highlander Way Howell, MI 48843

APPLICATION No: PERIOD TO:

2 5/31/2019

PROJECT NOS: CONTRACT DATE: 1686

Date

Job # 00-1686

FROM CONTRACTOR:

J S Vig Construction Company -15040 Cleat Street

Plymouth, MI 48170 CONTRACT FOR:

**GENERAL TRADES** 

ARCHITECT:

Lindhout Associates Architects

10465 Citation Drive Brighton, MI 48116

#### CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment as shown below, in connection with the Contract Continuation sheet is attached.

1.	ORIGINAL CONTRACT SUM	\$ 749,098.00
2.	Net Change by Change Orders	\$ -
3.	CONTRACT SUM TO DATE	749,098.00
4.	TOTAL COMPLETED & STORED TO DATE	58,214.00
5.	Direct Checks Previously Issued by Owner	\$ -
6.	Direct Checks to be Issued by Owner this Draw	 
7.	JS Vig Completed & Stored	\$ 58,214.00
8.	RETAINAGE	
	Total Retainage	\$ 5,821.40
9.	TOTAL EARNED LESS RETAINAGE	\$ 52,392.60
10.	LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$ 22,689.00
11	Current Payment Due - JS Vig	\$ 29,703.60
	Current direct checks to Subcontractors	
13.	BALANCE TO FINISH, INCLUDING RETAINAGE	\$ 696,705.40

Change Order/Contract	ADDITIONS	DEDUCTIONS
Total Changes approved in		
Previous months by Owner		
Total approved this month		
TOTALS		
NET CHANGES by Change Order		

The Contractor certified that the work covered by this pay request has been completed in accordance with the Contract Documents and that all progress payments previously paid by the Owner have been applied by the Contractor to discharge in full all of Contractor's obligations incurred in connection with the work covered by all prior pay requests.

Contractor . J S Vig Construction Company STATE OF MICHIGAN, COUNTY OF WAYNE

Subscribed and sworn before me this NOTARY PUBLIC: Elaine Kennedy

April 28, 2023

My commission expires:

**ELAINE KENNEDY** NOTARY PUBLIC, STATE OF MI COUNTY OF WAYNE MY COMMISSION EXPIRES Apr 28, 2023 ACTING IN COUNTY OF

#### ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount appled. Initial all figures on this Application and the

Continuation Sheet that are changed to conform with the amount certified.)

				Davidson d C :						-		-				
<u>Item</u>	<u>Description</u>	Original Contract	Change Orders	Revised Contrac Value	<u>t</u> _	Previously Billed		Billing this Period	<u>Stored</u> <u>Materials</u>		Total Billed	<u>B</u>	alance to Bill	Overall %		Retention Held
1	Project Management, Engineer	ć 20.000.00		4			<u> </u>									
2	Supervision	\$ 20,000.00 \$ 26,585.00		\$ 20,000.00		5,000.00	\$	5,000.00		\$	10,000.00	\$	10,000.00	50%	5	1,000.00
3	Layout	\$ 26,585.00 \$ 5,000.00		\$ 26,585.00	-		+-			\$	-	\$	26,585.00	0%	3	-
	Safety			\$ 5,000.00	-		\$	1,500.00		\$	1,500.00	\$	3,500.00	30%	5	150.00
	Miscellaneous Rentals, Materials &	\$ 3,000.00		\$ 3,000.00	\$	500.00	\$	500.00		\$	1,000.00	\$	2,000.00	33%	\$	100.00
5	Barricades	\$ 38,000.00		\$ 38,000.00	۲,	2 105 00										
	Temporary Electricity (Allowance)				\$	2,195.00	-			\$	2,195.00		35,805.00	6%	\$	219.50
7				\$ 1,800.00	-					\$	-	\$	1,800.00	0%	\$	-
-	Temporary Heating (Allowance)	\$ 1,800.00		\$ 1,800.00	-					\$	-	\$	1,800.00	0%	\$	-
8	Tempoary Water (Allowance)	\$ 1,800.00		\$ 1,800.00						\$	-	\$	1,800.00	0%	\$	
	Tempoary Signage	\$ 1,500.00		\$ 1,500.00						\$	-	\$	1,500.00	0%	Ś	
	Sanitary Facility	\$ 3,000.00		\$ 3,000.00						\$	-	\$	3,000.00	0%	Ś	
	Dumpsters & Clean Up	\$ 4,000.00		\$ 4,000.00						\$	-	\$	4,000.00	0%	\$	-
	Final Clean Up	\$ 4,000.00		\$ 4,000.00						\$	-	\$	4,000.00	0%	Ś	
	Building Demolition	\$ 27,000.00		\$ 27,000.00			\$	12,000.00		\$	12,000.00	\$	15,000.00	44%	\$	1,200.00
	Building Asbestos Remediation	\$ 2,500.00		\$ 2,500.00	\$	2,500.00				\$	2,500.00	\$	-	100%	\$	
	Concrete Footings	\$ 21,651.00		\$ 21,651.00						\$	-	\$	21,651.00	0%	\$	
	Concrete Flatwork	\$ 62,025.00		\$ 62,025.00						\$	-	\$	62,025.00	0%	\$	-
	Masonry Structural Steel	\$ 12,560.00		\$ 12,560.00						\$	-	\$	12,560.00	0%	\$	-
	Metal Building Systems	\$ 3,240.00		\$ 3,240.00	-					\$	-	\$	3,240.00	0%	\$	-
	Dampproofing & Waterproofing	\$ 148,015.00		\$ 148,015.00	ļ					\$	-	\$	148,015.00	0%	\$	-
	Caulking	\$ 1,100.00		\$ 1,100.00	ļ					\$	-	\$	1,100.00	0%	\$	
		\$ 3,085.00		\$ 3,085.00	-					\$	-	\$	3,085.00	0%	\$	-
	Doors, Frames & Hardware	\$ 1,421.00		\$ 1,421.00	\$	1,421.00				\$	1,421.00	\$	-	100%	\$	142.10
	Overhead Door	\$ 24,327.00		\$ 24,327.00						\$	-	\$	24,327.00	0%	\$	
	Drywall and Metal Studs	\$ 13,250.00		\$ 13,250.00						\$	-	\$	13,250.00	0%	\$	
	Painting	\$ 6,835.00		\$ 6,835.00						\$	-	\$	6,835.00	0%	\$	
	Toilet Compartments	\$ 1,050.00		\$ 1,050.00						\$	-	\$	1,050.00	0%	\$	
_	Plumbing	\$ 19,290.00		\$ 19,290.00						\$	-	\$	19,290.00	0%	\$	
	HVAC	\$ 20,500.00		\$ 20,500.00			\$	350.00	\$ 7,080.00	\$	7,430.00	\$	13,070.00	36%	\$	743.00
	Electrical	\$ 52,600.00		\$ 52,600.00						\$	-	\$	52,600.00	0%	\$	-
	Site Excavation	\$ 73,216.00		\$ 73,216.00						\$	-	\$	73,216.00	0%	\$	-
	Asphalt	\$ 16,500.00		\$ 16,500.00						\$	-	\$	16,500.00	0%	\$	-
	andscaping Project Contingency	\$ 6,500.00		\$ 6,500.00						\$	-	\$	6,500.00	0%	\$	-
		\$ 31,608.00		\$ 31,608.00						\$	-	\$	31,608.00	0%	\$	-
	Soil/Utility Contingency	\$ 51,000.00		\$ 31,608.00						\$	-	\$	31,608.00	0%	\$	-
	Performance and Payment Bond	\$ 6,322.00		\$ 6,322.00	\$	6,322.00				\$	6,322.00	\$	-	100%	\$	632.20
	Building Permit Testing and Inspecting	\$ 12,643.00		\$ 12,643.00			\$	5,124.00		\$	5,124.00	\$	7,519.00	41%	\$	512.40
	Services(Allowance)	ć 5000.00														
	nsurance	\$ 5,000.00		\$ 5,000.00	_					\$		\$	5,000.00	0%	\$	-
		\$ 6,322.00		\$ 6,322.00		6,322.00				\$	6,322.00	\$	-	100%	\$	632.20
35 (	Verneau & FIOIIL	\$ 28,445.00		\$ 28,445.00	\$	950.00	\$	1,450.00		\$	2,400.00	\$	26,045.00	8%	\$	240.00
			1					1								

#### **SWORN STATEMENT**

Joseph Vig		being duly sworn, deposes and says that	J.S. Vig Construction Company
is the contractor for an improvement to the		City of, Howell, Michigan	County of Livingston
described as follows : (address / legal)	300 South Highlander Way, Howell,	. MI 48843	Pay App #2 May 2019

That the following is a statement of each subcontractor and supplier and laborer, for which laborer the payment of wages or fringe benefits and witholdings is due but unpaid, with whom the (contractor)(subcontractor) has (contracted)(subcontracted) for performance under the contract with the owner thereof, and that the amounts due to the persons as of the date bereaf are correctly and fully set forth expectite the inner trace.

Subcontractor/Supplier/Laborer	Type of Improvement	Total Contract		1 4 1 4 4 6 4 4 1			
JS Vig	Construction Management		Change Orders	Adjusted Contract	Amount Paid	Amount Due	Balance to Complete
AVI Developers		229,073.00		229,073.00	19,018.00	12,216.60	197,838.40
BDS Environmental	Masonry	12,560.00		12,560.00			12,560.00
Fonson, Inc	Asbestos Removal	2,500.00		2,500.00	2,250.00		250.00
Huron Acoustic	Site Work	87,816.00		87,816.00			87,816.00
	Carpentry	13,250.00		13,250.00			13,250.00
KVM Door Systems	Overhead Doors	24,327.00		24,327.00			24,327.00
Merlo Construction	Concrete Flatwork	62,025.00		62,025.00			62,025.00
Progressive Plumbing	Toilet Accessories	1,050.00		1,050.00			1,050.00
Poured Brick Walls	Concrete Footing	21,651.00		21,651.00			21,651.00
Prime Time Contracting	Demolition	24,500.00		24,500.00		10,800.00	13,700.00
RAM Construction	Waterproofing	2,985.00		2,985.00		10,000.00	2,985.00
Superior Electrical	Electrical	50,300.00		50,300.00			50,300.00
Tanner Supply	Doors & Hardware	1,421.00		1,421.00	1,421.00		00,000.00
TBD	Landscaping	6,500.00		6,500.00	1,121.00		6,500.00
TBD	Asphalt	16,500.00		16,500.00			16,500.00
TBD	Structural Steel	148,015.00		148,015.00			
TD Painting & Wallcovering	Painting	5,335,00		5,335.00			148,015.00
Wilbur, GF	Plumbing	18,790.00		18,790.00			5,335.00
WM Floyd Co.	HVAC	20,500.00		20,500.00		0.007.00	18,790.00
		20,000.00		20,300.00		6,687.00	13,813.00
							-
							-
TOTAL 1110111-0							
TOTAL AMOUNTS	L	749,098.00	-	749,098.00	22,689.00	29,703.60	696,705.40

The contractor has not procured material from, or subcontracted with, any person other than those set forth above and owes no money for the improvement other than the sums set forth.

I make this statement as the contractor or as CEO of J S Vig Construction Company to represent to the owner or lessee of the property and his or her agents that the property is free from claims of construction liens, or the possibility of construction liens, except as specifically set forth in this statement and except for claims of construction liens by laborers that may be provided under section 109 of the construction lein act, 1980 PA497, MCL 570-1109

WARNING TO OWNER: AN OWNER OR LESSEE OF THE PROPERTY SHALL NOT RELY ON THIS SWORN STATEMENT TO AVOID THE CLAIM OF A SUBCONTRACTOR, SUPPLIER, OR LABORER WHO HAS PROVIDED A NOTICE OF FURNISHING OR A LABORER WHO MAY PROVIDE A NOTICE OF FURNISHING UNDER SECTION 109 OF THE CONSTRUCTION LIEN ACT, 1980 PA 497, MCL 570.1109, TO THE DESIGNEE OR TO THE OWNER OR LESSEE IF THE DESIGNEE IS NOT NAMED OR HAS DIED.

IF THIS SWORN STATEMENT IS IN REGARD TO A RESIDENTIAL STRUCTURE, ON RECEIPT OF THE SWORN STATEMENT, THE OWNER OR LESSEE, OR THE OWNER'S OR LESSEE'S DESIGNEE, MUST GIVE NOTICE OF ITS RECEIPT, EITHER IN WRITING, BY TELEPHONE, OR PERSONALLY, TO EACH SUBCONTRACTOR, SUPPLIER, AND LABORER WHO HAS PROVIDED A NOTICE OF FURNISHING UNDER SECTION 109 OR, IF A NOTICE OF FURNISHING IS EXCUSED UNDER SECTION 108 OR 108A, TO EACH SUBCONTRACTOR, SUPPLIER, AND LABORER NAMED IN THE SWORN STATEMENT. IF A SUBCONTRACTOR, SUPPLIER, OR LABORER WHO IS ENTITLED TO NOTICE OF RECEIPT OF THE SWORN STATEMENT MAKES A REQUEST, THE OWNER, LESSEE, OR DESIGNEE SHALL PROVIDE THE REQUESTER A COPY OF THE SWORN STATEMENT WITH 10 BUSINESS DAYS AFTER RECEIVING THE REQUEST.

Joseph Via

WARNING TO DEPONENT: A PERSON, WHO GIVES A FALSE SWORN STATEMENT WITH THE INTENT TO DEFRAUD IS SUBJECT TO CRIMINAL PENALTIES AS PROVIDED IN SECTION 110 OF THE CONSTRUCTION LIEN ACT, 1980 P.A. 497, MCL 570.1110.

Joseph S. Viz

Subscribed and sworn to before me this

 $\frac{1}{2}$  day of  $\frac{1}{2}$  day  $\frac{1}{2}$  , 2019

Notary Public, Wayne County

My Commission Expires: 04/28/2023

ELAINE KENNEDY

NOTARY PUBLIC, STATE OF MI

COUNTY OF WAYNE

MY COMMISSION EXPIRES Apr 28, 2023

ACTING IN COUNTY OF WAYNE

Agenda Page 30 of 68

I/we have a contract with	Livingston C	ounty								
to provide Construction Management										
for the improvements to the prope	for the improvements to the property described as:  Livingston County Storage Facility									
and by signing this waiver waive r	ny/our constru	uction lien to the amount of	\$19,018.00							
for labor and/or materials provided	d through	04/30/19								
This waiver, together with all previall amounts due to me/us for cont	•	if any x does does not nents through the date shown above.	cover							
or if i/we are not required to provio waiver directly from me/one of us,	le one, and th the owner, le	e has received a notice of furnishing from ne owner, lessee, or designee has not rec ressee, or designee may not rely upon it w ephone, or personally, to verify that it is a	ceived this rithout							
	By:	Elky								
		(Signature of Lien Claima	nt)							
	A al alua a a .	JS Vig Construction Company								
	Address:	15040 Cleat Street Plymouth, MI 48170								
		1 iyindadi, ikii 10170								
, 1	Telephone:	734-283-3002								
Signed On: 5 23 19	Fax:									

I/we have a contact with J.S. Vig Construction Company to provide

Abestos Abateme

for the improvements to the property described as:

001686 - Livingston County Storage

and by signing this waiver waive my/our construction lien rights to the amount of

\$2,250.00

for labor and/or materials provided through 04-30-2019

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

**BDS ENVIRONMENTAL** 

By:

(Signature of Lien Claimant)

Address:

13845 East Nine Mile Road

Warren, MI 48089

Telephone:

586-755-9030

Fax:

586-755-9068

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

Doors & Frames

for the improvements to the property described as:

001686 - Livingston County Storage

and by signing this waiver waive my/our construction lien rights to the amount of

\$1,278.90

for labor and/or materials provided through

04-30-2019

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

TANNER SUPPLY COMPANY

Ву:

(Signature

of Lien Claimant)

Address:

P. O. BOX 118097 TOLEDO, OH 43611

Telephone:

734-847-5446

Fax:

734-847-5556

Signed on:

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com



To: JS vig Project: Livingston County 911

Company: Location: Howell, MI
Phone: Price: DETAILS BELOW
Date: 5/22/19 Terms: Net 30

Stored Materials – Livingston County Sheriff Storage Facility


Exhaust Fans, Tube Heaters, gas detection

Valued: \$7,080.00


By Noah W Floyd

Ship To: Accessories: uded: ections 716 Victory Dr. Howell, MI 48843 PO #50172 Livingston County tion Kit Sheriff ries RAGILE Type 20 - 4 Alum Tube & Reflector Package William Floyd Heating 716 Victory Dr. Howell, MI 48843 THIS BOX CONTAINS THE FOLLOWING: PO #50172 COMPONENT QTY. ITEM / DESCRIPTION Livingston County COMBUSTION Not Applicable
CHAMBER:
2nd COMBUSTION Not Applicable
CHAMBER:
RADIANT 2 4" x 10" Coated Aluminized (TP-28A)
TUBE(S): Sheriff 2 120" Aluminum Reflector REFLECTOR(S): RCS SUPPORT(S): HANGER(S): BUTT CLAMP(S) WEIGHT:

RAGILE-HAND LOAD



Agenda Page 36 of 68



2 120" Aluminum Reflector

REFLECTOR(S):

This box is to be matched with appropriate burner. Reference Burner Box for proper tube matching information.

SHIPPER NUMBER:



Model

Modèle **Duct Size** 

Taille de conduits

Air Performance (CFM @ 0.1" Ps)

For bathroom size up to (ft2)

Pour salle de bain/douche jusqu'a (pi2)

Débit d'air (PCM @ 0.1"psi)

Sound Level (Sones)

Niveau de son (Sones)

**Housing Dimensions** Dimension du boîtier

Dimensions de la grille

Voltage/Frequency

Tension/fréquence Motor Protection

Protection du moteur Certification (Approval) Certifications (Approbation)

Grille Size

## S&P USA Ventilation Systems, LLC.

Jacksonville, FL 32217 P. 904-731-4711 F. 904-731-8322 www.spvg-northamerica.com

S&P Canada Ventilation Products, Inc.

PC80X

4"

80

0.4

75

6"

80

< 0.3

75

5600 Ambler Drive Mississauga, ON L4W 2K9 P. 866-733-0233 F. 866-358-5346 www.solerpalaucanada.com William Floyd Heating 716 Victory Dr. Howell, MI 48843 PO #50172 Livingston County Sheriff

PC150	L
6"	
150	
1.1	
140	
	C



DO NOT TUMBLE

MARI EMROP/PUN











# S&P USA Ventilation Systems, LLC.

6393 Powers Avenue Jacksonville, FL 32217 P. 904-731-4711

S&P Canada Ventilation Products, Inc.

5600 Ambler Drive Mississauga, ON L4W 2K9 P. 866-733-0233 F. 866-358-5346

Motor Protection Protection du moteur

Certification (Approval) Certifications (Approbation)

P. 866-738-5346 F. 866-358-5346 www.solerpalaucanada.com			PC11	ox	PC110)	(-28	PC130
www.sole.p	PC8	юx	PCTI		4"	6"	6"
Model	4"	6"	4"	6"	45/100	45/110	150
Modèle  Duct Size conduits		80	100	110	1.2	0.9	1.1
Taille de Constant (0 0.1" PS)	80	<0.3	1.2	0.9		105	140
Debit d'ames)	0.4	75	95	105	95		1
Sound Level (Solled) Niveau de son (Sones) Niveau de son (Sones) For bathroom size up to (ft²) For bathroom size up to (ft²) Forum salle de bain/douche jusqu'a (pi2)	75	1	11-3/8	8" x 10-1/2	2" × 7-5/8"		
For bathroom size up to (ft²) For bathroom size up to (ft²) Pour salle de bain/douche jusqu'a (pi2) Pour salle de pain/douche jusqu'a (pi2)				13" × 1	4"		
Housing Dimensions Dimension du boîtier				1001//6	1172		
Grille Size			-IIV D	rotected/	Fusible the	ermique	
Voltage/Frequency Tension/fréquence		T	hermally F	ETL, HVI,	ENERGY	STAR	
Protection	-		EIL		1	-	1

Agenda Page 37 of 68

PC110X

6"

110

0.9

105

11-3/8" x 10-1/2" x 7-5/8"

120V/60Hz

Thermally protected / Fusible thermique

ETL & cETL, HVI, ENERGY STAR

13" x 14"

4"

100

1.2

95

PC110X-2S

6"

45/110

0.9


105

4"

45/100

1.2

95



PC80X





## **CERTIFICATE OF LIABILITY INSURANCE**

DATE (MM/DD/YYYY) 10/24/2018

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

IMPORTANT: If the certificate holder is an ADDITIONAL INSURED, the policy(ies) must have ADDITIONAL INSURED provisions or be endorsed. If SUBROGATION IS WAIVED, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer rights to the certificate holder in lieu of such endorsement(s).

		INSURER F:					
,		INSURER E:					
716 VICTORY DR HOWELL, MI 48843-7591		INSURER D:					
WM. FLOYD COMPANY		INSURER C:					
INSURED	150-522-1	INSURER B: FEDERATED SERVICE INSURANCI	E COMPANY	28304			
		INSURER A: FEDERATED MUTUAL INSURANCI	E COMPANY	13935			
		INSURER(S) AFFORDING COVERAG	GE	NAIC#			
OWATONNA, MN 55060		E-MAIL ADDRESS: CLIENTCONTACTCENTER@FEDINS	S.COM				
HOME OFFICE: P.O. BOX 328	COMPANY	PHONE (A/C, No, Ext): 888-333-4949	FAX (A/C, No): 507-446-4	1664			
PRODUCER	OOLIDANIV	CONTACT NAME: CLIENT CONTACT CENTER					
continuate aces not confer rights	to the certificate floider in fied of such cha	ioi somerica):					

COVERAGES CERTIFICATE NUMBER: 176 REVISION NUMBER: 0

THIS IS TO CERTIFY THAT THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

	TYPE OF INSURANCE	ADDL INSR	SUBR W	POLICY NUMBER	POLICY EFF (MM/DD/YYYY)	POLICY EXP (MM/DD/YYYY)	LIMITS	
X	COMMERCIAL GENERAL LIABILITY						EACH OCCURRENCE	\$1,000,000
	CLAIMS-MADE X OCCUR						DAMAGE TO RENTED PREMISES (Ea occurrence)	\$100,000
							MED EXP (Any one person)	EXCLUDED
		N	N	6048607	06/01/2018	06/01/2019	PERSONAL & ADV INJURY	\$1,000,000
							GENERAL AGGREGATE	\$2,000,000
Х	POLICY PRO- JECT LOC						PRODUCTS - COMP/OP AGG	\$2,000,000
	OTHER:							
	TOMOBILE LIABILITY						COMBINED SINGLE LIMIT (Ea accident)	\$1,000,000
Х							BODILY INJURY (Per person)	
	OWNED AUTOS ONLY AUTOS	N	N	6048607	06/01/2018	06/01/2019	BODILY INJURY (Per accident)	
	HIRED AUTOS ONLY NON-OWNED AUTOS ONLY						PROPERTY DAMAGE (Per accident)	
Х	UMBRELLA LIAB X OCCUR						EACH OCCURRENCE	\$5,000,000
	EXCESS LIAB CLAIMS-MADE	N	N	6048611	06/01/2018	06/01/2019	AGGREGATE	\$5,000,000
	DED RETENTION							
							X PER STATUTE OTH-	
ΑN	Y PROPRIETOR/PARTNER/EXECUTIVE			00.40040	00/04/0040	00/04/0040	E.L. EACH ACCIDENT	\$1,000,000
	TOERCHIELINGER EXOCODED:	NIA	N	6048612	06/01/2018	06/01/2019	E.L. DISEASE - EA EMPLOYEE	\$1,000,000
							E.L DISEASE - POLICY LIMIT	\$1,000,000
	GE X X X X X X X X OFF (Mail from the control of th	X COMMERCIAL GENERAL LIABILITY  CLAIMS-MADE X OCCUR  GEN'L AGGREGATE LIMIT APPLIES PER:  X POLICY PROJECT LOC  OTHER:  AUTOMOBILE LIABILITY  X ANY AUTO  OWNED AUTOS ONLY AUTOS ONLY  HIRED AUTOS ONLY  X UMBRELLA LIAB X OCCUR  EXCESS LIAB CLAIMS-MADE  DED RETENTION  WORKERS COMPENSATION  AND EMPLOYERS' LIABILITY  ANY PROPRIETOR/PARTNER/EXECUTIVE	X COMMERCIAL GENERAL LIABILITY  CLAIMS-MADE X OCCUR  GEN'L AGGREGATE LIMIT APPLIES PER:  X POLICY PRODUCT LOC  OTHER:  AUTOMOBILE LIABILITY  X ANY AUTO  OWNED AUTOS ONLY NON-OWNED AUTOS ONLY  HIRED AUTOS ONLY AUTOS ONLY  X UMBRELLA LIAB X OCCUR  EXCESS LIAB CLAIMS-MADE N  DED RETENTION  WORKERS COMPENSATION  AND EMPLOYERS' LIABILITY  ANY PROPRIETOR/PARTNER/EXECUTIVE OFFICER/MEMBER EXCLUDED?  (Mandatory in NH)  If yes, describe under	X COMMERCIAL GENERAL LIABILITY  CLAIMS-MADE X OCCUR  GEN'L AGGREGATE LIMIT APPLIES PER:  X POLICY PRODICT LOC  OTHER:  AUTOMOBILE LIABILITY  X ANY AUTO  OWNED AUTOS ONLY AUTOS ONLY  HIRED AUTOS ONLY AUTOS ONLY  X UMBRELLA LIAB X OCCUR  EXCESS LIAB CLAIMS-MADE N N  DED RETENTION  WORKERS COMPENSATION  AND EMPLOYERS' LIABILITY  ANY PROPRIETOR/PARTNER/EXECUTIVE  OFFICER/MEMBER EXCLUDED?  (Mandatory in NH)  If yes, describe under	X COMMERCIAL GENERAL LIABILITY  CLAIMS-MADE X OCCUR  GEN'L AGGREGATE LIMIT APPLIES PER:  X POLICY PRODICT LOC  OTHER:  AUTOMOBILE LIABILITY  X ANY AUTO  OWNED AUTOS ONLY NON-OWNED AUTOS ONLY  HIRED AUTOS ONLY AUTOS ONLY  X UMBRELLA LIAB X OCCUR  EXCESS LIAB CLAIMS-MADE N N 6048611  DED RETENTION  WORKERS COMPENSATION  AND EMPLOYERS' LIABILITY  ANY PROPRIETOR/PARTNER/EXECUTIVE OFFICER/IMEMBER EXCLUDED?  (Mandatory in NH)  If yes, describe under	X COMMERCIAL GENERAL LIABILITY  CLAIMS-MADE X OCCUR  CEN'L AGGREGATE LIMIT APPLIES PER:  X POLICY PRODIECT LOC  OTHER:  AUTOMOBILE LIABILITY  X ANY AUTO  OWNED AUTOS ONLY AUTOS ONLY AUTOS ONLY  HIRED AUTOS ONLY AUTOS ONLY  WORKERS COMPENSATION  AND EMPLOYERS' LIABILITY  ANY PROPRIETOR/PARTNER/EXECUTIVE OFFICER/MEMBER EXCLUDED?  (Mandatory in NH)  If yes, describe under	X COMMERCIAL GENERAL LIABILITY  CLAIMS-MADE X OCCUR  N N 6048607 06/01/2018 06/01/2019  GEN'L AGGREGATE LIMIT APPLIES PER:  X POLICY PRODUCY PRODUCY LOC OTHER:  AUTOMOBILE LIABILITY  X ANY AUTO  OWNED AUTOS ONLY AUTOS ONLY AUTOS ONLY HIRED AUTOS ONLY AUTOS ONLY AUTOS ONLY  X UMBRELLA LIAB X OCCUR  EXCESS LIAB CLAIMS-MADE N N 6048611 06/01/2018 06/01/2019  DED RETENTION  WORKERS COMPENSATION  AND EMPLOYERS' LIABILITY  ANY PROPRIETOR/PARTNER/EXECUTIVE OFFICER/MEMBER EXCLUDED?  (Mandatory in NH)  If yes, describe under	X COMMERCIAL GENERAL LIABILITY  CLAIMS-MADE X OCCUR  N N 6048607 06/01/2018 06/01/2019 PERSONAL & ADV INJURY  GEN'L AGGREGATE LIMIT APPLIES PER:  X POLICY PECT LOC  OTHER:  AUTOMOBILE LIABILITY  X ANY AUTO  OWNED AUTOS ONLY AUTOS ONLY  HIRED AUTOS ONLY  HIRED AUTOS ONLY  AUTOS ONLY  AUTOS ONLY  X UMBRELLA LIAB  X OCCUR  X UMBRELLA LIAB  X OCCUR  X UMBRELLA LIAB  X OCCUR  EXCESS LIAB  CLAIMS-MADE  N N 6048611 06/01/2018 06/01/2019 06/01/2019  OFFICE/MEMBER EXCLUDED?  (Mandatory in NH)  I V A N 6048612 06/01/2018 06/01/2019  ELL EACH ACCIDENT  ELL EACH ACCIDEN

DESCRIPTION OF OPERATIONS / LOCATIONS / VEHICLES (ACORD 101, Additional Remarks Schedule, may be attached if more space is required)

SEE ATTACHED PAGE

CERTIFICATE HOLDER	CANCELLATION
CERTIFICATE HOLDER	CANCELLATION

150-522-1 J.S. VIG CONSTRUCTION CO 15040 CLEAT ST PLYMOUTH, MI 48170-6014 176.0

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.

AUTHORIZED REPRESENTATIVE

Muhal 6 Ken

AGENCY CUSTOMER ID:	150-522-1
LOC #	



## ADDITIONAL REMARKS SCHEDULE

Page \_\_1\_ of \_\_1\_

AGENCY		NAMED INSURED
FEDERATED MUTUAL INSURANCE COMPANY		WM. FLOYD COMPANY
POLICY NUMBER		716 VICTORY DR
SEE CERTIFICATE # 176.0		HOWELL, MI 48843-7591
CARRIER	NAIC CODE	
SEE CERTIFICATE # 176.0		EFFECTIVE DATE: SEE CERTIFICATE # 176.0
ADDITIONAL REMARKS		<u>"</u>
THIS ADDITIONAL REMARKS FORM IS A SCHEDULE TO ACO	DD EODM	
THIS ADDITIONAL REMARKS FORM IS A SCHEDOLE TO ACC	OKD FORM,	
FORM NUMBER: <u>25</u> FORM TITLE: <u>CERTIFICATE O</u>	F LIABILITY	INSURANCE
LESSEES OR CONTRACTORS - AUTOMATIC STATUS WHEN GENERAL LIABILITY.	SUBJECT REQUIRED	TO THE CONDITIONS OF THE ADDITIONAL INSURED - OWNERS, IN CONSTRUCTION AGREEMENT WITH YOU ENDORSEMENT FOR
THE CERTIFICATE HOLDER IS AN ADDITIONAL INSURED   ENDORSEMENT FOR BUSINESS AUTO LIABILITY.	) SORPECI	TO THE CONDITIONS OF THE ADDITIONAL INSURED BY CONTRACT
ENDORSEMENT FOR BOSINESS ACTO LIABILITY.		

# REQUEST FOR CHANGE ORDER



RFCO Number	14R			Description & R	easo	n for
Date:	1/10/2019 - 4/30/19 REVISED			Scope Change:		
Project Name:	Livingston County 911 - Disptach center			Temporary Enclo	sure	and Heating
JS Vig Project #:	1673	_		Costs, other	Misc	c. Costs
Owner Project #:		_				
To:						
l l	Brad Alvord - Lindhout Associated	_				
		_				
		_				1
		_				
C. b t C	Chausa					
Subcontractors Scope CSI Code	CSI Description	Contractor	Quantity	Unit Cost		Cost
C31 Code	CSI Description	Contractor	Quartity	OTHE COSE		
06 60 00	Temporary enclosures at exterior doors & windows	Huron Acoustic	1	\$6,295.00	\$	6,295.00
15 00 00	Temporary heaters	Corrigan	1	\$6,209.44		6,209.44
03 00 00	Concrete (blankets, hot water, etc)	Merlo	1	\$9,500.00		9,500.00
06 60 00	Allowance	JS Vig	1	-\$10,000.00	\$	(10,000.00)
Novole Wester California		Butcher &		+2 700 50		2 700 50
07 50 00	Misc. roof work dated 3/12 & 3/18 (please see attached backup)	Butcher	1	\$2,799.50	\$	2,799.50
	Remove snow and ice water from drain area (see attached	Butcher &	١,	¢1 402 3E	4	1 402 25
07 50 00	backup)	Butcher	1	\$1,493.25	<b>&gt;</b>	1,493.25
C. L. L. L.					\$	16,297.19
Subtotal		1			7	10,297.19
General Contractors	Scope Change					
CSI Code	CSI Description		Quantity	Unit Cost		Total Cost
1-010	Project Management				\$	-
1-020	Superintendent				\$	
1-024	Builder's Risk				\$	-
1-025	Insurance				\$	-
1-030	Laborers				\$	-
1-070	Clean Up				\$	-
1-125	Bond				\$	-
					\$	-
					\$	-
Subtotal					\$	16,297
Allowable Fee				Waived	\$	-
Subcontractor + Gen	eral Contractor Total				\$	16,297
			Total Prop	osed Time Increase:		
	7,	1				
	11/1 5 12 19 D	A	2 1			
Var	-4V/ 5-12-19 B. Mas	4 5-2	9-19			
CONTRACTOR	DATE ARCHITECT	DATI		OWNER		DATE
J.S. Vig Construction Co	mpany					
	on and subcontractor bids ** Site costs n	ot included				
Attach detailed descripti	on and subcontractor bids ** Site costs n	or included				



### HURON ACOUSTIC TILE COMPANY, INC.

43590 ELIZABETH, P.O. BOX 46445 MT. CLEMENS, MI 48046-6445 PHONE 586-783-1625 FAX 586-783-1845

### **PROPOSAL**

### Revised January 10, 2019

January 9, 2019 J.S. Vig Construction Co. 16650 Racho Road Taylor, Michigan 48180 Attn: Valerie Vig

Re: Proposal for:

Livingston County 911 CDC

Howell, Mi.

Spec: Quotation for Temporary enclosures at outside doors & windows.

each add 1/2" OSB Plywood, 2x4's & hinges to ext. door frames

### Dear Valerie,

We propose to furnish Labor, Material, Tools and Equipment for Temporary enclosures at outside doors & windows at the above mentioned project as follows;

17	each add reinforced visqueen & 2x4's around perimeter of existing windows.	
Lab	oor	
58	Hours Carpenter at \$88.38 per hour\$5,126.0	)4

### Material

6 pcs 1/2" osb plywood at \$ 18.52 per pcs\$	111.12
18 each hinges at \$ 6.50 per each\$	117.00
64 pcs 2" x 4" x 8'-0" wood studs at \$ 4.58 per each\$	293.12
1200 sf of 6 mil reinforced visqueen at \$ .195 per sf\$	234.00
1 lot of fasteners, tapcons, shots & pins\$	100.00
1 week of 40' articulating boom, 4 wheel drive, all terain rental,	
delivery & pick-up at \$ 1000.00 per week\$ 1	1,000.00
1 each plus tax\$	51.32

\$6,295.00

T & M Basis



From: Michael O'Hara <mohara@huroncompanies.com>

**Sent:** Thursday, March 28, 2019 5:13 PM

**To:** Valerie Vig <valvig@jsvig.com>; Brent Wilton <bwilton@jsvig.com>

Cc: Mathew Sangster <msangster@jsvig.com>; Rathan Sangolli <rsangolli@jsvig.com>

**Subject:** Re: HATCO Request for Change Order at LC911CDC

Val, Brent,

Sorry, I did not know we were doing this work on a Time & Material basis.

It is difficult for me to go back and trace those hours.

It's not a big deal.

I just need to know how to proceed with added work.

I quoted \$ 7,032.00 and I believe Brent is saying he has \$ 6,295.00 for us.

If \$ 6,295.00 is correct?

Let's just do that.

AP Inquiry - Invoice Register Invoice Summary for Vendor 01-corigo CORRIGAN OIL CO

Page 1 Record Security: Disabled

Invoice	Description	Invoice Date	Original Amount	Date Stamp	Discount Offered	Accounting Date	Amount Paid	Amount Open
00336611-IN	1673 Livingston	04-09-2019	300.00	04-09-2019		04-09-2019	300,00	.00
0073165-IN	#1673 Livingston	04-18-2019	60.40	04-18-2019		04-18-2019	60.40	.00
0075726-IN	1673 Livingston	03-31-2019	360.40	03-07-2019		03-31-2019	360.40	.00
0077395-IN	1673 Livingston	04-09-2019	1,017.60	04-09-2019		04-09-2019	1,017.60	.00
0315623-IN	1673 Livingston	12-31-2018	-688.52	12-26-2018		12-31-2018	688.52	.00
0320221-IN	1673 Livingston	04-09-2019	1,445.23	04-09-2019		04-09-2019	1,445.23	.00
0321324-IN	1673 Livingston	04-09-2019	1,099.00	04-09-2019		04-09-2019	1,099.00	.00
0327239-IN	1673 Livingston	04-09-2019	938.29	04-09-2019		04-09-2019	938.29	.00
0336611-IN	1673 Livingston	04-09-2019	300.00	04-09-2019		04-09-2019	300.00	.00
Report Totals:			6,209.44*		.00*		6,209.44+	.00*

Total spent on heaters to Corrigan



4964 Technical Drive Milford, MI 48381 p: 248.714.5486

f: 248.714.5249 www.merlomi.com

То:	J. S. Vig Construction Company	Contact:	Brent Wilton
Address:	16650 Racho Road	Phone:	(734) 283-3002
	Taylor, MI 48180	Fax:	(734) 282-5320
Project Name:	Livingston County 911 - Concrete Blankets	Bid Number:	19-9012
Project Location:	Highlander Way, Howell, MI	Bid Date:	1/10/2019

Item DescriptionEstimated QuantityUnitConcrete Blankets75.00EACHCover/Uncover Concrete With Blankets - Deck And Interior Floor1.00LSCover/Uncover Sub Grade With Blankets - Interior Slab1.00LS

Total Bid Price: \$11,000.00

\$5,000.00

**Negotiated** 

#### Notes:

#### Standard Exclusions:

Testing, Engineering, Layout, Permits/Fees, Bonds and Dues, Special Insurance, As-Builts, Dewatering, Winter Conditions, and Any Work Not Listed on Our Proposal.

#### · By Others:

Joint Sealant, Densifiers, Sealers, Epoxy Coating, Staining, Hardeners, Wet Curing, Chairs or Bricks for WWF Support, Light Weight Concrete, Housekeeping Pads, Cabinet or Locker Bases, Termite Control, Collars at Sewer Structures, Foundations, Curb and Gutter and Restoration

#### By Others:

Dewatering, Subgrade Undercutting, Removal of Hidden Obstructions, Handling Contaminated Materials, Handling of Other Trades' Spoils, Landscape Restoration, Seeding, Sod, Mulch, Hand Raking of Topsoil, Aggregate Base Under Asphalt or Curb and Gutter, Foundation Excavation and Backfill, Tipping or Dump Fees, Phone, Gas or Utility Work, Importing Fill or Topsoil, Screening Topsoil, and Damage to Any Utility Not Part of the MISS DIG System

#### • By Others:

Pumping of Concrete, Additional Trench Width or Depth Due to Poor Soils, Hauling Spoils Offsite, Foundation Backfill, Providing Anchor Bolts or Base Plates, Sign Foundations, Light Pole Bases, and Damage to Any Utility Not Part of the MISS DIG System

#### · By Others:

Pavement Restoration, Sidewalk or Curb Removal and Replacement, Cleaning of Existing Utilities, Adjusting Existing Utility Structures, Pump Station, Water Well, Water Main Elevation Changes, and Damage to Any Utility Not Part of the MISS DIG System

Hot Water (350 yds @ \$6.00) = \$2,100.00 Non-Calcium (350 yds @ \$7.00 = \$2,400.00\$4,500.00

ACCEPTED:	CONFIRMED:
The above prices, specifications and conditions are satisfactory and are hereby accepted.	Merlo Construction Company, Inc.
Buyer:	
Signature:	Authorized Signature:
Date of Acceptance:	Estimator: Andy LaHaie
	(248) 714-5486 andy@merlomi.com

1/10/2019 2:04:32 PM Page 1 of 1

# Subcontractor Request For Change Order



Subcontractor Name:	RUTCHER & BUTCHER I ONSTRUCTION I O	., Inc.		Т	o:	Mat	t Sangste	er / Brent Wi	ilton		
Project Name:	Livingston County 911			Project :	#:		1	.673			
Date:	March 22, 2019			RFCO ;	#:		A11.4.1	5			
Description & 3/12/19: Broke up ice and removed water from upper roof section. Set up pump and hose on upper roof in preparation of rain on Wednesday & Reason for Change: 3/12/19: Broke up ice and removed water from upper roof section. Set up pump and hose on upper roof in preparation of rain on Wednesday & Thursday. Set up pump to remove water from lower roof: 3men, 3hours each. 3/18/19: Removed ice & standing water on lower roof. Dried deck with propane torches: 8men, 2.5hrs each.											
		Subcontract	ors Scope	Change	reitz.						
			**************************************	Materi	al	1900		Labor			No Tabal
	Description	F	Quantity	Rate		Total	Hours	Rate	Total	L. č	& M. Total
	Propane		2	\$ 4		80.00			\$ -	\$	80.00
	Labor				\$		29	\$ 85.00		\$	2,465.00
					\$				\$ -	\$	<u>-</u>
					\$				\$ -	\$	-
					\$				\$ -	\$	
					\$				\$ -	\$	_
					\$				\$ -	\$	
					\$				\$ <b>-</b>	\$	
	Andrew Market				\$				\$ -	\$	
					\$				\$ -	\$	
		<u> </u>			\$				\$ -	\$	<del>-</del>
					\$				\$ - \$ -	\$ \$	
					\$	_			\$ -	<b>\</b>	
								Sul	btotal	\$	2,545.00
	Bob Meller	3/22/19						Allowab	le Fee (%)		10%
•	Contractor	Date						Subcontr	actor Total	\$	2,799.50
	J.S. Vig Construction Company				Tota	i Propos	ed Time	Increase:	.5	days	

**c-**0686



# BUTCHER & BUTCHER CONSTRUCTION CO., INC. 3885 Industrial Drive · Rochester Hills, Michigan 48309 · 248.852.2323 · Fax 248.852.0367

			( 2/8/9/9	A
OWNER'S NAME	tina	PHONE 2/2/2 S	tichland Way	
STREET VIG Construc	D /	JOB NAME	tichland Way	
OITY 16650 Racho	STATE	STREET	and the second s	
EXISTING CONTRACT NO.	DATE OF EVISTING CONTRAC	CT CITY	ISTATE	**************************************
EXISTING CONTRACT NO.	DAGE OF EXISTING CONTINU		W 179 to	
You are hereby authorized to perform the	following specifically described add	litional work:		
* Rimoved Wat	en and Ice t	Geom low	n roof	
* Deied deck	with propone	and ton	ch	
* 80 16s propani	USEd.			
& men 7:30-1	0:00			
20 man h	ours of day	fine,		
geocation-contributed by		υ( <b>λ</b> , ( <sub>n</sub> ,		
		v.¦a∵s.		
;**.				
ADDITIONAL CH	ARGE FOR A	BOVE WOR	K IS: \$	
				ann aireann ann an aireann ann ann ann ann ann ann ann ann ann
Payment will be made as f	ollows:			
Above additional work to be per	formed under same conditi	ions as specified in o	riginal purchse order unless otherw	vise stipulated.
Date				
La Company of the Com		) 1555 154 April 1555 1555 1555 1555 1555 1555 1555 15	(OWNER SIGNS HERE)	
We hereby agree to furnish lab	or and materials-complete i	in accordance with th	e above specifications, at above st	ated price.
Authorized Signature	(Butcher & Butcher Construction C	Co., Inc. SIGNS HERE)	Date	20
	Ammonian on managery partitions and the fact of the fa	11 25-1		
THIS IS CHANGE	ORDER NO	NOW		and the control of th
	NOTE: This Revision becomes	s part of, and in conformance wit	n, the existing contract.	id



**C-**0684



# BUTCHER & BUTCHER CONSTRUCTION CO., INC. 3885 Industrial Drive • Rochester Hills, Michigan 48309 • 248.852.2323 • Fax 248.852.0987

VNER'S NAME	Construction	PHONE	DATE
HERT	**************************************	JOB NAME	ton County 18/01
		300 S Hah	lander Vay
TY	STATE	STREET	ed y
SISTING CONTRACT NO.	DATE OF EXISTING CONTRACT	ОПУ	STATE
ou are hereby authorized to perform	the following specifically described addition	al work:	
186	te dan ma		
+ ver up p	ump on uppen Re		
4 Ons	man hour,		
· ~			
J 77	water from lowe	1	
REmoved	watch trom Lowe	R ROOF,	
7	man hours,		
2101	nan novas,	with the	
M.			
anning grant anning	<i>p</i>		
lotal of	l: 3,5 man hour	5"	
Washington		ir rika	
		~~~~~	
ADDITIONAL C	HARGE FOR AB	OVE WORK I	<b>5:</b> \$
minant will be made a	in fallaisia		(Mary)
'ayment will be made a	IS IOIIOWS.		
bove additional work to be	performed under same conditions	s as specified in original	purchse order unless otherwise stipulated
ate	20 Authorizing Signatu	Jr9	
			(OWNER SIGNS HERE)
to tempelo a manage to freewhile	labor and materials-complete in a	occordance with the above	ve specifications, at above stated price.
ve nereby agree to turban			7 06 10
/ h	714x		Data 5-47-170
thorized Signature	(Butcher & Butcher Construction Co., In	nc. SIGNS HERE)	Date20

**c-**0699



# BUTCHER & BUTCHER CONSTRUCTION CO., INC. 3885 Industrial Drive • Rochester Hills, Michigan 48309 • 248.852,2323 • Fax 248.852.0987

No. of the Control of			
OWNER'S NAME VIG CONSTRUC	Hon	PHONE	DATE 3-/2-/9/
16050 Racho Po	*	300 8 Highland We	JOB NUMBER
COTTY TO LOW	STATE	STREET HOWELL	PAL
EXISTING CONTRACT NO.	DATE OF EXISTING CONTRACT	CITY	STATE
You are hereby authorized to perform the follo	wing specifically described addition	al work:	
* Broke up ice	and remove	d water from a	uppere reafarea
* Set up pump a.	nd hose on o	pper roof in pr	rependion
of rain Wen	and The		
* Removed water	A from lowe	R ROOT.	
10 001			
3 MEN @ 3h			
Total of 91	hrs		
and the second second	management of the state of the		
	.*		ers.
			A .
ADDITIONAL CHA	RGE FOR ABO	OVE WORK IS: \$	
		The second secon	
Payment will be made as follo	DWS:		
Above additional work to be perform	ned under same conditions	as specified in original purchse of	order unless otherwise stipulated.
Dale20,	Authorizing Signatur	e(OWNER S	BIGNS HERE)
We hereby agree to furnish labor a	nd materials-complete in ac		
the state of the s	in inagenate entiplete il tac	oordando with the above oppoint	allons, at above stated price.
Authorized Signature(E	Butcher & Butcher Construction Co., Inc	Date	20
,"	An		
THIS IS CHANGE OR	DER NO.	NX NX	and the second s
V	NOTE: This Revision becomes part of	f, and in conformance with, the existing contract.	***************************************

# Subcontractor Request For Change Order



	****									
Subcontractor Name: _	Butcher & Butcher Construction Co	., Inc.	To:Ron Dalpra / Valerie Vig							
Project Name: _	Livingston County 911		_	Project #:		]	1673	<u> </u>	,	
Date:_	April 3, 2019		-	RFCO #:			6			
Description & <sup>3,</sup> Reason for Change:	/25/19: Set up pump on upper roof and removed ower roof. Dried deck with propane torches: 6men	water from lower ro , 2hrs each. See att	oof: 3.5 man l tached signed	hours total. work auttho	4/02/19: Ren	noved snov	v & ice & stan	ding water on		
		Subcontra	ctors Scope	Change						
	<b>L</b>			Material			Labor			NA Tabal
	Description		Quantity	Rate	Total	Hours	Rate	Total	L. 8	& M. Total
	Propane		1	\$ 40	\$ 40.00			\$ -	\$	40.00
	Labor				\$ -	15.5	\$ 85.00	\$ 1,317.50	\$	1,317.50
					\$ -			\$ -	\$	_
					\$ -			\$ -	\$	-
	· · · · · · · · · · · · · · · · · · ·			·	\$ -			\$ -	\$	-
		-			\$ -			\$ -	\$	_
					\$ -			\$ -	\$	_
					\$ -			\$ -	\$	-
					\$ -			\$ -	\$	
					\$ -			\$ -	\$	-
1					\$ -			\$ -	\$	-
					\$ -			\$ -	\$	-
					\$ -			\$ -	\$	-
							Su	btotal	\$	1,357.50
	Bob Meller	4/03/19					Allowab	le Fee (%)		10%
_	Contractor	Date	- e				Subconti	ractor Total	\$	1,493.25
j.	.S. Vig Construction Company			7	Fotal Propos	sed Time	Increase:	.5	days	

**C**-0768



# BUTCHER & BUTCHER CONSTRUCTION CO., INC. 3885 Industrial Drive • Rochester Hills, Michigan 48309 • 248.852.2323 • Fax 248.852.0987

OWNER'S NAME	instruction	IDUANE	4-1-19 DATE
		911 Livings to	n County 18101
STACET		JOB NAME	n County 18101 lander Way
CITY	STATE	STREET HOWE!	MI
EXISTING CONTRACT NO.	DATE OF EXISTING CONTRACT	OITY PASSE / I	STATE
You are hereby authorized to perform to	he tollowing specifically described additi	onal work:	
Kemoved 8n	ow and Ier	water from a	deain area
6 men 2 hrs			
^ ^	(A)		
Total of. 1	2 man hours		
week.			
		v Maria National State (1997) National State (1997)	
ADDITIONAL C	HARGE FOR AE	OVE WORK IS	• •
Payment will be made as	s follows:		
			**************************************
Above additional work to be p	erformed under same conditio	ns as specified in original pu	rchse order unless otherwise stipulated
Date	20 Authorizing Signs	ature	
		(	OWNER SIGNS HERE)
We hereby agree to furnish la	bor and materials-complete in	accordance with the above	specifications, at above stated price.
Authorized Signature	anist Jack		Date 4-02 20/9
Admonzed Signature	(Butcher & Butcher Construction Co.	Inc. SIGNS HERE)	set 5,7 VV strummanning strument services and set of reference services and set of set of services services and services are services and services are services and services and services and services are services are services and services are services are services are services and services are services a
***			
THIS IS CHANGE	ORDER NO.	-	The state of the s
₫ ¢	NOTE: This Revision becomes p	ert of, and in conformance with, the existing	contract,

## **REQUEST FOR CHANGE ORDER**



RFCO Number	19			Description & R	easo	n for
Date:	May 14, 2019			Scope Change:		
Project Name:	Livingston County 911 - Disptach center			Per owner reque		
JS Vig Project #:	1673			toilet dispensers, o	delete	cabinet CCD
Owner Project #:				#	2	
То:						
E	Brad Alvord - Lindhout Associated					
Subcontractors Scope	Change					
CSI Code	CSI Description	Contractor	Quantity	Unit Cost		Cost
10 80 00	Delete (8) soap & (6) toilet paper dispensers	Progressive Plumbing Supply	1	-\$176.00	\$	(176.00)
06 10 00	Credit to not install (8) soap & (6) toilet paper dispensers	HATCO	1			(618.66)
06 40 00	Per CCD#2 delete cabinet in Room #103	Sobania	1	-\$225.00	\$	(225.00)
					4	
					\$	-
					\$	= =
			-		\$	-
					\$	- (4,040,66)
Subtotal	<u></u>				\$	(1,019.66)
General Contractors	Scope Change CSI Description		Quantity	Unit Cost		Total Cost
CSI Code 1-010	Project Management		- Quartery		\$	-
	Superintendent				\$	-
1-020	Builder's Risk			\$1.10		(11.22)
1-024 1-025				Ψ2120	Ψ	(==:==)
	Insurance				\$	-
1-030	Laborers				\$	=/
1-070	Clean Up				\$	-
1-125	Bond		<del>                                     </del>		\$	-
					\$	-
Subtotal					\$	(1,031)
Allowable Fee			4.50%	ó	\$	(46)
Subcontractor + Gen	eral Contractor Total		T. 15	JT I	\$	(1,077)
,			Total Prop	oosed Time Increase:		
1/	MILICO15-19 BAINA	111 -1	7.10			
CONTRACTOR J.S. Vig Construction Co	DATE ARCHITECT	.44 5-1 DATE		OWNER		DATE

Attach detailed description and subcontractor bids

\*\* Site costs not included



### HURON ACOUSTIC TILE COMPANY, INC.

43590 ELIZABETH, P.O. BOX 46445 MT. CLEMENS, MI 48046-6445 PHONE 586-783-1625 FAX 586-783-1845

### **PROPOSAL**

May 7, 2019 J.S. Vig Construction Co. 16650 Racho Road Taylor, Michigan 48180 Attn: Valerie Vig

Re: Proposal for:

Livingston County 911 CDC

Howell, Mi.

Spec: Quotation for credit for not installing toilet paper dispensers & soap dispensers

Dear Valerie,

We propose to furnish Labor, Material, Tools and Equipment for credit for not installing toilet paper dispensers & soap dispensers at the above mentioned project as follows;

Credit to not install 6 each toilet paper dispensers.

Credit to not install 8 each soap dispensers


Labor credit

7 Hours Carpenter at \$ 88.38 per hour\$	618.66
Material	
Supplied by JS Vig\$	0.00
Total Credit Labor\$	618.66

We trust this quotation meets with your approval, however if you have any questions and / or concerns please feel free to contact me.

Respectfully Submitted Huron Acoustic Tile Company

Michael E. O'Hara Sr. Project Manager / Estimator



Date: 4/23/19

Company: J. S. Vig

Re: Livingston County 911 Central Dispatch – 300 South Highlander Way, Howell We are pleased to quote the above referenced project.

## SECTION 10B – TOILET ROOM ACCESSORIES Furnish Delivered + Tax

\$1680 Exclude Toilet Paper Holders

Delete (8) Soap Dispensers (\$114)

### **SECTION 10D – TOILET PARTITIONS**

Furnish & Install; (6) Stalls & (1) Screen – Mfg Equal to Spec Furnish & install: (6) Toilet Paper Holders

\$4350

Delete (6) Toilet Tissue Dispensers (\$62)

Contract \$13940

Credit \$(176)

\$13764

Sincerely,

Bijan Azar

bijan@ppsupplyco.com



Mfg: American Specialties Inc.	TOTAL	Men 125 Women 124	Men 125	Women 107	Men 108	THE SAME SAME SAME SAME SAME SAME SAME SAM
ASI # 3800 Series	4	1 1 1	1	1	Grab Bars 36", 42" & 18"	A1
ASI #7305-2S	6	2	1	2	Toilet Paper Holder	B1
ASI # 0210	4	0		2	O D Dispenser	ŋ
ASI # 0469	2	1	1	0	Towel Dispenser / Trash Receptacle	8
ASI # 0472	2	0		0 1	Double Sided Sanitary Napkin Disposal	D1
ASI # 0332	8	5	5	- P	Soap Dispenser	EI
ASI # 1204 / 1200-V42 & 1200-SHU	<b>2-36</b> '	0	0	1.26"	မှာ   မှာ   ၅ Shower Rod, Curtain & Hooks	F1
ASI # 1000	2	0	0	1	Trash Gromet	G1
ASI # 0751	2	0		1	O D L Towel / Garment Hook	H

Project: Livingston County 911 Dispatch

300 South Highlander Way

Howell, MI 48843

Returned ITems

General Contractor: J.S.Vig construction

**Supplier: Progressive Plumbing Supply** 

31239 Mound Rd, Warren, MI 48092 586-756-8662 Fax: 586-756-9077 From:

Kent Atwood

To:

Rathan Sangolli

Subject:

RE: Re: 911 LC CCD #2

Date:

Monday, April 22, 2019 2:11:28 PM

\$100.00 for material

\$125.00 for shop

Kent Atwood | Project Manager | www.browndogmfg.com

☎: 313 255 1400 | ♣: 313 255 1402 | ◉: 313 912 2955 | ▷: kent@browndogmfg.com

From: Rathan Sangolli [mailto:rsangolli@jsvig.com]

Sent: Monday, April 22, 2019 1:48 PM

To: Kent Atwood < kent@BROWNDOGMFG.COM >

**Cc:** Valerie Vig <<u>valvig@jsvig.com</u>>; Ronald Dalpra <<u>rdalpra@jsvig.com</u>>

Subject: FW: Re: 911 LC CCD #2

Kent.

Following up on this credit request, please can you send to us today?

Sincerely,

Rathan Sangolli

Project Engineer

J.S. Vig Construction Company | jsvig.com | WBE

**rsangolli@jsvig.com** | 734.558.4212 cell | 734.282.5320 fax



From: Rathan Sangolli

Sent: Friday, April 05, 2019 10:05 AM

To: 'Kent Atwood' < kent@BROWNDOGMFG.COM >

**Cc:** Valerie Vig <<u>valvig@jsvig.com</u>>; Ronald Dalpra <<u>rdalpra@jsvig.com</u>>

Subject: Re: 911 LC CCD #2

Kent,

Please see attached CCD #2 on 911 LC, please note the changes and provide credit for the deleted

base cabinet. Thank you.

Sincerely,

Rathan Sangolli

Project Engineer

J.S. Vig Construction Company | jsvig.com | WBE

**rsangolli@jsvig.com** | 734.558.4212 cell | 734.282.5320 fax

# REQUEST FOR CHANGE ORDER



RFCO Number	20 (Revised)			Description & R	eason	for
Date:	May 31, 2019			Scope Change:		
Project Name:	Livingston County 911 - Disptach center			Metal furr & dry		orth wall in
JS Vig Project #:	1673			Rm.	#102	
Owner Project #:						
То:						
E	Brad Alvord - Lindhout Associated		-		<del></del>	
Subcontractors Scope	e Change CSI Description	Contractor	Quantity	Unit Cost		Cost
09 20 00	Add metal furring & drywall at north wall of Room #102	HATCO	1	\$985.59	\$	985.59
					\$	-
					\$	-
					\$	12
					\$	-
Subtotal					\$	985.59
General Contractors			Quantity	Unit Cost	-	Fotal Cost
CSI Code 1-010	CSI Description Project Management	T	Quartity	Offic Cosc	\$	
1-020	Superintendent				\$	
1-024	Builder's Risk			\$1.10		10.84
1-025	Insurance			ψ1.13	4	2010 /
1-030	Laborers				\$	
1-070	Clean Up				\$	-
1-125	Bond		1		\$	-
1-123	Bolld		-		\$	
					\$	-
Subtotal					\$	996
Allowable Fee			4.50%		\$	45
Subcontractor + Gen	eral Contractor Total				\$	1,041
			Total Prop	osed Time Increase:	NA	
Va	OV- 5-31-19 By MIN	W 1-2-	19			to entropies en reconstruir alaborat en entropies en
CONTRACTOR  J.S. Vig Construction Co	DATE RCHITECT	DAT	E /	OWNER		DATE

Attach detailed description and subcontractor bids

\*\* Site costs not included



## HURON ACOUSTIC TILE COMPANY, INC.

43590 ELIZABETH, P.O. BOX 46445 MT. CLEMENS, MI 48046-6445 PHONE 586-783-1625 FAX 586-783-1845

### **PROPOSAL**

April 10, 2019 Revised J.S. Vig Construction Co. 15040 Cleat Street Plymouth, Michigan 48180 Attn: Mrs. Valerie Vig

Re: Proposal for:

Livingston County 911 CDC

Howell, Mi.

Spec: Quotation for adding metal furring & drywall at north wall of room 102.

### Dear Val,

We propose to furnish Labor, Material, Tools and Equipment for adding metal furring & drywall at north wall of room 102 at the above mentioned project as follows;

Add 1-1/2" metal furring & drywall at north wall of room 102.

Create drywall returns to aluminum window framing.

#### Labor

6 Hours Carpenter at \$ 88.38 per hour\$ 530.	.28
3 Hours Taper at \$ 80.30 per hour\$ 240	.90
Material	
144 sf of 1-1/2" 20 ga hat channel at \$ .48 per sf\$ 69.1	12
164 sf of 5/8" drywall, tape & topping at \$ .445 per sf\$ 72.9	8
40 lf of corner & half bead at \$ .325 per lf\$ 13.0	00
1 each delivery at \$ 50.00 per each\$ 50.0	00
1 each plus tax\$ 9.3	31
<del></del>	
Total Labor and Material \$ 985	.59

# REQUEST FOR CHANGE ORDER

Attach detailed description and subcontractor bids



RFCO Number	21 Revised	_		<b>Description &amp; R</b>	eason	for
Date:	May 31, 2019	=- =1		Scope Change:		
Project Name:	Livingston County 911 - Disptach center	_		Install thresho	lds at (	3) door
JS Vig Project #:	1673	_			nings	
Owner Project #:		-			5-	
		-				
To:						
B	Brad Alvord - Lindhout Associated	_			-	
		_				
		_				
		_				
		_				
Subcontractors Scope CSI Code	CSI Description	Contractor	Quantity	Unit Cost		Cost
C31 Code	C31 Description	Contractor	Quartity	Offic Cost		COSL
06 10 00	Labor to install (3) thresholds	НАТСО	1	\$194.00	4	194.00
08 10 00	Provide (3) thresholds	FBH	1	\$165.00		165.00
		1-11		4203100	7	105.00
***************************************						
					\$	-
					\$	-
					\$	-
					\$	-
Subtotal					\$	359.00
	* · · · · · · · · · · · · · · · · · · ·					
<b>General Contractors S</b>						
CSI Code	CSI Description		Quantity	Unit Cost		otal Cost
1-010	Project Management				\$	-
1-020	Superintendent				\$	-
1-024	Builder's Risk	-		\$1.10	\$	3.95
1-025	Insurance					
1-030	Laborers				\$	-
1-070	Clean Up				\$	
1-125	Bond				\$	-
					\$	-
					\$	-
						_
Subtotal					\$	363
					Tarv.	
Allowable Fee	10-1-1-7-1		4.50%		\$	16
Subcontractor + Gene	eral Contractor Total		Total Propo	sed Time Increase:	\$	<b>379</b> NA
,		1 1	Total Propo	ised filme Increase:	1-Day	NA
	1.1	A				
\ /	JU! 5-31-19 Pa/10/1	1	1-0			
Val		1 6-3-	19			
CONTRACTOR	DATE ARCHITECT	DATE		OWNER		DATE
J.S. Vig Construction Con	npany					

Ph: 734-283-3002 Fax: 734-282-5320 16650 Racho Road, Taylor, MI 48180 Web Site: www.jsvig.com
H:\Current Jobs\1673 Livingston County 911 DAGE Probate Probate

\*\* Site costs not included

## **PRICE QUOTATION**

The second secon	<u>. (</u>
DATE	5/29/2018
FIRM	J. S. Vig
CONTACT	Rathan Sangolli
JOB NAME	Livingston County 911



1080 Rosewood Street, Suite A, Ann Arbor MI 48104 PHONE (734) 332-3740 FAX (734) 332-3746

QTY	DESCRIPTION	PRICE
	Add Thresholds for Ballistic Doors	
3	Thresholds 324 x 36" Alum.	
	Add Materials Only	\$165.00
Addendums	Noted x Sales Tax Included	No Sales Tax

#	»»»»«««««««««»»»»	 ·	

Quote Valid for: 30 days

NOTES:

Brent Rice Cell # 734 891 1582

## Half Saddle Thresholds

All Products this page









when installed with the nonbeveled edge flush with flooring, or where no greater than 1/4" vertical rise occurs.




#### BUMPER SEAL

Seals against the door providing weather resistance


Vinyl ("V") supplied unless other material specified

Options: NGP-TPV ("N") Silicone ("S")





325HD 1.65 lbs./ft 325HDDKB 1.65 lbs./ft



### MATERIALS & FINISHES

- · Aluminum mill finish
- · DKB Aluminum dark bronze finish



· Optional: Slip Resistant SIA Finish

**FASTENERS** 

#10 x 1-1/2" FH zinc plated wood screws furnished. Dark bronze supplied with DKB thresholds.

# **Subcontractor Request For Change Order**



Subcontractor Name:	HATCO	_	To:		JS	S Vig		_	
Project Name:	911 LC Dispatch Center	_	Project #		1	673		•	
Date:	May 29, 2019	_	RFCO #						
Description & Reason for Change:	Install threshold at (3) openings								
	Subcont	ractors Scop	e Change						
	Description		Material			Labor			NA Tatal
		Quantity	Rate	Total	Hours	Rate	Total	L. &	M. Total
Labor to install th	nresholds at (3) openings			\$ -	2	\$ 88.00	\$ 176.00	\$	176.00
				\$ -			\$ -	\$	-
				\$ -			\$ -	\$	_
				\$ -			\$ -	\$	_
				\$ -			\$ -	\$	-
				\$ - \$ -			\$ -	\$	-
				\$ - \$ -			\$ - \$ -	\$ \$	_
				\$ -			\$ -	\$	-
				\$ -			\$ -	\$	_
				\$ -			\$ -	\$	_
				\$ -			\$ -	\$	-
						•			
						Su	btotal	\$	176.00
						Allowab	le Fee (%)		10%
-	Contractor D	– ate				Subcont	ractor Total	\$	194
	J.S. Vig Construction Company			Total Propos	sed Time	Increase:	N	one	

# REQUEST FOR CHANGE ORDER



RFCO Number	1 May 21 2010			Description & R	easor	for
Date:	May 31, 2019 LC Sheriff's Storage Facility		r.	Scope Change: Proposal R	logues	+ #1
Project Name: JS Vig Project #:				Proposal R	eques	SC # 1
Owner Project #:	1686	<del></del>				
То:						
	Brad Alvord - Lindhout Associated					
Subcontractors Scope						
CSI Code	CSI Description	Contractor	Quantity	Unit Cost		Cost
22 00 00	New water service line connection to the building	GF Wilbur	1	\$874.00		874.00
33 10 00	Install 2" service tap & 2" type K copper waterline	Fonson	1	\$6,298.00	\$	6,298.00
					\$	
					\$	-
					\$	-
	_				\$	_
Subtotal					\$	7,172.00
General Contractors S CSI Code	Gcope Change CSI Description		Quantity	Unit Cost		Fotal Cost
1-010	Project Management	T			\$	-
1-020	Superintendent				\$	-
1-024	Builder's Risk			\$1.10	\$	78.89
1-025	Insurance					
1-030	Laborers				\$	-
1-070	Clean Up		•		\$	-
1-125	Bond				\$	-
					\$	-
		Language and the second		de terrolle.	\$	
Subtotal					\$	7,251
Allowable Fee			4.50%	and the control of th	\$	326
Subcontractor + Gene	eral Contractor Total		Tatal Dans	and Time Income	\$	7,577
/			Total Propo	sed Time Increase:		
CONTRACTOR	5-31-19 BARCHITECT	1 th 6-3	<u>1</u> 9	OWNER		DATE
J.S. Via Construction Con		DAI	-			Ditte

Attach detailed description and subcontractor bids

\*\* Site costs not included

# **Subcontractor Request For Change Order**



Subcontractor Name:	George F Wilbur inc.			To:	<b>L</b> ANGE CONTRACT							
Project Name: <u>Livi</u>	ngston County Sheriff Storage Facility	**************************************		Project #:			New your and the state grown				-	
Date:		May 17, 2019		RFCO #:							-	
Description & Ppr Reason for Change:	roposal #1- New water service											
		Subcontrac	tors Scope	Change								
				Material	X11.0-5.0			Labor				
	Description		Quantity	Rate	7	Γotal	Hours	Rate		Total	L. 8	& M. Total
					\$	-			\$	-	\$	-
	2" Type K Copper pipe		1		<u> </u>	140.94			\$	-	\$	140.94
	2" Copper Coupling		1		\$	7.31			\$	-	\$	7.31
	Mini Excavator				\$	-	3	\$ 128.40	\$	385.20		385.20
	journyman Rate				\$	-	3.5	\$ 97.16	\$	340.06	_	340.06
					\$ \$	-			\$	_	\$	-
					\$				\$ \$		\$ \$	
					\$	_			\$		\$	-
					\$	-			\$	-	\$	-
					\$	-			\$	-	\$	-
					\$				\$	-	\$	-
					\$	-			\$	-	\$	-
								Sul	btota		\$	873.51
-	Contractor	Date	<b>L</b> e					Subconti			\$	874
J.S.	. Vig Construction Company	Date										
				1	Γotal	Propos	ed Time	Increase:				



G.F. WILBUR, INC.

# QUOTE/CHANGE ORDER REQUEST FORM PLUMBING UPGRADES / PRICING REQUEST

Date: 05/17/19

Contractor: JS Vig Construction

15040 Cleat Street

Plymouth, MI 48170

Project Name: Livingston County Sheriffs Storage Facility

Job Name: Livingston County Sheriffs Storage Facility

Address: 200 S Highlander Way

Job Number: 18-2574-1-C1

Job Scope:

Qty	Section Summary /ater Service	Material Cost \$533.45	Labor cost \$340.08	Upgraded Total \$873,53
1.0 11077	Value 001 1100	*	adjustment	\$0.47
			TOTAL:	\$874.00

By signing this form, you are authorizing G.F. Wilbur, Inc. to order and/or proceed with the above mentioned work and materials. This form needs to be signed and returned by fax or email to the office of G.F. Wilbur, Inc. before any work or materials will be ordered or completed for this change order. The total amount of the change order will become a contract for the work described above, or will be added to the contract for the work address described above as an additional cost. If you have any questions regarding this form or the amounts shown cell 734-483-6810,

PORIATI IDC+	DATE:	

# **Subcontractor Request For Change Order**



Subcontractor Name:	FONSON COMPANY INC.		To:		Mitch	ell Smith		_	
Project Name:	Livingston County Sheriff Storage Facility		Project #:			1686		-	
Date:	May 17, 2019		RFCO #:			1		-	
Description & Reason for Change:	Bulletin No.1 -Water Service Line								
	Subcontrac	ctore Scope	Chango						
		ctors scope	Material			Labor	<b>基金的</b>		
	Description	Quantity	Rate	Total	Hours	Rate	Total	L. /	& M. Total
				\$ -			\$ -	\$	_
				\$ -			\$ -	\$	-
Insallat	ion 2" Service Tap and 2" Type "K" copper waterline	1	\$ 2,249				\$ -	\$	2,248.65
	Pipe Crew			\$ -			\$ 1,549.00	\$	1,549.00
	Equipment			\$ -			\$ 1,928.04		1,928.04
				\$ -			\$ -	\$	-
				\$ -			\$ -	\$	-
				\$ -			\$ -	\$	-
				\$ -			\$ -	\$	-
				\$ -			\$ -	\$	-
				\$ -			\$ -	\$	
				\$ -			\$ -	\$	-
				\$ -			\$ -	\$	
						Sul	btotal	\$	5,725.69
							le Fee (%)	7	
-	Contractor Date						ractor Total	\$	10%
						Subconti	actor rotar	Þ	6,298
	J.S. Vig Construction Company		1	Total Propos	ed Time	Increase:	2	Days	
				1940					

# FONSON COMPANY, INC

7644 Whitmore Lake Rd. Brighton, Michigan 48116 Phone: (810) 231-5188

Fax: (810) 231-5404

	BULLETIN No.	1 (2")	Nater Se	rvice Line )	
Project:	Livingston County Sheriff Sto	orage		Date:	5/17/2019
				Quotation No.	001
То	J.S. Vig Construction 15040 Cleat Street Plymouth, MI 48170	_	Contact:	Mitchell Smith	
existing for water	rk - Includes equipment, labor and inst 12 inch pvc watermain and inst mains not under roadbed. The I building is not included in the	allation of( installation	94 LF) of 2" 7 of the curb s	Type K water line- trenetop and box 5'-0" outs	ch detail F,
100 5	K" Water Service Line verhead Markup	<u>QTY</u> 1	<u>Unit</u> LS 10%	<u>Price</u> \$5,725.45	<u>Amount</u> \$ 5,725.45 \$ 572.55
				TOTAL AMOUNT:	\$ 6,298.00
BY:	(Authorized signature)		BY:	Josh Malik	
DATE:			DATE:	5/17/2019	