CONSTRUCTION COMMITTEE AGENDA

July 8, 2019

6:00 PM

304 E. Grand River, Conference Room 4, Howell, MI 48843

			Pages
1.	CALL N	MEETING TO ORDER	
2.	APPRO	OVAL OF MINUTES	3
	Minute	es of meeting dated: June 3, 2019	
3.	APPRO	OVAL OF AGENDA	
4.	CALL T	O THE PUBLIC	
5.	REPOR	RTS	
	a.	Central Dispatch Project Update	
	b.	Sheriff Storage Facility Project Update	
6.	ACTIO	N ITEMS	
	a.	Lindhout Invoice #2019-0614	8
		Central Dispatch Facility: \$3,018.23	
	b.	J.S. Vig Pay Application #12	9
		Central Dispatch Facility: \$477,632.64	
	c.	J.S. Vig RFCO #22	28
		Central Dispatch Facility: \$1,177.00	
	d.	J.S. Vig RFCO #23	32
		Central Dispatch Facility: \$1,685.00	
	e.	J.S. Vig RFCO #24	35
		Central Dispatch Facility: \$5,288.00	

f.	J.S. Vig RFCO #27	48			
	Central Dispatch Facility: \$2,500.00				
g.	Lindhout Invoice #2019-0615	50			
	Sheriff Storage Facility: \$265.13				
h.	J.S. Vig Pay Application #3	51			
	Sheriff Storage Facility: \$108,571.50				
i.	J.S. Vig RFCO #2	58			
	Sheriff Storage Facility: \$1,511.00				
j.	J.S. Vig RFCO #3 (Review Only)	62			
	Sheriff Storage Facility: \$10,078.00				
k.	J.S. Vig RFCO #4 (Review Only)	71			
	Sheriff Storage Facility: \$10,419.00				
I.	J.S. Vig RFCO #5	76			
	Sheriff Storage Facility: \$9,315.00				
m.	J.S. Vig RFCO #6	79			
	Sheriff Storage Facility: \$2,481.00				
NEW BUSINESS					

7.

Schedule Next Meeting a.

ADJOURNMENT 8.

CONSTRUCTION COMMITTEE

MEETING MINUTES

June 3, 2019 6:30 PM

304 E. Grand River, Conference Room 4, Howell, MI 48843

Members Present:

Dennis Dolan, Robert Bezotte, Douglas Helzerman

1. CALL MEETING TO ORDER

The meeting was called to order by Commissioner Dolan at 6:31 p.m.

2. APPROVAL OF MINUTES

- a. Minutes of Meeting Dated: March 25, 2019
- b. Minutes of Meeting Dated: May 6, 2019

Motion to approve the minutes as presented.

Moved By D. Helzerman

Seconded By R. Bezotte

Yes (3): D. Dolan, R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

3. APPROVAL OF AGENDA

Motion to approve the Agenda as presented.

Moved By R. Bezotte

Seconded By D. Helzerman

Yes (3): D. Dolan , R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

4. CALL TO THE PUBLIC

None.

5. REPORTS

5.a 911 Central Dispatch Project Update

Val, JS Vig reported there were 23 rain days in May, site work has seen delays. The interior is on schedule.

Joni Harvey - owner responsibility items are on schedule.

Commissioner Bezotte requested a walk through at the construction site.

5.b Sheriff Storage Facility Project Update

Val, JS Vig, reported the demo of the old Asset Building took longer than anticipated, contractor took than expected. A different excavator will be used for Central Dispatch.

The building should start around June 20th.

6. ACTION ITEMS

6.a Lindhout Invoice #16101.1119

911 Central Dispatch: \$3,018.25

Motion to approve payment.

Moved By D. Helzerman Seconded By R. Bezotte

Yes (3): D. Dolan, R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

6.b Lindhout Invoice #2019-0506

Sheriff Storage Facility: \$682.50

Motion to approve payment.

Moved By D. Helzerman **Seconded By** R. Bezotte

Yes (3): D. Dolan, R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

6.c JS Vig Pay Application 11

911 Central Dispatch: \$363,070.08

Motion to approve payment.

Moved By R. Bezotte
Seconded By D. Helzerman

Yes (3): D. Dolan, R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

6.d JS Vig Pay Application 2

Sheriff Storage Facility: \$29,703.60

Motion to approve payment.

Moved By R. Bezotte

Seconded By D. Helzerman

Yes (3): D. Dolan, R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

6.e JS Vig Request for Change Order #14

911 Central Dispatch: \$16,297.00

Motion to approve payment.

Moved By D. Helzerman Seconded By R. Bezotte

Yes (3): D. Dolan , R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

6.f JS Vig Request for Change Order #19

911 Central Dispatch: \$(1,077.00)

Motion to approve payment.

Moved By R. Bezotte

Seconded By D. Helzerman

Yes (3): D. Dolan, R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

6.g JS Vig Request for Change Order #20

911 Central Dispatch: \$1,041.00

Motion to approve payment.

Moved By D. Helzerman **Seconded By** R. Bezotte

Yes (3): D. Dolan, R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

6.h JS Vig Request for Change Order #21

911 Central Dispatch: \$379.00

Motion to approve payment.

Moved By R. Bezotte

Seconded By D. Helzerman

Yes (3): D. Dolan, R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

6.i JS Vig Request for Change Order #1

Sheriff Storage Facility: \$7,577.00

Motion to approve payment.

Moved By R. Bezotte

Seconded By D. Helzerman

Yes (3): D. Dolan , R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

7. NEW BUSINESS

7.a Schedule Next Meeting

Monday, July 8, 2019 at 6:30 p.m.

8. ADJOURNMENT

Motion to adjourn the meeting at 6:53 p.m.

Moved By D. Helzerman **Seconded By** R. Bezotte

Yes (3): D. Dolan , R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

Natalie Hunt, Recording Secretary

Lindhout Associates Architects aia pc

www.lindhout.com



10465 Citation Drive, Brighton, Michigan 48116

810-227-5668

MONTHLY INVOICE

BILL TO

Chad Chewning 911 Central Dispatch 300 S. Highlander Way Howell, MI 48843 Date Jun 01, 2019
Invoice # 2019-0614
Project Name LC 911 - New Central Dispatch

Project No 17114
Please Remit By Jul 01, 2019

Payment Terms 30(days)

Balance Due: \$3,018.25

Project Description: LC 911 - New Central Dispatch

May, 2019 work included field coordination with contractor, site meetings, attendance at multiple owner meetings, submittal review, pay application review, and contractor coordination.

	Fee Su	ımmary	Previously Invoiced		Current Invoice		Remaining	
	%	Stipulated	% phase Completed	Amount Billed	% complete	Value of Completed	Amount remaining	
01 Schematic Design	7.00%	\$20,960.07	100.00%	\$20,960.07	0.00%	\$0.00	\$0.00	
02 Design Development	15.00%	\$44,914.43	100.00%	\$44,914.43	0.00%	\$0.00	\$0.00	
03 Construction Documents	50.00%	\$149,714.76	100.00%	\$149,714.76	0.00%	\$0.00	\$0.00	
04 Bidding Administration	5.00%	\$14,971.48	100.00%	\$14,971.48	0.00%	\$0.00	\$0.00	
05 Construction Administration	23.00%	\$68,868.79	78.09%	\$53,777.55	82.47%	\$3,018.25	\$12,072.99	
	100.00%	\$299,429.52	94.96%	\$284,338.29	1.01%	\$3,018.25	\$12,072.97	

1 00 1 oroomago	Construction Cost	\$5,444,173.00
Total Fee Amount \$299,429.52	Fee Percentage	5.50%
10tai 1 00 7 ti 110ai 1t	Total Fee Amount	\$299,429.52

Invoice Total: \$3,018.25

Please make payments to Lindhout Associates.



July 1, 2019

Livingston County 911 Central Dispatch 300 S. Highlander Way Howell, MI 48843

Attn: Chad Chewning, Director

Re: Application and Certificate for Payment No. 12

Dear Chad,

Our Mission

Integrity

in architecture and design in client relationships in employee relationships in community relationships

advancement in all these efforts

Attached please find application and certificate for payment No. 12, as received from J.S. Vig Construction Company. We visited the site earlier this morning and observed the work in progress. This payment application includes portions of concrete footings, concrete flatwork, architectural woodwork, architectural metal panels, roofing, doors frames & hardware, drywall & metal studs, carpet tile & base, access flooring, painting, projector screen, toilet compartments, accessories, fire protection, plumbing, HVAC, electrical, general conditions and portions of the Contractor's fee. Partial unconditional waivers of lien are also included from previous payment application No. 11. In conclusion we find the completed work to be in general compliance with the requirements of the contract documents and the level of completeness to be equal to the amount indicated on the attached application.

If this action meets with your approval, please proceed with payment to J.S. Vig Construction Company in the revised amount indicated on the application.

Feel free to contact our office if you have any questions or concerns regarding this information.

Bradley M. Alvord, Project Architect, Partner Lindhout Associates architects aia pc

Natalie Hunt, Livingston County Administrative Specialist C.C. Cindy Catanach, Deputy County Administrator/Financial Officer

APPLICATION AND CERTIFICATE FOR PAYMENT

TO OWNER: Livingston County

304 E. Grand River Suite 202 Howell, MI 48843 PROJECT:

Livingston County 911 Central Dispatch

300 S. Highlander Way
Howell, MI 4843

APPLICATION No: PERIOD TO: PROJECT NOS: 12 6/30/2019 1673

CONTRACT DATE:

6/26/2018

Job # 00-1673

FROM CONTRACTOR:

J S Vig Construction Company 15040 Cleat Street Plymouth, MI 48170

CONTRACT FOR: GENERAL TRADES

ARCHITECT:

Lindhout Associates Architects

10465 Citation Drive Brighton, MI 48116

5,444,173.00

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment as shown below, in connection with the Contract Continuation sheet is attached.

2. Net Change by Change Orders	\$	-
3. CONTRACT SUM TO DATE	\$	5,444,173.00
4. TOTAL COMPLETED & STORED TO DATE	. \$	4,589,310.42
5. Direct Checks Previously Issued by Owner	\$	-
6. Direct Checks to be Issued by Owner this Draw		
7. JS Vig Completed & Stored	\$	4,589,310.42
8. RETAINAGE		
Total Retainage	\$	441,801.88
9. TOTAL EARNED LESS RETAINAGE	\$	4,147,508.54
10. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$	3,669,875.90
Current Payment Due - JS Vig		477,632.64
13. BALANCE TO FINISH, INCLUDING RETAINAGE	. \$	1,296,664.46

Change Order/Contract	ADDITIONS	DEDUCTIONS
Total Changes approved in		
Previous months by Owner	-	
Total approved this month		
TOTALS		
NET CHANGES by Change Order		

The Contractor certified that the work covered by this pay request has been completed in accordance with the Contract Documents and that all progress payments previously paid by the Owner have been applied by the Contractor to discharge in full all of Contractor's obligations incurred in connection with the work covered by all prior pay regrests.

Contractor . J S Vig Construction Company

STATE OF MICHIGAN, COUNTY OF WAYNE Subscribed and sworn before me this

NOTARY PUBLIC: Elaine Kennedy

My commission expires: April 28, 2023

Kly

ELAINE KENNEDY

NOTARY PUBLIC, STATE OF MI
COUNTY OF WAYNE
MY COMMISSION EXPIRES Apr 28, 2023
ACTING IN COUNTY OF LOCATION

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount appled. Initial all figures on this Application and the

Continuation Sheet that are changed to conform with the amount certified.)

D

Item	Doscription	0-1-1-1-		Revised Contract	Previously	Billing this	Stored				
item	<u>Description</u>	Original Contrac	t Change Orders	Value	Billed	Period	<u>Materials</u>	Total Billed	Balance to Bill	Overall %	Retention Held
1	Project Management, Engineer	\$ 82,340.00)	\$ 82,340.00	\$ 72,700.00	\$ 5,700.00		\$ 78,400.00			
2	Supervision	\$ 166,055.00		\$ 166,055.00				\$ 78,400.00 \$ 157,077.67		95%	\$ 7,840.0
3	Project Labor	\$ 50,000.00		\$ 50,000.00				\$ 47,284.00		95%	\$ 15,707.7
4	Layout & Staking	\$ 20,000.00		\$ 20,000.00		, , , , , , , , , , , , , , , , , , , ,		\$ 20,000.00		95%	\$ 4,728.40
5	Safety	\$ 8,440.00		\$ 8,440.00		\$ 825.00		\$ 8,061.72		100%	\$ 2,000.00
6	Miscellaneous Rentals, Materials	\$ 40,000.00	\$ (3,790.56)	\$ 36,209.44				\$ 36,006.34		96%	\$ 806.17
7	Blue Prints & Office Supplies	\$ 2,500.00		\$ 2,500.00		7 3,122.00		\$ 2,500.00	\$ 203.10 \$ -	99%	\$ 3,600.63
_8	Security (Allowance)	\$ 5,000.00		\$ 5,000.00				\$ 5,000.00	The state of the s	100%	\$ 250.00
9	Field Offices & Other Site Facilities	\$ 10,000.00		\$ 10,000.00		\$ 362.45		\$ 9,435.49			\$ 500.00
10	Temporary Barricades & Signage	\$ 2,000.00		\$ 2,000.00		V 302.43		\$ 2,000.00	\$ 564.51 \$ -	94%	\$ 943.55
-	Dumpsters & Clean Up	\$ 12,000.00		\$ 12,000.00		\$ 1,125.00		\$ 9,662.00		100%	\$ 200.00
	Final Clean Up	\$ 5,000.00		\$ 5,000.00	,	7		\$ -		81%	\$ 966.20
	Builidng Demolition	\$ 30,000.00		\$ 30,000.00				\$ -	\$ 5,000.00 \$ 30,000.00	0% 0%	\$ -
	Building Asbestos Remediation	\$ 15,100.00		\$ 15,100.00				\$ -	\$ 15,100.00	0%	\$ -
	Concrete Footings	\$ 141,245.00	\$ 2,682.50	\$ 143,927.50	\$ 92,927.50	\$ 49,600.00			\$ 1,400.00	99%	\$ 14,252.75
-	Concrete Flatwork Phase I	\$ 143,925.00	\$ 18,959.00	\$ 162,884.00	\$ 128,459.00	\$ 20,500.00		\$ 148,959.00		91%	\$ 14,252.75
	Concrete Flatwork Phase II	\$ 37,535.00		\$ 37,535.00				\$ -	\$ 37,535.00	0%	\$ 14,895.90
	Masonry	\$ 549,900.00		\$ 549,900.00	529,608.00				\$ 20,292.00	96%	\$ 52,960.80
-	Structural Steel	\$ 237,000.00		\$ 237,000.00					\$ 5,000.00	98%	\$ 23,200.00
	Architectural Woodwork	\$ 70,750.00	\$ 3,015.00	\$ 73,765.00	39,710.00	\$ 34,055.00			\$ -	100%	\$ 7,376.50
	Dampproofing & Waterproofing Architectural Metal Panels	\$ 21,000.00		\$ 21,000.00 \$				21,000.00	\$ -	100%	\$ 2,100.00
	Membrane Roofing	\$ 154,468.00		\$ 157,170.00				154,468.00	\$ 2,702.00	98%	\$ 15,446.80
	Firestopping	\$ 153,800.00 \$ 2,500.00	\$ 14,038.75	\$ 167,838.75	157,635.60	\$ 10,203.15		167,838.75	\$ -	100%	\$ 16,783.88
-	Spray Applied Fireproofing	\$ 2,500.00 \$ 2,700.00		\$ 2,500.00					\$ 2,500.00	0%	\$ -
	Caulking	\$ 2,700.00		\$ 2,700.00 \$	2,700.00				\$ -	100%	\$ 270.00
	Doors, Frames & Hardware		ć 4.054.00	\$ 4,000.00					\$ 4,000.00	0%	\$ -
-	Entrances and Storefronts			\$ 146,733.92 \$		\$ 60,761.92		146,733.92	\$ -	100%	\$ 14,673.39
	Drywall and Metal Studs	\$ 138,000.00 \$ 400.074.00		\$ 138,000.00 \$				132,000.00	\$ 6,000.00	96%	\$ 13,200.00
	Wall & Floor Tiling			\$ 411,640.40 \$		\$ 72,063.26	\$		\$ 60,073.65	85%	\$ 35,156.68
	Carpet Tile and Base	\$ 32,215.00 \$ 42,446.00		\$ 33,321.00 \$			\$		\$ 14,497.50	56%	\$ 1,882.35
-	Access Flooring; Dispatch	\$ 42,446.00 \$ 48,700.00		\$ 41,561.00 \$	30,460.00	\$ 8,143.35	\$		\$ 2,957.65	93%	\$ 3,860.34
	Painting	\$ 22,858.00		\$ 49,942.00 \$ 22.858.00 \$	10 205 10	\$ 49,942.00	\$		\$ -	100%	\$ 4,994.20
-	Markerboards	\$ 1,104.00		\$ 22,858.00 \$ \$ 1,104.00 \$		\$ 12,571.90	\$, , , , , , , , , , , , , , , , , , , ,	\$ -	100%	\$ 2,285.80
35 F	Projector Screen	\$ 5,960.00		\$ 5,960.00	1,104.00	¢ 076.00	\$		\$ -	100%	\$ 110.40
36 1	Toilet Compartments	\$ 4,350.00		\$ 4,174.00		\$ 976.00 \$ 4.174.00	\$		\$ 4,984.00	16%	\$ 97.60
37 F	Fire Extinguishers and Cabinets	\$ 1,170.00		\$ 1,170.00		\$ 4,174.00 \$ 1,170.00	\$		\$ -	100%	\$ 417.40
	Lockers	\$ 10,035.00		\$ 10,598.70		\$ 1,170.00	\$			100%	\$ 117.00
39 E	Benches	\$ 1,680.00		\$ 1,680.00		\$ 1,680.00	\$		\$ 10,598.70	0%	\$ -
40 V	Window Treatments	\$ 6,357.00		\$ 6,357.00		\$ 6,357.00	\$			100%	\$ 168.00
	Fire Protection	\$ 44,937.00		\$ 44,937.00 \$		\$ 5,000.00	\$			100%	\$ 635.70
	Plumbing	\$ 114,400.00		\$ 114,400.00 \$		\$ 19,400.00	Ś	114,400.00		95%	\$ 4,270.28
	HVAC	\$ 226,630.00		\$ 226,630.00 \$		\$ 14,514.00	Ś			100%	\$ 11,440.00
	Electrical	\$ 903,150.00	\$ 7,949.66	\$ 911,099.66 \$	672,260.85		\$		-,	99%	\$ 22,433.40
-	ite Excavation	\$ 365,345.00	\$ 149,664.00				\$			84% 84%	\$ 76,833.61 \$ 43,509.90
	Asphalt Phase I	\$ 63,385.00		\$ 63,385.00			\$			0%	\$ 45,509.90
	Asphalt Phase II	\$ 48,805.00		\$ 48,805.00			\$			0%	\$ -
	encing	\$ 87,013.00	\$ 602.00	\$ 87,615.00			\$			0%	\$ -
	Perimeter Fence (Allowance)	\$ 4,000.00		\$ 4,000.00			\$			0%	\$ -
	andscaping Project Contingency	\$ 87,867.00			3,965.00		\$			4%	\$ 396.50
	roject Contingency Performance and Payment Bond		\$ (223,024.00)				\$			0%	\$ -
-	building Permit	\$ 47,998.00					\$		-	100%	
	esting and Inspecting Services	\$ 70,000.00		7			\$			99%	
-	nsurance	\$ 20,000.00 \$ 38,398.00	\$ 2,075.62				\$			100%	\$ 2,000.00
	reconstruction Fee	\$ 38,398.00 \$ 12,000.00				\$ 2.88	\$			100%	
	Overhead & Profit	\$ 12,000.00	\$ 5,490,00			4 40 -	\$			100%	
-		y 214,/34.0/	\$ 5,480.00		165,400.00 Page 11 c	\$ 19,500.00 of 82	\$	184,900.00	35,374.67	84%	\$ 18,490.00
_		\$ 5,444,173.00	\$ - 5	5 5,444,173.00 \$							

SWORN STATEMENT

Joseph Vig		being duly sworn, deposes and says that	J.S. Vig Construction Company
is the contractor for an improvement to the described as follows: (address / legal)			County of Livingston
(address / legal)	300 South Highlander Way, Howell	I. MI 48843	Pay App #12 June 2019

That the following is a statement of each subcontractor and supplier and laborer, for which laborer the payment of wages or fringe benefits and witholdings is due but unpaid, with whom the (contractor)(subcontractor) has (contracted)(subcontracted) for performance under the contract with the owner thereof, and that the amounts due to the persons as of the date hereof are correctly and fully set forth opposite their names, as follows:

Subcontractor/Supplier/Laborer	Type of Improvement						
JS Vig		Total Contract	Change Orders	Adjusted Contract	Amount Paid	Amount Due	Balance to Complete
BAC	Construction Management	1,020,253.00	(223,239.98)	797,013.02	669,263.71	49,975.55	77,773.76
BDS Environmental	Marker boards	1,104.00		1,104.00	993.60		110.40
Boss Engineering	Asbestos Removal	15,100.00		15,100.00			15,100.00
Brickman Construction	Layout & Staking	14,300.00		14,300.00	12,963.00		1,337.00
Butcher & Butcher	Masonry	549,000.00	(2,912.00)	546,088.00	444,757.70		101,330.30
CEI Materials	Membrane Roofing	153,800.00	12,820.25	166,620.25	141,872.04	9,623.70	15,124.51
Conventional Carpet	Metal Siding	154,468.00	2,702.00	157,170.00	127,162.35	14,290.65	15,717.00
Crampton Electric	Carpet	40,446.00	111.64	40,557.64	27,414.00	7,329.02	5,814.62
Data Supplies	Electrical	903,150.00	7,949.66	911,099.66	605,035.20	86,467.70	219,596.76
EGD Glass & Door	Access Flooring	48,700.00	1,242.00	49,942.00		44,947.80	4,994.20
FBH	Entrances and Storefronts	138,000.00	1,900.00	139,900.00	118,800.00	,	21,100.00
Future Fence	Doors, Frames, and Hardware	145,472.00	1,261.92	146,733.92	77,374.80	55,809.90	13,549.22
G&T Commercial	Fencing	87,013.00	602.00	87,615.00	,	00,000.00	87,615.00
	Painting	22,858.00		22,858.00	7,200.27	13,371.93	2,285.80
George F. Wilbur	Plumbing	114,400.00		114,400.00	85,500.00	18,781,20	10,118.80
Harnish	Fireproofing	2,700.00		2,700.00	2,430.00	10,701.20	270.00
Huron Acoustic	Drywall	338,374.00	19,473.31	357,847.31	251,553.14	64,856.94	41,437.23
Joe Raica Excavating	Excavating	502,649.00	148,664.00	651,313.00	391,589.10	04,030.94	259,723.90
Merlo Construction	Concrete Flatwork	186,000.00	18,959.00	204,959.00	115,613.10	18,450.00	
Nagle Paving	Asphalt Paving	112,190.00		112,190.00	110,010.10	10,430.00	70,895.90
Novi Wall	Footings	141,245.00	2,682,50	143,927.50	83,634.75	44,955.00	112,190.00
Phantom Fire Protection	Fire Protection	44,937.00		44,937.00	33,932.49	4,500.00	15,337.75
Progressive Plumbing	Plumbing Accessories	13,160.00	(176.00)	12,984.00	00,002.49		6,504.51
RAM Construction	Masonry Caulking	25,000.00	(110100)	25,000.00	18,900.00	7,200.00	5,784.00
S&G Fabricators	Steel	237,000.00		237,000.00	208,800.00		6,100.00
Shelving Inc.	Lockers	9,035.00	563.70	9,598.70	200,000.00		28,200.00
Shores Tile Company	Tile	32,215.00	1,106.00	33,321.00	10.044.45		9,598.70
Sobania	Architectual Millwork	70,750.00	3,015.00	73,765.00	16,941.15		16,379.85
The Sheer Shop	Window Treatments	6,357.00	3,013.00	6,357.00	35,739.00	24,010.65	14,015.35
WM Floyd Co.	HVAC	226,630.00			100.000.00		6,357.00
World Class Contracting	Landscaping	87,867.00	2 275 00	226,630.00	188,838.00	13,062.60	24,729.40
TOTAL AMOUNTS		5,444,173.00	3,275.00	91,142.00	3,568.50		87,573.50
		0,444,173.00	0.00	5,444,173.00	3,669,875.90	477,632.64	1,296,664.46

The contractor has not procured material from, or subcontracted with, any person other than those set forth above and owes no money for the improvement other than the sums set forth.

I make this statement as the contractor or as CEO of J S Vig Construction Company to represent to the owner or lessee of the property and his or her agents that the property is free from claims of construction liens, or the possibility of construction liens, except as specifically set forth in this statement and except for claims of construction liens by laborers that may be provided under section 109 of the construction lein act, 1980 PA497. MCL 570-1109

WARNING TO OWNER: AN OWNER OR LESSEE OF THE PROPERTY SHALL NOT RELY ON THIS SWORN STATEMENT TO AVOID THE CLAIM OF A SUBCONTRACTOR, SUPPLIER, OR LABORER WHO HAS PROVIDED A NOTICE OF FURNISHING OR A LABORER WHO MAY PROVIDE A NOTICE OF FURNISHING UNDER SECTION 109 OF THE CONSTRUCTION LIEN ACT, 1980 PA 497, MCL 570.1109, TO THE DESIGNEE OR TO THE OWNER OR LESSEE IF THE DESIGNEE IS NOT NAMED OR HAS DIED.

IF THIS SWORN STATEMENT IS IN REGARD TO A RESIDENTIAL STRUCTURE, ON RECEIPT OF THE SWORN STATEMENT, THE OWNER OR LESSEE, OR THE OWNER'S OR LESSEE'S DESIGNEE, MUST GIVE NOTICE OF ITS RECEIPT, EITHER IN WRITING, BY TELEPHONE, OR PERSONALLY, TO EACH SUBCONTRACTOR, SUPPLIER, AND LABORER WHO HAS PROVIDED A NOTICE OF FURNISHING UNDER SECTION 109 OR, IF A NOTICE OF FURNISHING IS EXCUSED UNDER SECTION 108 OR 108A, TO EACH RECEIPT OF THE SWORN STATEMENT MAKES A REQUEST, THE OWNER, LESSEE, OR DESIGNEE SHALL PROVIDE THE REQUESTER A COPY OF THE SWORN STATEMENT WITH 10 BUSINESS DAYS AFTER RECEIVING THE REQUEST.

Joseph Vig

WARNING TO DEPONENT: A PERSON, WHO GIVES A FALSE SWORN STATEMENT WITH THE INTENT TO DEFRAUD IS SUBJECT TO CRIMINAL PENALTIES AS PROVIDED IN SECTION 110 OF THE CONSTRUCTION LIEN ACT, 1980 P.A. 497, MCL 570.1110.

Subscribed and sworn to before me this day of ______, 2019

Elaina Kausa I

Notary Public, Wayne County My Commission Expires: 04/28/2023

Agenda Page 12 of 82

I/we have a contract with Livingston County								
to provide Construction Management								
for the improvements to the property described as: Livingston County 911 Dispatch								
and by signing this waiver waive my/our construction lien to the amount of	\$95,234.31							
for labor and/or materials provided through05/31/19								
This waiver, together with all previous waivers, if any x does does not covall amounts due to me/us for contract improvements through the date shown above.	er							
If the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if i/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic								
By: El K								
(Signature of Lien Claimant)								
JS Vig Construction Company Address: 15040 Cleat Street								
Plymouth, MI 48170								
Telephone: <u>734-283-3002</u> Fax:								
Signed On: U 28 9								

I/we have a contact with J.S. Vig Construction Company to provide

Membrane Roofin

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of

\$6,750.00

for labor and/or materials provided through

05-31-2019

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/qne of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

By:

/Signature of Lien Claimant)

Address:

3885 Industrial Drive

Rochester Hills, MI 48309

Telephone:

248-852-2323

Fax:

248-852-0967

Signed on t

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

Agenda Page 14 of 82

I/we have a contact with J.S. Vig Construction Company to provide

Metal Siding

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of

\$22,500.00

for labor and/or materials provided through 05-31-2019

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/qne of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

CEI COMPOSITE MATERIALS

(Signature

Claimant)

Address:

800 E Duncan St

MANCHESTER, MI 48158

Telephone:

734-212-3006

Fax:

734-661-0360

Signed on:

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

Electrical

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of for labor and/or materials provided through 05-31-2019

\$24,766.65

Claimant)

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

Crampton Electric Co.

Ву:

(Sign**àtur**e

PO Box 380

Fowlerville, MI 48836

Telephone:

Address:

517-223-9970

Fax:

Signed on:

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

Store Front Con

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of for labor and/or materials provided through 05-31-2017 .

\$16,956.00

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

EGD Glass & Door

Ву:

(Signature of Lien Claimant)

Address:

10380 Highland Rd. White Lake, MI 48386

Telephone:

248=305-8181

Fax:

Signed on: 6-13-19

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

Metal Doors, Fr

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of

\$38,250.00

for labor and/or materials provided through

05-31-2019

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

FBH Architectural Security

By:

Address:

PO Box 1277

Flint, MI 48501

Telephone:

734-332-3740

Fax:

734-332-3746

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

Painting

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of

\$7,200.27

for labor and/or materials provided through 05-31-2019 .

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

G&T Commercial Coatings

By:

(Signature

of Lien Claimant)

Address:

25650 Plymouth Rd.

Redford, MI 48239

Telephone:

313-766-4838

Fax:

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

Plumbing

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of for labor and/or materials provided through 05-31-2019 .

\$20,304.00

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

G F WILBUR PLUMBING

Ву:

(Signature of Lien Claimant)

Address:

10300 M-52

P O Box 156

Manchester, MI 48158

Telephone:

734-483-6810

Fax:

734-483-3866

Signed on:

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

Drywall/Metal S

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of for labor and/or materials provided through 05-31-2019

\$80,707.50

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

HURON ACOUSTIC TILE, INC.

By:

(Signature of Lien Claimant)

RONALD J. URBANCZYK, PRESIDENT

Address:

P. O. BOX 46445

MT. CLEMENS, MI 48046-6445

Telephone:

586-783-1513

Fax:

586-783-1845

Signed on:_

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

Site Demolition

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of for labor and/or materials provided through 05-31-2019

\$4,950.00

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

Joe Raica Excavating, Inc.

By:

(Signature

of Lien Claimant)

Address:

3640 Nicholson Rd. Fowlerville, MI 48836

Telephone:

517-521-4393

Fax:

Signed on 1-14

Please email signed waiver to Elaine Kennedy + ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

Fire Supression

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of for labor and/or materials provided through 05-31-2019

\$3,600.00

of Lien Claimant)

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

IANTOM FIRE PROTECTION

By:

Address:

324 W Lake Street - STE 3

PO Box 458

Tawas City, MI 48764

Telephone:

989-984-0210

Fax:

989-329-3209

Signed on:

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

Sealant Work-Wa

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of for labor and/or materials provided through

05-31-2019 .

\$3,375.00

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us on if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

RAM CONSTRUCTION SERVICES

By

Cohen, Controller

Address:

13800 EKLES ROAD LIVONIA, MI 48150

Telephone:

734-464-3800

Fax:

734-437-6201

Signed on:

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

Tile Work

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of

\$5,950.35

for labor and/or materials provided through

05-31-2019

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

By:

(Signature

SHORES TILE COMPANY//INC

of Lien Claimant)

Address:

29975 LITTLE MACK

ROSEVILLE, MI 48066

Telephone:

586-293-5540

Fax:

586-293-3810

Signed on: (4 13 2019.

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

Finish Carpentr

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of for labor and/or materials provided through 05-31-2019 .

\$10,026.00

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

SOBANIA, INC.

By:

(Signature

of Lien Claimant)

Address:

615 GRISWOLD, SUITE 1102

DETROIT, MI 48226

Telephone:

313-963-9600

Fax:

313-963-9602

Signed on: 6 - 13 - 2019

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

HVAC

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of for labor and/or materials provided through 05-31-2019

\$22,500.00

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

WM Floyd Co.

Ву:

Signature of Lien Claimant)

Address:

716 Victory Drive

Howell, MI 48843

Telephone:

810-232-1160

Fax:

Signed on:

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

REQUEST FOR CHANGE ORDER



RFCO Number Date:	22 (Revised) June 14, 2019			Description & R Scope Change:	eason f	or
Project Name: JS Vig Project #: Owner Project #:	Livingston County 911 - Disptach center 1673			Proposal F	Request 7	#6
To:	Brad Alvord - Lindhout Associated					
Subcontractors Scope CSI Code	e Change CSI Description	Contractor	Quantity	Unit Cost	(
22 00 00	Add ice maker line	GF Wilbur	1	\$460.00		460.00
23 00 00 26 00 00 06 10 00	Provide and install stainless steel drip edge	WM Floyd	1	\$204.00		204.00
26 00 00	Run conduit to proposed flagpole location	Crampton	1	\$450.00		450.00
06 10 00	Millwork	Sobania		No price	e change	
					\$	-
					\$	-
					\$	-
Subtotal					\$	1,114.00
General Contractors S	Scope Change					
CSI Code	CSI Description		Quantity	Unit Cost	Tota	al Cost
1-010	Project Management				\$	-
1-020	Superintendent				\$	-
1-024	Builder's Risk			\$1.10	\$	12.25
1-025	Insurance					
1-030	Laborers				\$	-
1-070	Clean Up			· · · · · · · · · · · · · · · · · · ·	\$	-
1-125	Bond				\$	
			-		\$	-
					\$	
Subtotal					\$	1,126
Allowable Fee			4.50%		\$	51
Subcontractor + Gene	eral Contractor Total				\$	1,177
1			Total Propo	sed Time Increase:		
CONTRACTOR J.S. Vig Construction Cor	DATE ARCHITECT	DATI	<u> </u>	OWNER		DATE

Attach detailed description and subcontractor bids

** Site costs not included



Electrical Proposal & Scope of Work

10975 W. GRAND RIVER PO BOX 380 FOWLERVILLE MI 48836 517-223-9691/ FAX 517-223-9970

To:	J.S. Vig Con	struction	Date:	June 14th.	2019		
			Estimator:	Ryan Atherton			
			Project:	Livingston County 911 PR #6 Flag Pole Lights			
Attn:	Valerie			Estimate	115041-5	Revised	
		Co. will furnish and install electrical wor					
	ribed in the <u>da</u> t des: Addenda I	ted: N/A and Standard specification se	ection(s) is inclu	ded except a	as noted or c	larified below. This proposal	
			lls or	Included	Excluded X X X X X X X X	Payment & Performance Bonds Overtime Costs A.G.C. cleanup charges Energy Usage Charges Painting (except elec. touch-up) Motor Generator Set Temporary wiring for Utility Service Change Over's Temporary wiring for dewatering or welding	
Our p	proposal is based	upon Crampton Electric Company's Stand	lard Terms and Co	onditions (see	Page 2) unles	ss otherwise indicated below.	
Inclu	ded: 1. Provide Ro	co. will provide labor and materials for oughly 40' of trenching and backfill d install conduit into green space for for materials					
	 Lighting Fit Wire Saw cut, b New Conciliation Painting & Any work r 	reak, remove of existing concrete rete patch work					
		ours Monday Through Friday 7:00AM			\$4	50.00	
				Crampton Ele			
				Ryan At			
				Ryan Athert			

Acceptance of Proposal - The above price, specifications and conditions are satisfactory and are hereby accepted. You are authorized to do the work as specified. Pricing is valid for 30 days from date quoted.

Work cannot commence on above project until a SIGNED copy of this proposal is received by Crampton Electric Co

(517) 223-9691

(Mailed or Faxed) & P.O. number if required by your company.

Subcontractor Request For Change Order



Subcontractor Name:	Wm Floyd Company		To:		J	S Vig				
Project Name: L	ivingston County 911 Central Dispatch	·				1673				
Date: _	May 20, 2019	_	RFCO #:						•	
Description & F Reason for Change:	Proposal request #6 from Lindhout									
	Subcontra	ctors Scope	Change							
			Material			Labor	经供益			
	Description	Quantity	Rate	Total	Hours	Rate	_	Total	L.	& M. Total
	Stainless steel raw material	1	\$ -	\$100.00			\$	-	\$	100.00
Lal	bor for fabrication of drip edge and installation				1	\$ 104.00	\$	104.00		104.00
				T			\$		\$	-
				т —	•	ļ	\$	-	\$	-
				Ψ		-	\$	-	\$	
				1		-	\$ \$		\$ \$	
							\$		\$	_
				<u> </u>		+	\$	_	\$	-
				<u> </u>			\$	_	\$	-
				\$			\$	-	\$	-
				Ψ			\$	_	\$	_
				\$			\$	=	\$	-
						Su	btota	l	\$	204.00
Allowable Fee (%)										
Contractor Date Subcontractor Total \$							\$	204		
J.S. Vig Construction Company Total Proposed Time Increase:										
			f 02							

Agenda Page 30 of 82

Subcontractor Request For Change Order



Subcontractor	GEORGE F WILBUR INC				_									
Name: _					10:								i.	
Project Name: <u>L</u>	ivingston County 911 Central Dispatch			Pro	ject #:			1	L673					
Date: _		May 24, 2019		RF	CO #:		PROPOS	SAL #6- A	Added	Ice M	aker	line	·	
Description & Reason for Change:														
		Subcontrac	ctors Scope	Cha	nae									
	5				aterial					Labor				
	Description		Quantity	R	ate	3-	Total	Hours	Ra	ate	-	 Гotal	L	& M. Total
						\$	-				\$	-	\$	-
	1/2" Type L Soft Copper		15	\$	2	\$	28.95				\$	-	\$	28.95
	1/2 Copper Ell		4	\$	1		2.48				\$		\$	2.48
	Nibco Ball Valve		1	\$	8		8.15				\$	×	\$	8.15
	1/2 copper tee		1	\$	2	\$	1.54				\$	-	\$	1.54
	Water hammer Arrestor		1	\$	33	\$	32.57				\$	_	\$	32.57
	$1/2 \times 3/8$ compresson adapt		1	\$	3	\$	2.54				\$	-	\$	2.54
	1/2 chrome eschutheon		1	\$	1	\$	0.69				\$	-	\$	0.69
	zsi clamps		8	\$	3	\$	20.24				\$	_	\$	20.24
	misc hardware, pipe supports,ect.		1	\$	23	\$	23.25				\$	-	\$	23.25
	Labor					\$	-	3.5	\$ 9	7.16	\$	340.06	\$	340.06
						\$	-				\$	-	\$	-
						\$	-				\$	-	\$	-
										Sul	ototal		\$	460.47
Allowable Fee (%)														
Contractor Date Subcontractor Total							\$	460						
J.S. Vig Construction Company														
Total Proposed Time Increase:														
Agenda Page 31 of 82														

REQUEST FOR CHANGE ORDER



RFCO Number	23 Revised			Description & R	easc	on for
Date:	June 13, 2019			Scope Change:		
Project Name:	Livingston County 911 - Disptach center			Proposal Reg	uest	#7 & #8
JS Vig Project #:	1673			,		
Owner Project #:						
To:						
E	Brad Alvord - Lindhout Associated					
Subcontractors Scope	Change					
CSI Code	CSI Description	Contractor	Quantity	Unit Cost		Cost
		Merlo	T			
03 30 00	Proposal Request #7 - Concrete sidewalk extension	Construction	1	\$495.00	\$	495.00
32 31 00	Proposal Request #8 - Provide and install 3'x8' chain link gate	Future Fence	1	\$1,100.00		1,100.00
					\$	-
					\$	-
					\$	-
					\$	-
Subtotal					\$	1,595.00
General Contractors S CSI Code	Gope Change CSI Description		Quantity	Unit Cost		Total Cost
1-010	Project Management	T	Quartity	Offic Cost	\$	Total Cost
1-020	Superintendent				\$	
1-024	Builder's Risk			\$1.10	Т.	17.55
1-025	Insurance			Ψ1,10	Ψ	17.55
1-030	Laborers				\$	_
1-070	Clean Up				\$	-
1-125	Bond				\$	-
					\$	-
					\$	-
Subtotal					\$	1,613
Allowable Fee			4.50%		\$	73
Subcontractor + Gene	eral Contractor Total				\$	1,685
			Total Propo	sed Time Increase:		
		19			-	
\	all 1 11 6 2 711	4				
Va	4V4 6.1419 BARCHITECT	5 7.2	17			
CONTRACTOR		DATE		OWNER		DATE
J.S. Vig Construction Cor	mpany					

Attach detailed description and subcontractor bids

Subcontractor Request For Change Order



											Conduction	on company
Subcontractor Name:	Merlo Construction Co., Inc.				To:		Ratha	n Sangoli				
Project Name: _	Livingston County 911 Central Dispatch			Pro	ject #:		1	.673				
Date:		May 29, 2019		RI	=CO #:			2				
Description & Reason for Change:	Proposal Request #7 - Extra Sidewalk											
		Subcontrac	tors Scope	Cha	nae							
		Sabcontrac	stors scope	Talled IN ST	laterial			Labor				
	Description		Quantity	F	Rate	Total	Hours	Rate	Tc	otal	L. &	M. Total
	Extra Sidewalk		2	\$	125	\$ 250.00	1	\$ 200.00	\$ 2	200.00	\$	450.00
						\$ -			\$	-	\$	-
						\$ -			\$		\$	
						\$ -			\$	-	\$	-
						\$ -			\$	-	\$	-
						\$ -			\$	-	\$	-
						\$ -	-		\$	-	\$	
						\$ - \$ -	-		\$ \$	-	\$ \$	-
						\$ -	-		\$		* \$	-
						\$ -	-		\$	-	- }\$	-
						\$ -			\$	-	 \$	
						\$ -			\$	-	\$	-
						Т					Т	
						*		Sul	ototal		\$	450.00
								Allowabl	e Fee ((%)		10%
_	Contractor	Date						Subcontr	actor	Total	\$	495
j	I.S. Vig Construction Company											
					Т	otal Propo	sed Time	Increase:	None	e if don	w/ ot	her SW

D FUTURE FENCE COM

CHANGE ORDER

Initials

PROPOSAL 18-0505 TO: JS Vig Construction PROJECT: Livingston County 911 Central Dispatch 16650 Racho Road Taylor, MI 48180 LOCATION: Howell, MI ATTN: Rathan Sangolli PHONE: 734-283-3002 x25 DATE: May 30, 2019 FAX: 734.282.5320 SCOPE OF WORK: E-MAIL:

QTY	DESCRIPTION	COST
1	3' w x 8'h Black Vinyl chain link gate cored & grouted into north retaining wall	\$1,100.00
	Notes:	
	1% bond excluded. Per proposal request #8 emailed 5/28/2019	
	Traffic control and devices by others.	
	No wage requirements included in this proposal	
	Removals by others.	
	Posts set prior to flat work.	
	Clearing and grubbing by others.	
	Reviewed Addendum No. 1 & No. 2 Per Addendum #2 Electric power connection by Section 16, Entry Card Reader by Owner	
	Site restoration by others.	

We propose to furnish material and/or labor, complete in accordance with the plans and specifications, except as noted

above, including tax if applicabl	le, for the sum of:							
			\$	1,100.00				
ESTIMATOR:	Edward Clifton, P	roject Operations M	anager					
Direct Line	586-782-7575	Email:	edwardc@futurefencecompa	any.com				
NOTE: This proposal may be withdrawn by us if not accepted within 30 days. Future Fence reserves the right to revise our pricing based on documents not in possession at time of bid. This includes but is not limited to drawings, specifications, addenda and contracts. CONDITIONS: Unforeseen digging conditions such as, but not limited to: old building foundations, excessive brick or rocks, unstable soil which collapses and hand digging more than 5 holes are subject to additional charges. Future Fence Company is not responsible for damage to private utilities. This includes site electric, irrigation, gas and other private utilities that may be present. Owner to locate private utilities or additional cost upon request. ACCEPTANCE OF PROPOSAL: The prices, specifications and conditions are satisfactory and are hereby accepted. You are authorized to do the work as specified. Payment Terms: Net 30 days unless otherwise noted.								
Signature:		Date:						
Printed Name:								
	23450 REGENCY PARK D	RIVE WARREN, MICH	HIGAN 48089					
_	586-755-0900 Ph	HONE / 586-755-7456	FAX					
VP Pending	www.f	uturefencecompany.con	<u>VP Approved</u>					

fencer@futurefencecompany.com Agenda Page 34 of 82

Initials / Date

REQUEST FOR CHANGE ORDER



RFCO Number	24	ALL CONTRACT DATE OF THE PARTY		Description & R	eason for		
Date:	June 12, 2019	Scope Change:					
Project Name:	Livingston County 911 - Disptach center				work at Planter		
JS Vig Project #:	1673				tings		
Owner Project #:				100	ungs		
_							
To:							
<u> </u>	Brad Alvord - Lindhout Associated						
Subcontractors Scope	Change						
CSI Code	CSI Description	Contractor	Quantity	Unit Cost	Cost		
03 30 00	21 Yards extra concrete	Novi Wall	1	\$3,885.00	\$ 3,885.0		
03 30 00	7' Additional wall	Novi Wall	1	\$560.00	\$ 560.0		
03 30 00	Additional vertical joints	Novi Wall	1	\$560.00	\$ 560.0		
					\$ -		
					\$ -		
					\$ -		
Culti-t-I					\$ -		
Subtotal					\$ 5,005.0		
General Contractors S	cope Change						
CSI Code	CSI Description		Quantity	Unit Cost	Total Cost		
1-010	Project Management				\$ -		
1-020	Superintendent				\$ -		
1-024	Builder's Risk			\$1.10	\$ 55.0		
1-025	Insurance						
1-030	Laborers				\$ -		
1-070	Clean Up				\$ -		
1-125	Bond				\$ -		
					\$ -		
					\$ -		
Cultatal							
Subtotal					\$ 5,06		
Allowable Fee			4 E00/-		± 22		
Subcontractor + Gene	ral Contractor Total		4.50%		\$ 22 \$ 5,288		
			Total Propo	sed Time Increase:	NA 3,280		
1	11/.						
110	11/2 (2.12.14						
CONTRACTOR	DATE ARCHITECT	DATE		OWNER	DAT		
J.S. Vig Construction Con	npany	DAIL		O.HER	DAT		

Attach detailed description and subcontractor bids

** Site costs not included



25250 Seeley Rd Novi, MI 48375 * (248) 474-1200 * Fax (248) 474-7954 * Noviwall@yahoo·com

REQUEST FOR PURCHASE ORDER

Date: Jun	e 4, 2019			
Attention:	Ron Dalpra			
Company:	J.S. Vig Constru	ection		
From: Pau	ul Tobel			
CRO# 772	2			
Job Site: 9	911 Livingston - I	Planter Footing and	l Walls	
Qty.	Description		Price	Ext.
	otings Figured for: ared :	75 yds. 96 yds. 21 yds extra concret	te	
Extra concre between plan	ete was due to the add	ition of approx 7' of a ts due to poor soil con	dditional trench in order to cl ditions and the interference o	ose the space f utilities.
the planters a needed to be	as they went north. T	he north wall of the se o utilities interferring	approx 2'6 throughout. The second most northern planter h with the footing location and	ad a large area that
Approx. 7' o	f wall was added alor	g with the addition of	vertical control joints 8' off the	he corner of the wall.
21 yds. 7' 16	Extra Concreto Additional Wa Additional Ver		\$185.00 \$ 80.00 \$ 35.00	\$3,885.00 \$ 560.00 \$ 560.00
	TOT	AL AMOUNT OF	REQUEST: \$ 5,005.0	<u>00</u>
REASON: Field Conditions Construction Repair Site Work		□Extra Work Per □Warranty Repair □Other	•	
Received		Invoice#_	Date	

Rathan Sangolli

From:

noviwall@yahoo.com

Sent:

Tuesday, June 11, 2019 5:14 PM

To:

Rathan Sangolli

Subject:

Re: 911 LC Extra Quote

Rathan,

Extra Concrete @ \$185/cy is the amount that was submitted and discussed in my original quote for the job and in the post bid documentation.

That Rate It breaks down something like this

Concrete Cost \$103.88/cy Excavation \$19/cy Labor \$45.32/cy Overhead and Profit \$16.80/CY

These units above are early 2018 rates our current rate is \$195/cy

The wall price per foot breaks down approx..

Labor, panels + forms, tying rebar \$57/ft Concrete \$13.50/ft Rebar and materials \$4.50/ft Profit \$5.00/ft

These wall units are also taken straight from the original quote price per foot and are at early 2018 prices

The control joints break out approx..

Material \$112 /16 Labor \$400 /16 Profit \$48 /16

These are more time consuming than anything as they are measured in affixed to the wall and mitered at the joint so it looks clean.

Hopefully this breakdown will be satisfactory as there is nothing that is above the original quotation prices and is just additional units and or quantities

NOVI WALL INC. 248-474-1200 - Phone

248-474-7954 - Fax

On Monday, June 10, 2019, 2:59:02 PM EDT, Rathan Sangolli <rsangolli@jsvig.com> wrote:

05/30/2019

10:02 AM

NOVI WALL CO.

37

64417

3.00 in

10.00 yd

3000 PSI Footing Mix

Truck 37	Driver Joe	user	Di			64417			Date 5/30/19	
Load Size	Mix Code	Retu	rned	Qty	Mix	Age	Seq		d ID	
10.00 yd	22					-	D	640	iaa	
nerr were	DesignOt	У	Require	e d	Batch	ed	% ↓	ar% M	loisture	Act
VATAGG	1800 1	b	18000	1 b	17950.	0101	-0.28	14/		
CEMENT	315.0 1	b	3150.0				0.00			
FLYASH	115 1		1150			Ø *	2.87			
WATER	19.00 g				190.0		0.00			190.
N. SAND	1600 11	b	16000	1 b	15930.	(21/21	-Q1, 44	"/4		
LoadTotal: ater: 190 Blump: 3	Num Batch 39776 1b 0.0 gl 6 3.00 in Jater: 0.0	Desi ActualW Wat	ater: erinTruc	190.0	ol To	Add:	nt: 2	368		esignW 1/Loa

66 scale pleted ST: 0 16 oad Iime: 10 16 4 : Agenda Page 38 scale B: 1 ST: 5 16 ET: 10 16

05/30/2019

11:08 AM

NOVI WALL CO.

35

64420

3.00 in

10.00 yd 22

3000 PSI Footing Mix

Truck	Driver	User	Di	sp Tic	ket Num	Ticke	et ID T	ime Date	
35		user				64420	7) 1	1:03 5/30/	1 (2)
Load Size	Mix Code	Retu	rned	Qty	Mix	Ane		Load ID	A
10.00 yd	1					23	D	65002	
Material	DesignQt	y	Require	e d	Batch	red	"/. U.s.	r% Moietus	n Ont
ual Wat							>- V (1)	1 % NOTBOOL	E PILL
NATAGG	1800 1	. Ь	18000	1 b	17890.	0101	-21.61%		
CEMENT		. b	3150.0				0.32%		
FLYASH	115 1		1150				2.17%		
WATER	19.00 g					1121	0.00%		190.
00 gl				and "			40.8 40.40.70		A 27 421 a
N. SAND	1600 1	Ь	16000	1 b	15970.	2121	-0.19%		
Actual	Num Batch	es:1					Manu	al 11:03:	40
LoadTotal:	39781 1b	Desi	gnW/C:	0.36	9 Wate	r/Ceme	onte OL	366 O	Decinal
acer: 134	0. N BT	ActualWa	aters	190.0	pl To	Add:	(2) (2)	n 1	
eramb: 3	5.00 in	Wate	erinTruc	ek:	0.0 01	Ac	liustWat	er: DD	n1/1 on
d TrimV	Vater: 0.	Ø g1/	/d		= =				Arven
Load Completed AGG SCALE B: 1 S	Load	Time:	4 : A	genda Pa	age 39 of 82		T THE SEC OLS SEC SEC SEC SEC SEC SEC SEC SEC SEC SE		
NOU SUMEE D: 1 5	1: V 10	El:]	Ø 1b		CEM SCALE	B: 1 ST:	10 lb	ET: 10	1b

05/30/2019

12:01 PM

NOVI WALL CO.

30

64421

3.00 in

10.00 yd

1.....

3000 PSI Footing Mix

Truck 30	Driver	User	Di	вр Ті	cket Num	Ticke 64421	t ID	Time	Date 5/30/19	
Load Size	Mix Code	Retu	rned	Qty	Mix	Age	Seq			
10.00 yd							D	6500	7.3	
Material ual Wat	DesignQt	У	Require	e d	Batch	ed	% V	ar% Mo	pisture	Act
NATAGG	1800 1	b	18000	1h	17860.0	7171	-0.78	"/		
CEMENT	315.0 1		3150.0							
FLYASH	115 1		1150							
WATER						0 /	E. 61	/u		
00 gl	17.00 日	7 11	130.00	g r	190.00	٥	0.00	%		190.
N. SAND	1600 1	Ь	16000	l b	15990.0	21/21	-0.06	/.		
LoadTotal: ater: 190 Blump: 3	Num Batch 39751 lb 0.0 gl 3.00 in Jater: 0.	Desi ActualWa Wat	ater: erinTruc	190.	Zini To	Odd .	nt: 0	368 A		esignW
oad Completed AGG SCALE B: 1 S	T: 10 lb	Time: ET:	0 lb 4 : 24	genda I	Page 40 of 82 CEM SCALE B	: 1 ST:	0 1		15 lb	

05/31/2019

8:34 AM

NOVI WALL CO.

35

64436

3.00 in

10.00 yd 22

3000 PSI Footing Mix

Truck 35	Driver	User	Di	sp Tic	ket Num Tic	cket ID Time	Date	
tool tool		user			644	136 9:29	5/31/19	
Load Size	Mix Code	Retu	rned	Qty	Mix Age	Seq Load		
10.00 yd	L. 1					D 4501	0	
Material	DesignQt	y	Requir	ed	Batched	% Var% Mc	i mala sa a m	/\ d.
ual Wat					and the Committee and	/* V ett. /* 1/10	recare	Act
NATAGG	1800 1	h	1.00000	1 1-	17910.00	Ch. EC.Chm/		
CEMENT								
FLYASH				10				
	115 1	D	1150	10	1160.00	0.87%		
WATER	18.00 g	1 #	180.00	91	180.00	0.00%		180.
212) g1								
N. SAND	1600 1	b	16000	1b	15850.00	-0.94%		
Actual	Num Batch	es:1				Manual 6	29 . 40	
_oadTotal:	39602 15	Desi	nnW/C:	01.34	9 Waton/Ca	ment: 0.346 A	1 II III II II 11 11 11 11 11 11 11 11 1	
ater: 180	21 21 11 (Satuald	- t	10000	- Weter/ce	ment: 0.346 F	Desi	ıgnW
Thimes a	2 00 :	JE COSTA	et C et F ii	1000 0	ar io Haa	: 0.0 gl		
oramba '	5. 22 11	Wat	erintruc	CK:	0.0 91	AdjustWater:	0.0 gl/	/Loa
1 1 m/	Water: 0.0	0 91/	yd					
and Completed	1 - 1							
OGG SCOLE B. 1 C	T. 20 15	ilme:	4:3	51	-Tares			
no contact Di I d	77. 30 10	E11 4	40 lb		CEM SCHLE B: 1 S	ST: 0 lb ET:	15 lb	

05/31/2019

8:58 AM

NOVI WALL CO.

36

64438

3.00 in

10.00 yd

3000 PSI Footing Mix

Truck 36	Driver	User Di	sp Ti	cket Num Ticke		
	Mix Code	Returned	Qty	64438 Mix Age	Seq Load	
ual Wat	DesignQt	y Requir	ed	Batched		ø isture Act
NATAGG	1800 1	b 18000	1b	17930.00	-0.39%	
CEMENT	315.0 1	b 3150.0				
FLYASH	115 1	b 1150			0.00%	
WATER 00 gl	21.00 g	1 210.00	91	210.00	0.00%	210.
N. SAND	1600 1	b 16000	1 ь	15920.00	-0.50%	
teres els fact	39897 lb .0 gl .00 in	DesignW/C: ActualWater: WaterinTruc	C 1 VI - 1	08 Water/Ceme 0gl To Add: 0.0gl Ad	(7) (7) 7	DesignW
oad Completed NGG SCALE B: 1 ST	: 40 lb	Time: 4:3		Tares	25 lb ET:	10 lb

05/31/2019

9:27 AM

NOVI WALL CO.

32

64441

3.00 in

10.00 yd 22 3000 PSI Footing Mix

Truck Driver User Disp Ticket Num Ticket ID Time Date

							5/31/19	
		R	eturned	Qty	Mix Age	Seq Loa	ad ID	
10.00 yd 8							723	
Material	Design(Qty .	Require	ed	Batched	% Var% N	Moisture	Act
ual Wat								
NATAGG	1800	1 b	18000	1b	17940.00	-0.33%		
CEMENT	315.0	1 b	3150.0	1 b	3170.00	0.63%		
FLYASH	115	1b	1150	1b	1195.00 >	3.91%		
WATER	21.00	gl #	210.00	gl	210.00	0.00%		210.
00 gl								
N. SAND	1600	1 b	16000	1 b	15940.00	-0.38%		
Actual	Num Bato	ches:1				Manual	9:22:51	
			esignW/C:	0. 41	08 Water/Cem			
					Ø gl To Add:			
	2121 in	1	WaterinTru		0.0 gl A			gl/Loa
had Completed	1	nad Time:	4 . 3	26	Tanc			
AGG SCALE B: 1 ST:	-20 lb	ET:	0 lb		CEM SCALE B: 1 ST	: 0 lb E	T: 10 lb	

05/31/2019

9:48 AM

NOVI WALL CO.

33

64443

3.00 in

10.00 yd

22

3000 PSI Footing Mix

Truck 33	Driver	User	Di	sp Tick	et Num		: ID			
10.00 yd	Mix Code 22	Retur	ned	Qty	Mix	Age	Seq	Lo	ad ID 5025	
Material ual Wat	DesignQ	ty	Require	ed	Batch	ned			Moisture	Act
NATAGG	1800	l b	18000	1 b	17880.	(2)(2)	-0.6	7%		
CEMENT	315.0	1 b	3150.0			20	0.7			
FLYASH	115	1 b	1150			21(2)	0.8			
WATER 00 gl	21.00									210.
N. SĀND	1600	l b	16000	1b	15930.	00	-0.4	4 1/4		
Actual							Ma	nual	9:43:36	
LoadTotal: ater: 210	. 0 01	ActualWa	ter:	210.0 1	11 To	o Add .	171	(7) (2)		esignW
Slump: 3. d TrimW	. WW 1D	Wate	rinTruc	:k: (1.2 91	Adj	usth	later:	0.0	gl/Loa
Load Completed AGG SCALE B: 1 ST	Loa -10 lb	d Time: ET:	4:3 0 lb	ØT	ares CEM SCALE	B: 1 ST:	25		ET: 10 lb	

05/31/2019

12:36 PM

Novi Wall Co.

d TrimWater: 0.0 gl/yd

35

64457

3.00 in

10.00 yd 22 3000 PSI Footing Mix

Truck 35	Driver	User Di	sp Tick	et Num Ticke	t ID Time 12:33	Date
Load Size 10.00 yd	Mix Code 22	Returned	Qty	Mix Age	Seq Loa	ad ID
Material ual Wat	DesignQt	y Requir	ed	Batched	% Var% M	loisture Act
NATAGG	1800 1	b 18000	1 b	18000.00	21. 2121%	
CEMENT	315.0 1		1 b		1.27%	
FLYASH	115 1		1 b	1170.00		
WATER 00 gl	21.00 g			210.00	0.00%	210.
N. SAND	1600 1	b 16000	1 b	15950.00	-0.31%	
Actual	Num Batch	es:1			Manual	12:32:11
			0.408	Water/Ceme	nt = 0 400	A DesignW
acer: clv	1. 0 gr	ActualWater:	210.0	al To Add:	0.0 01	
Slump: 3	8.00 in	WaterinTru	ck: Q	0.0 gl Ad.	justWater:	0.0 g1/Loa

AGG SCACE B: 1 ST: 10 16 Oad Time: 20 16 4 : Agenda Page 45 Of 82 B: 1 ST: 0 16 ET: 10 16

05/31/2019

12:55 PM

NOVI WALL CO.

24

64459

3.00 in

10.00 yd

22 3000 PSI Footing Mix

Truck 24	Driver	User	Dis	sp Ticke	t Num Ticket 64459	: ID Time Date 12:50 5/31/19	
Load Size	Mix Code 22	Retur	ned	Qty	Mix Age	Seq Load ID D 65041	
Material ual Wat	DesignQt	y I	Require	d	Batched	% Van% Moisture	Act
NATAGG	1800 1	b	18000	1 b	17890.00	-0.61%	
CEMENT	315.0 1	b ;	3150.0		3155.00	0.16%	
FLYASH	115 1	b	1150	1b	1155.00	0.43%	
WATER					230.00	0.00%	230.
00 gl							pres 200, 40, 8
N. SĀND	1600 1	b	16000	1 b	15950.00	-0.31%	
Actual	Num Batch	es:1				Manual 12:50:41	
LoadTotal:	40069 lb	Design	nW/C:	0.446	Water/Cemen	nt: 0.445 A De	signW
ater: cov	" 10 GT	HCT UAIWAT	cers	230.0 g	1 To Add:	0.0 gl	
Blump: 3 d TrimW	.00 in ater: 0.	Water 2 gl/yo	rinTruc d	k: Ø	.0 gl Adj	ustWater: 0.0 g	1/Loa
_oad Completed AGG SCALE B: 1 ST	: -20 lb	Time: ET: -20	4 : 3	3Ta	ares	0 lb ET: 15 lb	

05/31/2019

Truck

2:20 PM

NOVI WALL CO.

64463

3.00 in

64463 14:17 5/31/19

6.00 yd 22 3000 PSI Footing Mix

user

	4ix Code 22		Returned	Qty	Mix Age	Seq Load D 6504		
Material ual Wat	Design	Qty	Require	ed	Batched		pisture	Act
NATAGG	1800	1 b	10800	16	10750.00	-0.46%		
CEMENT	315.0	1 b	1890.0	1 b	1880.00	-0.53%		
FLYASH	115	1 b	690	1b	700.00	1.45%		
WATER ØØ gl	19.00	gl #	114.00	g 1	114.00	0.00%		114.
N. SĀND	1600	1 b	9600	16	9560.00	-0.42%		
Actual						Manual 1	4:17:48	
LoadTotal:	23841	1b 1	DesignW/C:	0.3	69 Water/Ceme	ent: 0.369 A	Des	ionW
ater: 114.	Ø g1	Act	ualWater:	114.	Ø gl To Add:	0.0 01		
Slump: 3.	00 in		WaterinTruc	ck:	0.0 gl Ac	liustWater:	0.0 01	/1 na
d TrimWa	ater: (2.2	gl/ yd			· · · · · · · · · · · · · · · · · · ·	the st the stage of a	done but but
Load Completed AGG SCALE B: 1 ST:	0 lb	oad Time ET:	-10 lb 3:0	10	Tares CEM SCALE B: 1 ST:	25 lb ET:	5 lb	

Driver User Disp Ticket Num Ticket ID Time Date

REQUEST FOR CHANGE ORDER



RFCO Number Date: Project Name: JS Vig Project #: Owner Project #: To:	27 Revised June 28, 2019 Livingston County 911 - Disptach center 1673 Brad Alvord - Lindhout Associated			Description & R Scope Change: Provide and ins Operator at	tall S	tanley Auto
Subcontractors Scope	e Change CSI Description	Contractor	Quantity	Unit Cost		Cost
08 81 00	Provide & install Stanley Operator	EGD	1	\$2,500.00		2,500.00
					\$	-
			-		\$	
			-			
			+		d.	_
					\$	
					\$	
					\$	
Subtotal					\$	2,500.00
General Contractors S	Scope Change					
CSI Code	CSI Description		Quantity	Unit Cost		Total Cost
1-010	Project Management				\$	2
1-020	Superintendent				\$	-
1-024	Builder's Risk					
1-025	Insurance					
1-030	Laborers				\$	-
1-070	Clean Up				\$	-
1-125	Bond				\$	-
					\$	-
					\$	
Subtotal		(,)	21.10		\$	2,500
Allowable Fee Subcontractor + Gene	eral Contractor Total		civoc		\$	2,500
Subcontractor + Gene	cial contractor Total		Total Propo	sed Time Increase:	Þ	N/A
CONTRACTOR	91/3' 6.28.19 BACHURECT	Af Z	2.19	OWNER		DATE
J.S. Vig Construction Cor						

Attach detailed description and subcontractor bids

** Site costs not included



Office: 10380 Highland Road White Lake, MI 48386

Shop: 10325 Highland Road, Suite C. White Lake, MI 48386

Phone: 248-305-8181 Fax: 248-305-8183 www.egdglassanddoor.net

Change order request:

6/26/2019

Attention: Brent Levko / J.S. Vig

Project: Livingston County 911 Dispatch

Scope of Work:

Provide material and labor to install (1) Stanley auto operator per spec at RHR leaf of aluminum entry 101A with (2) wireless push button actuators.

ADD: \$2,500.00 - Two thousand five hundred dollars and 00/100

Respectfully Submitted,

Scott Chambers
Estimator

Pg. 1 of 1

Lindhout Associates Architects aia pc

www.lindhout.com

10465 Citation Drive, Brighton, Michigan 48116

810-227-5668

MONTHLY INVOICE

BILL TO

Jeff Warder Livingston County Sheriff 150 S. Highlander Way Howell, MI 48843 Date Jun 01, 2019
Invoice # 2019-0615
Project Name LC Sheriff - Storage Facility
Project No 18041
Please Remit By Jul 01, 2019

Payment Terms 30(days)
Balance Due: \$1,371.83

Project Description: LC Sheriff - Storage Facility

May, 2019 services included issued proposal request #1, submittal review, and attendance at multiple project meetings.

	Fee Su	ımmary	Previous	ly Invoiced	Current	Invoice	Remaining
	%	Stipulated	% phase Completed	Amount Billed	% complete	Value of Completed	Amount remaining
01 Schematic Design	10.00%	\$3,766.02	100.00%	\$3,766.01	0.00%	\$0.00	\$0.00
02 Design Development	20.00%	\$7,532.03	100.00%	\$7,532.03	0.00%	\$0.00	\$0.00
03 Construction Documents	50.00%	\$18,830.08	100.00%	\$18,830.08	0.00%	\$0.00	-\$0.01
04 Bidding Administration	3.00%	\$1,129.80	100.00%	\$1,129.80	0.00%	\$0.00	\$0.00
05 Construction Administration	17.00%	\$6,402.23	42.02%	\$2,690.44	46.16%	\$265.13	\$3,446.65
	100.00%	\$37,660.15	90.14%	\$33,948.36	0.70%	\$265.13	\$3,446.66
					Invoice Tota	 al:	\$265.13
				Previous B		e:	\$1,371.83
				Pay	ments Receive	d:	\$265.13
				Ac	count Balanc	e:	\$1,371.83

Please make payments to Lindhout Associates.



July 1, 2019

Livingston County Sheriff 150 S. Highlander Way Howell, MI 48843

Attn: Jeff Warder, Undersheriff

Re: Application and Certificate for Payment No. 3

Dear Jeff,

Our Mission Integrity in architecture and design

> advancement in all these efforts

in client relationships

in employee relationships

in community relationships

Attached please find application and certificate for payment No. 3, as received from J.S. Vig Construction Company. We visited the site earlier today and observed the work in progress. This payment application is limited to building demolition, sanitary work, site delivery of the metal building system and portions of the Contractor's fee. Partial unconditional waivers of lien are also included from previous payment application No. 2. In conclusion we find the completed work to be in general compliance with the requirements of the contract documents and the level of completeness to be equal to the amount indicated on the attached application.

If this action meets with your approval, please proceed with payment to J.S. Vig Construction Company in the revised amount indicated on the application.

Feel free to contact our office if you have any questions or concerns regarding this information.

Bradley M. Alvord, Project Architect, Partner Lindhout Associates architects aia pc

Natalie Hunt, Livingston County Administrative Specialist C.C. Cindy Catanach, Deputy County Administrator/Financial Officer

APPLICATION AND CERTIFICATE FOR PAYMENT APPLICATION No: 3 PROJECT: TO OWNER: 6/30/2019 PERIOD TO: Livingston County Sheriff Storage Facility Livingston County PROJECT NOS: 1686 200 S. Highlander Way 304 E. Grand River Suite 202 CONTRACT DATE: Howell, MI 48843 Howell, MI 48843 Job # 00-1686 ARCHITECT: FROM CONTRACTOR: Lindhout Associates Architects J S Vig Construction Company 10465 Citation Drive 15040 Cleat Street Brighton, MI 48116 Plymouth, MI 48170 CONTRACT FOR: **GENERAL TRADES** The Contractor certified that the work covered by this pay request has been completed in accordance with the Contract Documents and that all progress CONTRACTOR'S APPLICATION FOR PAYMENT payments previously paid by the Owner have been applied by the Contractor to discharge in full all of Contractor's obligations incurred in connection with the Application is made for payment as shown below, in connection with the Contract work covered by all prior pay requests. Continuation sheet is attached. Contractor: S Vig Construction Company 1. ORIGINAL CONTRACT SUM.....\$ 749,098.00 STATE OF MICHIGAN, COUNTY OF WAYNE Net Change by Change Orders.....\$ Subscribed and sworn before me this 749,098.00 CONTRACT SUM TO DATE.....\$ NOTARY PUBLIC: Elaine Kennedy 178,849.00 TOTAL COMPLETED & STORED TO DATE.....\$ 5. Direct Checks Previously Issued by Owner.....\$ April 28, 2023 My commission expires: **ELAINE KENNEDY** 6. Direct Checks to be Issued by Owner this Draw..... NOTARY PUBLIC, STATE OF MI JS Vig Completed & Stored.....\$ 178,849.00 COUNTY OF WAYNE 8. RETAINAGE MY COMMISSION EXPIRES Apr 28, 2023 Total Retainage.....\$ 17,884.90 ACTING IN COUNTY OF Way IU 160,964.10 TOTAL EARNED LESS RETAINAGE.....\$ 52,392.60 10. LESS PREVIOUS CERTIFICATES FOR PAYMENT.....\$ 108,571.50 11. Current Payment Due - JS Vig..... \$ ARCHITECT'S CERTIFICATE FOR PAYMENT 12. Current direct checks to Subcontractors..... In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has 13. BALANCE TO FINISH, INCLUDING RETAINAGE.....\$ 588,133.90 progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED. **DEDUCTIONS ADDITIONS** Change Order/Contract AMOUNT CERTIFIED Total Changes approved in (Attach explanation if amount certified differs from the amount appled. Initial all figures on this Application and the Previous months by Owner Continuation Sheet that are changed to conform with the amount certified.)

Total approved this month

NET CHANGES by Change Order

TOTALS

		Original Contract	Change Orders	Revise	d Contract	_	Previously	Billing this	Stored		Total Billed	Bal	ance to Bill	Overall	<u>R</u>	etention
<u>em</u>	<u>Description</u>	Original Contract	Change Orders	<u>v</u>	/alue_		<u>Billed</u>	<u>Period</u>	<u>Materials</u>	-				<u>%</u>		<u>Held</u>
											10,000.00	<u>,</u>	10,000.00	50%	\$	1,000.00
1	Project Management, Engineer	\$ 20,000.00			20,000.00	\$	10,000.00	÷ 2.550.00		\$	2,658.00		23,927.00	10%	\$	265.80
2	Supervision	\$ 26,585.00			26,585.00			\$ 2,658.00		\$	1,500.00		3,500.00	30%	\$	150.00
3	Layout	\$ 5,000.00		\$	5,000.00	_	1,500.00			\$	1,000.00		2,000.00	33%	\$	100.00
4	Safety	\$ 3,000.00		\$	3,000.00	\$	1,000.00			\$	1,000.00	Ş	2,000.00	3370	7	100.00
5	Miscellaneous Rentals, Materials & Barricades	\$ 38,000.00		\$	38,000.00	\$	2,195.00			\$	2,195.00	\$	35,805.00	6%	\$	219.50
	Temporary Electricity (Allowance)	\$ 1,800.00		\$	1,800.00					\$	-	\$	1,800.00	0%	\$	-
		\$ 1,800.00		\$	1,800.00					\$	-	\$	1,800.00	0%	\$	-
7	Temporary Heating (Allowance)			\$	1,800.00					\$	-	\$	1,800.00	0%	\$	-
8	Tempoary Water (Allowance)	\$ 1,800.00		\$	1,500.00	-				\$	-	\$	1,500.00	0%	\$	-
9	Tempoary Signage	\$ 1,500.00 \$ 3,000.00		\$	3,000.00			\$ 105.00		\$	105.00	\$	2,895.00	4%	\$	10.50
	Sanitary Facility	\$ 3,000.00		\$	4,000.00	-		200.00		\$	-	\$	4,000.00	0%	\$	-
11	Dumpsters & Clean Up	\$ 4,000.00		\$	4,000.00	-				\$	-	\$	4,000.00	0%	\$	-
12	Final Clean Up	\$ 4,000.00		\$	27,000.00	\$	12,000.00	\$ 15,000.00		\$	27,000.00	\$	-	100%	\$	2,700.00
13	Builidng Demolition	\$ 2,500.00		\$	2,500.00		2,500.00	4 20,000		\$	2,500.00	\$	-	100%	\$	250.00
14	Building Asbestos Remediation	\$ 21,651.00		\$	21,651.00	+				\$	-	\$	21,651.00	0%	\$	-
15	Concrete Footings	\$ 62,025.00		\$	62,025.00					\$	-	\$	62,025.00	0%	\$	-
16	Concrete Flatwork	\$ 12,560.00		ς .	12,560.00	-				\$	-	\$	12,560.00	0%	\$	-
17	Masonry	\$ 3,240.00		Ś	3,240.00	+-				\$	-	\$	3,240.00	0%	\$	-
18	Structural Steel	\$ 148,015.00		T	148,015.00	-		\$ 98,072.00		\$	98,072.00	\$	49,943.00	66%	\$	9,807.20
19	Metal Building Systems	\$ 1,100.00		Ś	1,100.00	+				\$	-	\$	1,100.00	0%	\$	-
20	Dampproofing & Waterproofing	\$ 3,085.00		\$	3,085.00	+				\$	-	\$	3,085.00	0%	\$	-
	Caulking			\$	1,421.00	+	1,421.00			\$	1,421.00	\$	-	100%	\$	142.10
22	Doors, Frames & Hardware			\$	24,327.00	+	1,421.00			Ś		\$	24,327.00	0%	\$	-
23	Overhead Door	\$ 24,327.00		- T	13,250.00	-				\$	-	\$	13,250.00	0%	\$	-
24	Drywall and Metal Studs	\$ 13,250.00		\$						\$	-	\$	6,835.00	0%	\$	-
25	Painting	\$ 6,835.00		\$	6,835.00					\$	-	\$	1,050.00		\$	-
26	Toilet Compartments	\$ 1,050.00		\$	1,050.00	-				\$	-	\$	19,290.00	-	\$	-
27	Plumbing	\$ 19,290.00		\$	19,290.00 20,500.00		7,430.00			\$	7,430.00	\$	13,070.00		\$	743.00
28	HVAC	\$ 20,500.00		\$	52,600.00	_	7,430.00			Ś	-	\$	52,600.00		\$	-
29	Electrical	\$ 52,600.00		\$	73,216.00	-				\$	-	\$	73,216.00		\$	-
30	Site Excavation	\$ 73,216.00		\$	16,500.00					Ś	-	\$	16,500.00		\$	-
31	Asphalt	\$ 16,500.00		\$	6,500.00	-				\$	-	\$	6,500.00		\$	-
32	Landscaping	\$ 6,500.00		\$	31,608.00	-				\$	-	\$	31,608.00		\$	-
		\$ 31,608.00		\$	31,608.00					\$	-	\$	31,608.00		\$	-
	Soil/Utility Contingency	\$ 31,608.00		\$	6,322.00		6,322.00			\$	6,322.00	\$	-	100%	\$	632.20
	Performance and Payment Bond	\$ 6,322.00 \$ 12.643.00		\$	12,643.00	-				\$			7,519.00	41%	\$	512.40
36	Building Permit	\$ 12,643.00		٠,	12,043.00	7	3,124.00				•					
	Testing and Inspecting	\$ 5,000.00		\$	5,000.00)				\$	-	\$	5,000.00	0%	\$	-
	Services(Allowance)	\$ 5,000.00 \$ 6,322.00		\$	6,322.00		6,322.00			\$		\$	-	100%	\$	632.20
	Insurance	\$ 6,322.00		\$	28,445.00	_		\$ 4,800.00		\$		_	21,245.00	25%	\$	720.00
39	Overhead & Profit	\$ 20,443.00	,	7	20,445.00	+	2,100.00	.,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,			· · · · · · · · · · · · · · · · · · ·					
		\$ 749,098.00) \$ -	\$	749,098.00	, ,	F0 214 00	\$ 120,635.00	\$ -	Ś	178,849.00	\$	570,249.00	24%	Ś	17,884.9

Agenda Page 53 of 82

STATE OF	- MICHIGAN
COUNTY	OF WAYNE

SWORN STATEMENT

Joseph Vig

being duly sworn, deposes and says that

City of, Howell, Michigan

J.S. Vig Construction Company

is the contractor for an improvement to the following real property situated in described as follows: (address / legal)

300 South Highlander Way, Howell, MI 48843

County of Livingston

Pay App #3 June 2019

That the following is a statement of each subcontractor and supplier and laborer, for which laborer the payment of wages or fringe benefits and witholdings is due but unpaid, with whom the (contractor)(subcontractor) has (contracted)(subcontracted) for performance under the contract with the owner thereof, and that

the amounts due to the persons as of the date hereof are correctly and fully set forth opposite their names, as follows:

the amounts due to the persons as of the c	date nereof are correctly and fully set t						
Subcontractor/Supplier/Laborer	Type of Improvement	Total Contract	Change Orders	Adjusted Contract	Amount Paid	Amount Due	Balance to Complete
JS Vig	Construction Management	226,933.00		226,933.00	31,234.60	20,306.70	175,391.70
AVI Developers	Masonry	12,560.00		12,560.00			12,560.00
BDS Environmental	Asbestos Removal	2,500.00		2,500.00	2,250.00		250.00
Fonson, Inc	Site Work	87,816.00		87,816.00			87,816.00
Huron Acoustic	Carpentry	13,250.00		13,250.00			13,250.00
KVM Door Systems	Overhead Doors	24,327.00		24,327.00			24,327.00
Merlo Construction	Concrete Flatwork	62,025.00		62,025.00			62,025.00
Progressive Plumbing	Toilet Accessories	1,050.00		1,050.00			1,050.00
Poured Brick Walls	Concrete Footing	21,651.00		21,651.00			21,651.00
Prime Time Contracting	Demolition	24,500.00		24,500.00	10,800.00		13,700.00
RAM Construction	Waterproofing	2,985.00		2,985.00			2,985.00
Superior Electrical	Electrical	50,300.00		50,300.00			50,300.00
Tanner Supply	Doors & Hardware	1,421.00		1,421.00	1,421.00		
TBD	Landscaping	6,500.00		6,500.00			6,500.00
TBD	Asphalt	16,500.00		16,500.00			16,500.00
TD Painting & Wallcovering	Painting	5,335.00		5,335.00			5,335.00
Wilbur, GF	Plumbing	18,790.00		18,790.00			18,790.00
WM Floyd Co.	HVAC	20,500.00		20,500.00	6,687.00		13,813.00
Wolverine Steel		150,155.00		150,155.00		88,264.80	61,890.20
							-
TOTAL AMOUNTS		749,098.00	-	749,098.00	52,392.60	108,571.50	588,133.90

The contractor has not procured material from, or subcontracted with, any person other than those set forth above and owes no money for the improvement other than the sums set forth.

I make this statement as the contractor or as CEO of J S Vig Construction Company to represent to the owner or lessee of the property and his or her agents that the property is free from claims of construction liens, or the possibility of construction liens, except as specifically set forth in this statement and except for claims of construction liens by laborers that may be provided under section 109 of the construction lein act, 1980 PA497, MCL 570-1109

WARNING TO OWNER: AN OWNER OR LESSEE OF THE PROPERTY SHALL NOT RELY ON THIS SWORN STATEMENT TO AVOID THE CLAIM OF A SUBCONTRACTOR, SUPPLIER, OR LABORER WHO HAS PROVIDED A NOTICE OF FURNISHING OR A LABORER WHO MAY PROVIDE A NOTICE OF FURNISHING UNDER SECTION 109 OF THE CONSTRUCTION LIEN ACT, 1980 PA 497, MCL 570.1109, TO THE DESIGNEE OR TO THE OWNER OR LESSEE IF THE DESIGNEE IS NOT NAMED OR HAS DIED.

IF THIS SWORN STATEMENT IS IN REGARD TO A RESIDENTIAL STRUCTURE, ON RECEIPT OF THE SWORN STATEMENT, THE OWNER OR LESSEE, OR THE OWNER'S OR LESSEE'S DESIGNEE, MUST GIVE NOTICE OF ITS RECEIPT, EITHER IN WRITING, BY TELEPHONE, OR PERSONALLY, TO EACH SUBCONTRACTOR, SUPPLIER, AND LABORER WHO HAS PROVIDED A NOTICE OF FURNISHING UNDER SECTION 109 OR, IF A NOTICE OF FURNISHING IS EXCUSED UNDER SECTION 108 OR 108A, TO EACH SUBCONTRACTOR, SUPPLIER, AND LABORER NAMED IN THE SWORN STATEMENT. IF A SUBCONTRACTOR, SUPPLIER, OR LABORER WHO IS ENTITLED TO NOTICE OF RECEIPT OF THE SWORN STATEMENT MAKES A REQUEST, THE OWNER, LESSEE, OR DESIGNEE SHALL PROVIDE THE REQUESTER A COPY OF THE SWORN STATEMENT WITH 10 BUSINESS DAYS AFTER RECEIVING THE REQUEST.

WARNING TO DEPONENT: A PERSON, WHO GIVES A FALSE SWORN STATEMENT WITH THE INTENT TO DEFRAUD IS SUBJECT TO CRIMINAL PENALTIES AS PROVIDED IN SECTION 110 OF THE CONSTRUCTION LIEN ACT, 1980 P.A. 497, MCL 570.1110.

complisions

Subscribed and sworn to before me this

day of Jun

Elaine Kennedy

Notary Public, Wayne County My Commission Expires: 04/28/2023

ELAINE KENNEDY NOTARY PUBLIC, STATE OF MI COUNTY OF WAYNE MY COMMISSION EXPIRES Apr 28, 2023 ACTING IN COUNTY OF Wayne

Agenda Page 54 of 82

PARTIAL UNCONDITIONAL WAIVER

I/we have a contract with	Livingston Co	ounty			
to provide Construction Manager	ment				
for the improvements to the prope	erty described	as:	Livingston	County Storage	Facility
and by signing this waiver waive r	my/our constru	ction lien to	the amount	of	\$12,216.60
for labor and/or materials provide	d through	05	/31/19		
This waiver, together with all prev all amounts due to me/us for cont		•	x does the date s	does not	cover
If the owner or lessee of the property or the owner's or less or if i/we are not required to provio waiver directly from me/one of us, contacting me/one of us, either in	de one, and the the owner, les	e owner, less ssee, or desi	see, or des gnee may ı	ignee has not re not rely upon it w	ceived this rithout
	By:	E	K	1	
				e of Lien Claima	nt)
		JS Vig Cons		mpany	
	-	15040 Cleat Plymouth, M			
	-	i iyiiloutii, iv	11 40170		
(1	Telephone:	734-283-300)2		
Signed On: 10 28	Fax:				
Signed On: 1012 511					

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY

PARTIAL UNCONDITIONAL WAIVER

I/we have a contact with J.S. Vig Construction Company to provide **Demolition** for the improvements to the property described as: 001686 - Livingston County Storage and by signing this waiver waive my/our construction lien rights to the amount of \$10,800.00 for labor and/or materials provided through 05-31-2019 This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above. If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner. lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic. **Prime Time Contracting** By: (Signature of Lien Claimant) Address: 3050 Union Lake Road Suite 8F-143 Commerce Township, MI 48382 Telephone: Fax:

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

Signed on:

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

PARTIAL UNCONDITIONAL WAIVER

I/we have a contact with J.S. Vig Construction Company to provide

HVAC

for the improvements to the property described as:

001686 - Livingston County Storage

and by signing this waiver waive my/our construction lien rights to the amount of for labor and/or materials provided through 05-31-2019

\$6,687.00

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

WM Floyd Co.

Ву:

(Signature of Lien Claimant

Address:

716 Victory Drive

Howell, MI 48843

Telephone:

810-232-1160

Fax:

Signed on:

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

REQUEST FOR CHANGE ORDER



RFCO Number Date:	June 19, 2019			Description & R Scope Change:	
Project Name: JS Vig Project #: Owner Project #:	LC Sheriff's Storage Facility 1686			Power jetting, vio	
To:	Brad Alvord - Lindhout Associated				
Subcontractors Scope CSI Code	e Change CSI Description	Contractor	Quantity	Unit Cost	 Cost
02 41 00	Excavate for inspection - supply operator & machine	Prime Time Contracting	1	\$200.00	\$ 200.00
	Power jetting & vac in sanitary pit to restore flow	Power VAC of MI	1	\$820.00	820.00
22 00 00	Sewer video inspection	GF Wilbur	1	\$410.00	\$ 410.00
					\$ -
					\$
					\$ •
Subtotal					\$ 1,430.00
General Contractors S CSI Code	CSI Description		Quantity	Unit Cost	Total Cost
1-010	Project Management				\$ -
1-020	Superintendent				\$ -
1-024	Builder's Risk			\$1.10	\$ 15.73
1-025	Insurance				
1-030	Laborers				\$ -
1-070	Clean Up				\$ -
1-125	Bond				\$
					\$
Subtotal					\$ 1,446
Allowable Fee			4.50%		\$ 65
Subcontractor + Gene	eral Contractor Total		Total Propo	osed Time Increase:	\$ 1,511 NA
CONTRACTOR J.S. Vig Construction Cor	Oll 6.19.19 By ARCHITECT	1/1/2 7-2 DATE	-19	OWNER	DATE

Attach detailed description and subcontractor bids

** Site costs not included

FIELD ORDER



Project: Living Date:		ty Sheriff's Storage B 11/2019	Building	_			Project # Field Orde	er#	1686 1			_		
Scope of Work:		E	excavate for inspection of sar	nitary lead to l	be used for ne	ew building, s	upply Oper	ator and m	achine					
Quote Needed:		_Yes	xNo			Anticipated	Cost:		\$2	200				
Owner Item:	x	_Yes	JS Vig Item:	Yes	Subcontrac	tor Back Cha	rge:		_Yes					
Contracto		Trade	Equipment	Material Hours	Unit Price	Material Total	Labor Hours	Straight Time	Labor Overtime	Double Time	Labor Tot	al	L. & M. Total	
Prime Time	9	Excavation	Cat 308	2			2		the second of the second		\$	2 \$		8
												\$		-
												\$		-
												\$		-
												\$		-
												\$		-
Subcontractors Affected: Method: Please		e of the boxes			GF Wilbur							_		
1	Lump Sun								_					
2 x	Time and Note: Ticl		ily by JS Vig Superintendent	at the time o	of field work									
3	Lump sum	n to be quoted within	n 7 DAYS of this field order											
4	_	mined Unit Price it/Quantity to be ve	rified in the field by JS Vig S	uperintender	ņt									
NOTE	: A signed	Field Order is an au	thorization to proceed only	if one of the	methods for	calculating E	XTRAS is ch	ecked						
CCD, RFI, Bulletin #:						Approv	ed By:		R	onald DalP	Pra - Site Su	per JS '	Vig	
				Age	enda Page 5	59 of 82				JS Vig Fie	ld Superinte	endent	4	



Invoice

Date	Invoice#
6/11/2019	520567

Bill To	
J.S. Vig Construction 5040 Cleat Street Plymouth, MI 48170	1 3 F


Ship To		
Livingston 911 Center 300 Highlander Way Howell, MI		

Estimate #	Work Ordered By	Job No.	P.O. No.	Terms	Due Date
	Ron 313-215-2791			Net 30	7/11/2019
Item	Description		Qty	Rate	Amount
Vactor Truck	Vactor Truck Jet and vac 6" - 8" line in sanitary p	it to restore flow	4	185.00	740.00
Fuel Surcharge	Fuel Surcharge		2	40.00	80.00
				Ì	
		•		:	
	and the second s				
				·	
·					
Order Taken By				Total	\$820.00

44300 Grand River Novi, MI 48375 Phone 248-912-9974 Fax 248-912-9975

www.yourworkorder.com

JobNumber: 18-2574-1-C3 6/13/2019 10:48 AM Page I



G.F. WILBUR, INC.

QUOTE/CHANGE ORDER REQUEST FORM PLUMBING UPGRADES / PRICING REQUEST

Date: 06/13/19

Contractor: JS Vig Construction

15040 Cleat Street

Plymouth, MI 48170

Project Name: Livingston County Sheriffs Storage Facility

Job Name: Sanitary Sewer Camera Inspection

Address: 200 S Highlander Way

Job Number: 18-2574-1-C3

Job Scope: Sanitary Sewer Camera Inspection

Qty Section Summary 1.0 Camera of Sewer Line per Rathan

TOTAL:

\$410.00

By signing this form, you are authorizing G.F. Wilbur, Inc. to order and/or proceed with the above mentioned work and materials. This form needs to be signed and returned by fex or email to the office of G.F. Wilbur, Inc. before any work or materials will be ordered or completed for this change order. The total amount of the change order will become a contract for the work described above, or will be added to the contract for the work address described above as an additional cost. If you have any questions regarding this form or the amounts shown call 734-483-6810.

SIGNATURE	DATE:

REQUEST FOR CHANGE ORDER



RFCO Number	3			Description & R	eason for			
Date:	June 19, 2019			Scope Change:				
Project Name:	LC Sheriff's Storage Facility			Color blast paint		oors in		
JS Vig Project #: Owner Project #:	1686			lieu of pr	e-finished			
_								
To: E	Brad Alvord - Lindhout Associated							
Subcontractors Scope	e Change							
CSI Code	CSI Description	Contractor	Quantity	Unit Cost	Cost	t		
08 30 00	Color blast paint to (4) 20x14 overhead doors	KVM doors	1	\$9,539.00	\$	9,539.00		
					\$	_		
					\$	-		
					\$	-		
			•		\$	-		
Subtotal					\$	9,539.00		
General Contractors S								
CSI Code	CSI Description Project Management		Quantity	Unit Cost	Total C			
1-010 1-020	Superintendent		-		\$			
1-024	Builder's Risk			\$1.10	\$	104.93		
1-025	Insurance			\$1.10	Ψ	104.93		
1-030	Laborers				\$	_		
1-070	Clean Up				\$			
1-125	Bond				\$	-		
3_237					\$	-		
					\$	=		
Subtotal					\$	9,644		
Allowable Fee			4.50%		\$	434		
Subcontractor + Gene	eral Contractor Total				\$	10,078		
			Total Propo	osed Time Increase:				
1/6-	avi 6.19.19	THE STATE OF THE S						
CONTRACTOR 1.S. Via Construction Cor	DATE ARCHITECT	DATI	Ē	OWNER		DATE		

Attach detailed description and subcontractor bids

** Site costs not included

KVM door systems INC.

24387 Sorrentino Court, Clinton Twp MI 48085 T 586/790-4540 F 586/790-4542

6/17/19	·
ate / '	
,	
MARTIN	Fax No.
rom :	No. of Pages (not including this page)
·	
) For your Review & Comment	CJ Per your Request
i For your Records, File, Use	☐ For your Approval/Signature
3 For your Information	🖸 Please Gall upon Receipt
Color Blost Paint	+0 (4) 20×14 Opens
	9,539
See Attached Product	Overview

If you do not receive all pages, or if any pages are Hegible, please call 586/790-4540 immediately.

CONFIDENTIALETY NOTE:

The pages accompanying this bacsimile transmission contain information from INM door systems IXI., which is contidential and/or privileged. The information is intended to be for the use of the use of the use of the contents of this information is prohibited. If you are not the invended recipient, be evere that any disclosure, copying, distribution or use of the contents of this information is prohibited. If you have received this facilities in error. please notify us by telephone and return the original documents to us by regular mail.



dealer marketing bulletin

issue date: June 26, 2017

released by: Jill Dodson

RESIDENTIAL & COMMERCIAL GARAGE DOORS


Color Blast[®] Paint Program Overview & Updates

We are pleased to announce several improvements to our Color Blast® paint program. This bulletin is intended to clarify program details by providing information on color availability, LRV requirements, and the order process. These changes will make the ordering process run more smoothly, increase efficiency, and reduce lead time on Color Blast orders.

The following details provide a complete overview of the Color Blast® program and updates which take place effective July 10, 2017:

- Updated Model Availability
- Clarification of paint type and colors available
- Updated LRV requirements
- Updated Warranty information
- · Updated process for ordering color samples
- · Updated process for ordering the door
- Pricing Clarification
- Tips






Color Blast® Overview

The Color Blast paint program is used to achieve a custom paint color that is not a standard Clopay® color or that is not standard on a particular model.

Model Availability

Color Blast is available on *all* sectional steel, overlay, and aluminum residential and commercial door models with the exception of commercial models 522 and 522S. This program cannot be used for wood doors or commercial pass doors and breakaway bottom sections.



What parts of the door are painted?

The exterior surface of the door will be painted and the interior surface of the door will remain white (or the standard color). There is an option to paint the interior surface of the door at an additional cost. Aluminum Full-Vision doors and Full-Vision door sections must be painted on both sides and will incur additional cost.

- Residential Door Windows: Window frames will be painted and incur an additional cost. There is an option to
 paint inserts and stop mold at an additional cost.
- Commercial Door Windows: Only models 3158, 3159, 3208, 3209, 3728, 3729, 3708, 3709 will have painted window frames. All other commercial window frames CANNOT be painted and will come standard in black (white is available by request).


What type of paint is used?

Color Blast uses Sherwin Williams® Polane paint, a two-part polyurethane-based commercial paint specially formulated for excellent adhesion and stability providing a high quality, durable, and professional finish. These paints have a +/- 25 gloss reading which is considered a satin finish. There are two formula versions of Sherwin-Williams paint used in this program:

- 1. Solar Reflective Polane Polyurethane Enamel This is a solar reflective formulation that contains a special additive that helps reflect solar rays and lower heat gain.
- 2. Polane S Polyurethane Enamel This is a standard, non-solar reflective formula.

We will always provide the **solar reflective** paint for this program to help keep the door surface cool, if available in the color chosen. For some select colors, solar reflective paint is not available because special additives can alter the color.

- For all applicable doors except Coachman® Collection models, if the color is not available in solar-reflective we will allow the color to be made in non-solar reflective paint no matter the LRV (Light Reflectance Value).
- For Coachman® Collection models, any paint colors under LRV 38 are required to be made in solar reflective
 paint. If the color is not available, the customer must choose a new color or a different door model.



TIP: Understanding LRV and Solar Reflective Paint

What is LRV (Light Reflectance Value)?


LRV is the amount visible light absorbed or reflected by a color and is expressed as a value from 0 (darkest) to 100 (lightest). Darker colors absorb more heat and lighter colors reflect more heat. This is why the surface of a black car feels hotter than the surface of a white car.




WHITE 100

How do I determine the LRV of my color?


You can find LRV information on the paper color chips or via the manufacturers website. In some cases, you may need to contact the manufacturer to request the information.






What is solar reflective paint?

Solar reflective paint is a type of paint that uses special additives or color formulations to help reflect solar rays and lower heat gain. This is recommended for dark colors or if the door is in direct sunlight or high heat / UV environment because it helps keep the door cooler.



Choosing a Color:

There are two types of colors in the Color Blast program, Color Code Paint Colors, and Color Match Paint Colors. Customer pre-approval of the color is required prior to painting for this program. Door orders will not be placed until the color is approved.





- 1. Color Code Paint Colors: These colors do NOT require a sample from the customer for matching.
 - Standard Clopay paint colors being used for models not typically available by requesting the color by the Clopay color name.
 - Most Sherwin-Williams, Benjamin Moore, PPG/Porter, Valspar, Behr, or RAL CURRENT palette paint colors found in their national fan-fold or on their website. These can be requested by providing the color manufacturer, name, and color number.

IMPORTANT NOTE: Some regional or special color palette colors found at your local retailer may still require a sample even if there is a color code. Color formulas printed on the can **do not** qualify as color codes.

TIP: Finding Color Codes

You can find color codes by looking on the paint sample chip of the color or on the manufacturer's website. For best results, do not rely on the appearance of the color from a computer screen since monitor colors may vary from the actual color.





For color code colors, we *strongly recommend* ordering a color sample to ensure the color is what the color meets customer expectations. If the customer does not wish to order a sample, they are essentially "approving" the color "unseen".


- Custom Match Paint Colors: These colors <u>DO require</u> a physical sample from the customer for matching.
 Three (3) samples of the color to be matched is required from the customer (more details to follow).
 - Any regional Sherwin-Williams / other manufacturer colors not in the national database.
 - o Any custom mixed paint color or custom match to brands not listed above.


For custom match paint colors, a color sample is required to ensure the color is what is expected.

TIP: Customer Color Samples:

For best results use a sealed sample card at least 3 inches x 5 inches (available at your local paint store). Do not send samples on wood, paper, or other absorbent materials as this may change the color.

EXAMPLE SAMPLE






- Be sure samples are dry and flat prior to shipment.
- · Colors to be matched must be a solid color; we cannot match wood grain or stain colors.
- Do not send in samples of material such as metal or cement board.
- Metallic paint or paint with metal flakes can usually be matched but will not include the metal flake in the paint used for the door.

Ordering Color Blast Color Samples:

The process for getting color samples is different for a **color code paint color** and a **custom match paint color**. The customer will receive 2 samples of the color that will be painted on the door on a smooth steel chip. Clopay and the painter will also receive chips of the color for reference.

- 1. Color Code Paint Colors: Color samples are recommended, but not required.
 - Provide the door model, color manufacturer, color code, and color name to your Customer Service (CS)
 / Distribution Center (DC) and an order will be placed for the samples.
- 2. Custom Match Paint Colors: Color samples are required from the customer for these colors.
 - o Provide the door model, color name if known, or color description to your CS/DC representative and an order will be placed for the samples.

- You will receive an email with a pre-filled in UPS label. Place the provided label on an envelope and the required three (3) samples into the envelope.
 - Note: If you are sending in more than one color be sure to clearly mark each sample with the proper color description.
- Once these are in route, you will receive an email with a tracking number and you will be notified once the paint supplier receives the shipment.



Lead Time:

Doors painted in the Color Blast program will have an increased lead time due to the painting process and color approval process if applicable.

- . Color Code Paint Colors; Additional lead time of approximately 1-2 weeks is added to normal lead time.
- Custom Color Match Colors: Additional lead time of 1-2 weeks is added to the door order, NOT INLCLUDING time for color approval.
- Color approval: This takes approximately 2 weeks including time for shipment to and from the paint supplier
 plus an additional 5 business days for the color matching process.

Color Chips:

Each door order will receive one (1) steel color chip of the color painted on the door to use for reference when ordering touch up paint or trim paint. This will be packaged with the door sections.

Touchup and Trim Paint:

Touchup paint is not provided with the door at this time. We recommend Sherwin Williams Resilience paint for touch up or complementing trim paint. For SW color code paint colors, the color code can be referenced at a Sherwin-Williams retail store, however the color made in the store may not be an exact match. In addition, the gloss level of the Resilience paint may differ slightly from the original Polane paint supplied on the door.

From:

Martin Peklo

To:

Rathan Sangolli

Subject: Date: RE: livingston county color /quote and paint info Wednesday, June 19, 2019 4:27:04 PM

I looked at changing to Overhead Door , the cost was higher

Martin Peklo

586-231-4524 cell 586-790-4540 office

From: Rathan Sangolli <rs>com>
Sent: Wednesday, June 19, 2019 3:34 PM
To: Martin Peklo <mpeklo@kvmdoor.com>

Subject: RE: livingston county color /quote and paint info

Martin,

Can you also provide us a cost to change your manufacturer? Would that be cheaper than color blasting these clopay doors?

Please let me know.

Thank you.

Sincerely,

Rathan Sangolli

Project Engineer

J.S. Vig Construction Company | jsvig.com | WBE rsangolli@jsvig.com | 734.558.4212 cell | 734.282.5320 fax



From: Martin Peklo [mailto:mpeklo@kvmdoor.com]

Sent: Monday, June 17, 2019 4:16 PM **To:** Rathan Sangolli rsangolli@isvig.com

Subject: livingston county color /quote and paint info

Martin Peklo

586-231-4524 cell 586-790-4540 office

REQUEST FOR CHANGE ORDER



RFCO Number	4		Average and a second	Description & R	9350	n for
Date:	June 25, 2019	-		Scope Change:	Casu	101
Project Name:	LC Sheriff's Storage Facility	_	1	8" New Sanitary L	ine fr	om proposed
JS Vig Project #:	1686	-		Manhole to Ferno		
Owner Project #:		-)LF	nisuriy leau -
owner rroject #1		-		30	L	
То:	Our d Abraud - Lindhaut Aras sisted					
L	Brad Alvord - Lindhout Associated	-				
		-				
		-				
		_				
Subcontractors Scope						
CSI Code	CSI Description	Contractor	Quantity	Unit Cost		Cost
02 41 00	Trees to be removed to allow new 8" sanitary line	Fonson Inc.	1	\$3,780.00	\$	3,780.00
	Remove & replace 8" sanitary line from the proposed manhole to					
33 10 00	a new connection to the north sanitary main	Fonson Inc.	1	\$6,082.00	\$	6,082.00
			-			
			 		\$	7-
					\$	-
			1		\$	
					\$	-
Subtotal					\$	9,862.00
General Contractors S			Ouantitu	Unit Coat		Tatal Cast
CSI Code 1-010	CSI Description Project Management		Quantity	Unit Cost	\$	Total Cost -
1-020	Superintendent				\$ \$	
1-024	Builder's Risk			\$1.10	<u>Ψ</u> \$	108.48
1-025	Insurance			φιιιο	Ψ	100.10
1-030	Laborers				\$	-
1-070	Clean Up				\$	-
1-125	Bond				\$	-
					\$	-
					\$	
					_	0.070
Subtotal					\$	9,970
Allowable Fee			4.50%		\$	449
Subcontractor + Gene	eral Contractor Total		1.50 70	npare medi finite ilitawa en estamblisha ana	\$	10,419
		gregorioners mystocoa de describa de describación de constante de describación de describación de describación	Total Propo	osed Time Increase:		
1						
\/ //	1 1 55 19					
1 _ 4	4 6.25, 19					
CONTRACTOR	DATE ARCHITECT	DATE		OWNER		DATE
J.S. Vig Construction Cor	mpany					

Attach detailed description and subcontractor bids

** Site costs not included

Subcontractor Request For Change Order



Subcontractor Name:	FONSON COMPANY INC.			To:		Rona	ld Dalpra		_	
Project Name:	Livingston County Sheriff Storage Facility			Project #:			1686		_	
Date:		June 25, 2019		RFCO #:			2		_	
Description & Reason for Change:	Tree Removal needed for new 8" Sanitary									
		Subcontrac	tors Scope	Change						
		Subcontrac	itors scope	Material			Labor			72.多年,1980年
	Description		Quantity	Rate	Total	Hours	Rate	Total	L.	& M. Total
			,		\$ -			\$ -		-
					\$ -			\$ -	т.	-
	Clearing Crew				\$ -			\$ 1,791.92	_	1,791.92
	Equipment				\$ -			\$ 1,244.25	_	1,244.25
	Stump Disposal		4	\$ 100				\$ -	\$	400.00
					\$			\$ -	\$	-
					\$ -			\$ -	\$	-
					\$ -			\$ - \$ -	\$	_
					\$ -			\$ - \$ -	\$ \$	
					\$ -			\$ -	\$	
					\$ -			\$ -	\$	
					\$ -			\$ -	\$	-
							Su	btotal	\$	3,436.17
							Allowab	le Fee (%)		10%
•	Contractor	Date					Subconti	ractor Total	\$	3,780
	J.S. Vig Construction Company				Total Prop	osed Time	: Increase:	1	Days	5

FONSON COMPANY, INC

7644 Whitmore Lake Rd. Brighton, Michigan 48116 Phone: (810) 231-5188

Fax: (810) 231-5404

	Tree Removal for proposed 8" SAN Lead					
Project:	Livingston County Sheriff	Storage		Date:	5/17/2019	
				Quotation No.	2	
То	J.S. Vig Construction 15040 Cleat Street Plymouth, MI 48170		Contact:	Ronald Dalpra		
		·····			· · · · · · · · · · · · · · · · · · ·	
	ork - Includes equipment, lab d 8" SAN Lead.	or and mater	ials to complete	e the tree removal fo	r the new	
	noval and Disposal Overhead Markup	4 QTY 4	<u>Unit</u> EA 10%	<u>Price</u> \$859.04	Amount \$ 3,436.17 \$ 343.62	
				TOTAL AMOUNT	г: \$3,779.79	
BY:	(Authorized signature)		BY:	Josh Malik	_	
DATE:			DATE:	6/25/2019		

Subcontractor Request For Change Order



Quantity Rate Total Hours Rate Total \$ -										
Date: June 25, 2019 RFCO #: 4	Subcontractor Name:	FONSON COMPANY INC.	_	To:		Rona	ld Dalpra		_1	
Description & Remove and Replave 8" Sanitary from proposed Manhole to Fernco at existing lead -50 LF	Project Name:	Livingston County Sheriff Storage Facility	_	Project #:			1686		-	
Subcontractors Scope Change Subcontractors Scope Change Description Description Quantity Rate Total Hours Rate Total	Date:	June 25, 201	9	RFCO #:			4		-	
Material Hours Rate Total Hours Rate Total Hours Rate Total Hours Rate Rat	Reason for		Fernco at exi	sting lead -5	50 LF					
Material Hours Rate Total Hours Rate Total Hours Rate Total Hours Rate Rat		Subcontr.	actors Scope	Change						
Quantity Rate Total Hours Rate Hour	Material Labor									
Pipe Crew \$ - \$ 2,480.63 \$ 2, Equipment \$ - \$ 1,807.00 \$ 1, 8" PVC, Class II Sand and Spoil Disposal 1 \$ 1,241 \$ 1,241.32 \$ - \$ 1, \$ - \$		Description	Quantity		Total	Hours			L. 8	& M. Total
Pipe Crew \$ - \$ 2,480.63 \$ 2, Equipment \$ - \$ 1,807.00 \$ 1, 8" PVC, Class II Sand and Spoil Disposal 1 \$ 1,241 \$ 1,241.32 \$ - \$ - \$ 1, \$ - \$										-
Equipment \$ - \$ 1,807.00 \$ 1, 8" PVC, Class II Sand and Spoil Disposal 1 \$ 1,241 \$ 1,241.32 \$ - \$ 1, \$ - <										-
8" PVC, Class II Sand and Spoil Disposal 1 \$ 1,241 \$ 1,241.32 \$ - \$ 1, \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$										2,480.63
\$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ \$ - \$ \$ \$ - \$ \$										1,807.00
\$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ \$ - \$ \$ \$ - \$ \$		8" PVC, Class II Sand and Spoil Disposal	1	\$ 1,241						1,241.32
\$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$										-
\$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ \$ \$ - \$ \$ \$ \$ - \$ \$ \$ - \$ \$ \$ - \$ \$ \$ \$ \$ - \$ \$ \$ \$ - \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ \$ - \$ \$ \$ \$ \$ \$ \$ -										
\$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ \$ - \$ \$ \$ - \$ \$ \$ - \$										
\$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ \$ - \$ \$ \$ - \$ \$		· ·								-
\$ - \$ \$ - \$ \$ - \$			-							
\$ - \$										
			-							
Subtotal ¢ 5.5					P			Ψ	Ψ_	
							Su	btotal	\$	5,528.95
Allowable Fee (%)							Allowab	le Fee (%)		10%
Contractor Date Subcontractor Total \$	•	Contractor Dat	- e				Subconti	ractor Total	\$	6,082
J.S. Vig Construction Company Total Proposed Time Increase: 1 Days		J.S. Vig Construction Company		-	Total Propos	ed Time	Increase:	1	Davs	

FONSON COMPANY, INC

7644 Whitmore Lake Rd. Brighton, Michigan 48116 Phone: (810) 231-5188

Fax: (810) 231-5404

8" PVC -SAN Lead from MH to fernco connect at existin main

Project:	Livingston County Sheriff S	Storage			
				Date:	6/25/2019
				Quotation No.	4
То	J.S. Vig Construction				
	15040 Cleat Street		Contact	Danald Dalara	
	Plymouth, MI 48170		Contact:	Ronald Dalpra	
PVC from property Item Sanitary 8	rk - Includes equipment, labo the existing main with ferno line as located and detailed o " PVC verhead Markup	o connectio	nto proposed	Monitoring Manhole	
				TOTAL AMOUNT	: \$6,081.85
BY:	(Authorized signature)	_	BY:	Josh Malik	_
DATE:			DATE:	6/25/2019	_

REQUEST FOR CHANGE ORDER



RFCO Number	5			Description & R	eason for
Date:	June 25, 2019			Scope Change:	
Project Name:	LC Sheriff's Storage Facility				line with PVC pipe
JS Vig Project #:	1686				to the proposed
Owner Project #:					e to the north
			10		
To:					
E	Brad Alvord - Lindhout Associated				
Subcontractors Scope	Chango				
CSI Code	CSI Description	Contractor	Quantity	Unit Cost	Cost
	Remove & replace 8" sanitary line from the building to the		- Quartery		
33 10 00	proposed manhole - 100LF	Fonson Inc.	1	\$8,817.00	\$ 8,817.00
					\$ -
					\$ -
					\$ -
					\$ -
Subtotal					\$ 8,817.00
General Contractors S	Cono Chango		******************		
CSI Code	CSI Description		Quantity	Unit Cost	Total Cost
1-010	Project Management			0	\$ -
1-020	Superintendent				\$ -
1-024	Builder's Risk			\$1.10	\$ 96.99
1-025	Insurance				
1-030	Laborers				\$ -
1-070	Clean Up				\$ -
1-125	Bond				\$ -
					\$ -
		none and a second secon			\$ -
Subtotal					\$ 8,914
AU 11 5			4 500/		
Allowable Fee Subcontractor + Gene	wal Contractor Total		4.50%		\$ 401 \$ 9,315
Subcontractor + Gene	eral Contractor Total	THE SHEET STATE STORES AND THE STATE OF THE	Total Propo	sed Time Increase:	\$ 9,315
			rotarriopt	Joed Time Incicase.	
1/ /	1.1				
	Ni 6.25.19				
CONTRACTOR	DATE ARCHITECT	DATE	Ī	OWNER	DATE
J.S. Vig Construction Cor		DATE	-	OVVINEIX	DATE

Attach detailed description and subcontractor bids

** Site costs not included

Subcontractor Request For Change Order



Subcontractor					_				
Name:FO	NSON COMPANY INC.	_	To:		Rona	ld Dalpra			
Project Name: Livingston County She	eriff Storage Facility	-	Project #:		1	.686			
Date:	June 25, 2019	-	RFCO #:			3			
Description & Remove and Replave Reason for Change:	8" Sanitary from Building to proposed Ma	anhole -100	LF				,		
	Subcontra	ctors Scope	Change						
Desc	ription		Material			Labor		1 9	§ M. Total
	лрион	Quantity	Rate	Total	Hours	Rate	Total		x M. Total
				\$ -			\$ -	\$	-
				\$ -			\$ -	\$	-
	Crew			\$ -			\$ 3,046.85		3,046.85
	pment			\$ -			\$ 2,623.50	\$	2,623.50
8" PVC, Class II Sar	nd and Spoil Disposal	1	\$ 2,345	\$ 2,344.84			\$ -		2,344.84
				\$ -			\$ -	\$	-
				\$ -			\$ -	\$	
				\$ -			\$ -	\$	
				\$ -			\$ -	\$	=
				\$ -			\$ -	\$	-
				\$ -			\$ -	\$	
				\$ -			\$ -	\$	
	*			\$ -			\$ -	\$	
									~
						Su	btotal	\$	8,015.19
		_				Allowab	le Fee (%)		10%
Contractor	Date	:				Subconti	ractor Total	\$	8,817
J.S. Vig Construction (Company		1	otal Propos	sed Time	Increase:	1	Days	

FONSON COMPANY, INC

7644 Whitmore Lake Rd. Brighton, Michigan 48116 Phone: (810) 231-5188

Fax: (810) 231-5404

8" PVC -SAN Lead from	building	to	MH
-----------------------	----------	----	----

THE THE PROPERTY OF THE PARTY O		and the materials of the first of the same of the same of the same		
Project:	Livingston County Sheriff Stor	age	Date	: 6/25/2019
T .		_	Quotation No.	3
То	J.S. Vig Construction 15040 Cleat Street Plymouth, MI 48170	– – Conta	ct: Ronald Dalpra	
8" PVC fr	rk - Includes equipment, labor ar om the building cleanout to the d and detailed on revised Civil U	proposed Monitor	ing Manhole near nor	•
Item Sanitary 8 Profit & O		QTY Unit	<u>Price</u> \$80.15 10%	Amount \$8,015.19 \$ 801.52
			TOTAL AMO	DUNT: \$8,816.71
BY:	(Authorized signature)	B [,]	∕:Josh Malik	
DATE:		DAT	E: 6/25/2019	

REQUEST FOR CHANGE ORDER



RFCO Number Date:	6 June 26, 2019			Description & R Scope Change:				
Project Name: JS Vig Project #: Owner Project #:	LC Sheriff's Storage Facility 1686				e concrete pad & oting			
To:	Brad Alvord - Lindhout Associated							
		_						
Subcontractors Scope CSI Code	e Change CSI Description	Contractor	Quantity	Unit Cost	Cost			
33 10 00	Demo & remove concrete pad footing - Cost is not to exceed	Fonson Inc.	1	\$2,348.00	\$ 2,348.00			
					\$ -			
					\$ -			
					\$ -			
Subtotal					\$ - \$ 2,348.00			
General Contractors S			0 "		T.110			
CSI Code 1-010	CSI Description Project Management		Quantity	Unit Cost	Total Cost -			
1-020	Superintendent				\$ -			
1-024	Builder's Risk			\$1.10				
1-025	Insurance			ψ1.10	Ψ 25.05			
1-030	Laborers				\$ -			
1-070	Clean Up				\$ -			
1-125	Bond				\$ -			
					\$ -			
					\$ -			
Subtotal					\$ 2,374			
Allowable Fee			4.50%		\$ 107			
Subcontractor + Gene	eral Contractor Total	CONTRACTOR OF THE PROPERTY OF	Total Drop	and Time Increase	\$ 2,481			
			Total Propo	osed Time Increase:				
1/2	av. 6.26.19							
CONTRACTOR J.S. Vig Construction Cor	DATE ARCHITECT	DAT	Ī	OWNER	DAT			

Attach detailed description and subcontractor bids

** Site costs not included

Subcontractor Request For Change Order



Subcontractor Name: FONSON COMPANY INC.			To:		Rona	ld Dalpra				
Project Name: Livingston County Sheriff Storage Facility			Project #:		1	.686				
Date:	June 25, 2019		RFCO #:			5				
Description & Demo & remove concrete pad and footing. Reason for Change:										
	Subcontra	ctors Scope	Change							
Description		Material		Labor			1 0	& M. Total		
Description		Quantity	Rate	Total	Hours	Rate	Total		L. 0	I M. TOLAI
				\$ -			\$	-	\$	_
				\$ -				-	\$	
Demo Crew				\$ -			\$ 1,192.	_	\$	1,192.33
Equipment				\$ - \$ -	-		\$ 942. \$	-	\$ \$	942.00
				\$ -			\$	-	\$	<u>-</u>
				\$ -			\$	-	\$	_
				\$ -			\$	-	\$	_
				\$ -			\$	-	\$	-
				\$ -			\$	-	\$	-
				\$ -			\$	-	\$	-
				\$ -			\$	-	\$	-
				\$ -			\$	-	\$	
						Su	btotal		\$	2,134.33
10						Allowab	le Fee (%)			10%
Contractor	Date					Subconti	actor Tot	al	\$	2,348
J.S. Vig Construction Company			1	Total Propo	sed Time	Increase:		1	Days	

FONSON COMPANY, INC

7644 Whitmore Lake Rd. Brighton, Michigan 48116 Phone: (810) 231-5188

Fax: (810) 231-5404

8" PVC -SAN Lead from MH to fernco connect at existin ma	'PVC-S	AN Lead	from	MH to	fernco	connect	at existin	mair
--	--------	---------	------	-------	--------	---------	------------	------

Project:	Livingston County Sheriff Storage	ge -		Date:	6/25/2019
То	J.S. Vig Construction 15040 Cleat Street			Quotation No.	5
	Plymouth, MI 48170	•	Contact:	Ronald Dalpra	
	rk - Includes equipment, labor and ncludes disposal.	l materials	to complete	the demo of concrete	pad and
		<u>TY</u> 1	Unit LS 10%	<u>Price</u> \$2,134.33	<u>Amount</u> \$2,134.33 \$ 213.43
				TOTAL AMOUNT:	\$ 2,347.76
BY:	(Authorized signature)		BY:	Josh Malik	
DATE:			DATE:	6/25/2019	

Rathan Sangolli

From:

Josh Malik <Josh@fonsoninc.com>

Sent:

Wednesday, June 26, 2019 2:13 PM

To: Cc: Rathan Sangolli Ronald Dalpra

Subject:

RE: Re: LC Sheriff Quotes

Attachments:

FONSON Quote 002- (Tree Removal for new SAN Lead).pdf; FONSON Quote 003- (100 LF of 8 inch SAN Lead form building to MH).pdf; FONSON Quote 004- (50 LF of 8 inch

SAN Lead form fernco connection to MH....pdf; FONSON Quote 005- (Demo and

removal of concrete pad and footing).pdf

Rathan,

Quote 005 is a not to exceed price and will be billed on T&M. This quote is only for the pad and footing requested by

Any other obstructions are not included.

Regards,

Josh Malik

josh@fonsoninc.com

FONSON Company, Inc.

From: Rathan Sangolli [mailto:rsangolli@jsvig.com]

Sent: Wednesday, June 26, 2019 1:14 PM To: Josh Malik <Josh@fonsoninc.com> Cc: Ronald Dalpra <rdalpra@jsvig.com> Subject: FW: Re: LC Sheriff Quotes

Josh,

Please respond to email below.

Sincerely,

Rathan Sangolli

Project Engineer

J.S. Vig Construction Company | jsvig.com | WBE

rsangolli@jsvig.com | 734.558.4212 cell | 734.282.5320 fax



From: Rathan Sangolli

Sent: Tuesday, June 25, 2019 12:53 PM **To:** 'Josh Malik' < Josh@fonsoninc.com>