CONSTRUCTION COMMITTEE AGENDA

September 16, 2019

6:30 PM

304 E. Grand River, Conference Room 4, Howell, MI 48843

			rages									
1.	CALL M	EETING TO ORDER										
2.	APPRO	VAL OF MINUTES	3									
	Minute	s of meeting dated: August 12, 2019										
3.	APPRO	APPROVAL OF AGENDA										
4.	CALL TO	CALL TO THE PUBLIC										
5.	REPOR ⁻	rs										
	a.	Central Dispatch Project Update										
	b.	Sheriff Storage Facility Project Update										
6.	ACTION	ITEMS										
	a.	JS Vig Request for Change Order #7	7									
		Sheriff Storage Facility: \$2,853										
	b.	JS Vig Request for Change Order #9	10									
		Sheriff Storage Facility: \$10,829										
	c.	JS Vig Pay Application #5	28									
		Sheriff Storage Facility: \$58,008.60										
	d.	Lindhout Invoice #2019-0225	35									
		Sheriff Storage Facility: \$424.20										
	e.	Lindhout Invoice #2019-0918	36									
		Sheriff Storage Facility: \$895.38										

f.	JS Vig Request for Change Order #33B	38
	Central Dispatch Facility: \$658.00	
g.	JS Vig Request for Change Order #36	43
	Central Dispatch Facility: \$878.00	
h.	JS Vig Pay Application #14	46
	Central Dispatch Facility: \$35,380.04	
i.	Lindhout Invoice 2019-0917	64
	Central Dispatch Facility: \$1,207.30	

7. NEW BUSINESS

8. ADJOURNMENT

The next meeting is scheduled for October 7, 2019 at 6:30 p.m.

CONSTRUCTION COMMITTEE

MEETING MINUTES

August 12, 2019, 6:30 PM

304 E. Grand River, Conference Room 4, Howell, MI 48843

Members Present:

Dennis Dolan, Robert Bezotte, Douglas Helzerman

1. CALL MEETING TO ORDER

The meeting was called to order by Commissioner Dolan at 6:31 p.m.

2. APPROVAL OF MINUTES

Minutes of meeting dated: July 8, 2019

Motion to approve the minutes as presented.

Moved By R. Bezotte

Seconded By D. Helzerman

Yes (3): D. Dolan, R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

3. APPROVAL OF AGENDA

Motion to approve the Agenda as presented.

Moved By D. Helzerman

Seconded By R. Bezotte

Yes (3): D. Dolan, R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

4. CALL TO THE PUBLIC

None.

5. REPORTS

5.a Central Dispatch Project Update

Valerie Vig provided the update.

Demolition will begin, notices for asbestos have been submitted. Walls are up and roof is being started tomorrow.

5.b Sheriff Storage Facility Project Update

On schedule for mid-October completion.

6. DISCUSSION

Commissioner Dolan began discussion on 911 items:

Conference Room - possible fix being considered for the electrical floor boxes, one conduit was not installed. Electrical testing has been done and has confirmed the plan is functional. Measurements can be done tomorrow. Brad will follow-up with Ron for the boxes on the table. If it cannot be done, the floor will need to be opened. This would require cutting the floor and the wall. This would not be a responsibility of the County.

Dispatch room - The room was turned over for use, brought in equipment, afterwards discovered that the punch list was not completed. Some painting needs to be completed. Val has been in contact with multiple painters and explained a possible fix for the paint issues.

Commissioner Helzerman exited at 6:47 p.m. and returned at 6:48 p.m.

Commissioner Dolan - explained that the current product is not acceptable. Employees' safety with latex exposure is important, and this room needs to be well lit. We cannot afford a disturbance to the operation of this room. Utilizing the back-up center poses other concerns, but Chad has offered to relocate for 2 days to get ALL remaining items completed.

Commissioner Dolan requested new working schedule.

7. ACTION ITEMS

7.a J.S. Vig Pay Application #4

Sheriff Storage Facility: \$91,186.66

Motion to approve payment.

Moved By R. Bezotte

Seconded By D. Helzerman

Yes (3): D. Dolan, R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

7.b Lindhout Invoice #2019-0656

Sheriff Storage Facility: \$830.26

Motion to approve payment.

Moved By D. Helzerman Seconded By R. Bezotte

Yes (3): D. Dolan, R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

7.c Lindhout Invoice #2019-0803

Sheriff Storage Facility: \$530.25

Motion to approve payment.

Moved By D. Helzerman Seconded By R. Bezotte

Yes (3): D. Dolan, R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

7.d J.S. Vig Pay Application #13

911 Central Dispatch Facility: \$297,976.53

Motion to approve payment.

Moved By R. Bezotte

Seconded By D. Helzerman

Yes (3): D. Dolan , R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

7.e J.S. Vig Change Order #13

911 Central Dispatch Facility

PR #10 - Boss Eng. credits for deletion of sidewalks and curbing back to contingency.

Motion to approve payment.

Moved By R. Bezotte

Seconded By D. Helzerman

Yes (3): D. Dolan, R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

7.f Lindhout Invoice #2019-0655

911 Central Dispatch Facility: \$3,018.25

Motion to approve payment.

Moved By R. Bezotte
Seconded By D. Helzerman

Yes (3): D. Dolan, R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

7.g Lindhout Invoice #2019-0802

911 Central Dispatch Facility: \$1,810.95

Motion to approve payment.

Moved By D. Helzerman Seconded By R. Bezotte

Yes (3): D. Dolan , R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

8. NEW BUSINESS

Tentative meeting schedule: Sept 9 & Oct 7 at 6:30 p.m.

9. ADJOURNMENT

Motion to adjourn the meeting at 7:21 p.m.

Moved By D. Helzerman Seconded By R. Bezotte

Yes (3): D. Dolan, R. Bezotte, and D. Helzerman

Motion Carried (3-0-0)

Natalie Hunt, Recording Secretary

REQUEST FOR CHANGE ORDER



RFCO Number	7			Description & R	eason	for
Date:	August 12, 2019			Scope Change:	Cason	101
Project Name:	LC Sheriff's Storage Facility		Γ	Hand digging	for co	ncrete
JS Vig Project #:	1686			foundation due		
Owner Project #:				runs parallel to		
To:				1		
	Brad Alvord - Lindhout Associated		L			
Subcontractors Scope						
CSI Code	CSI Description	Contractor	Quantity	Unit Cost		Cost
03 30 00	Hand digging approx. 60 LF, 36 worker hours	Poured Brick Walls	36	\$75.00		2,700.00
					\$	
					\$	-
					\$	-
					\$	-
					\$	-
Subtotal					\$	2,700.00
General Contractors S CSI Code	Gcope Change CSI Description		Ovantity	Heit Coot	т.	1-16-1
1-010	Project Management		Quantity	Unit Cost		otal Cost
1-020	Superintendent				\$	
1-024	Builder's Risk				Þ	
1-025	Insurance		1.1%		\$	20.70
1-030	Laborers		1.170		\$	29.70
1-070	Clean Up		1		\$	
1-125	Bond		 			
			-		\$	
					\$	
Subtotal					\$	2,730
Allowable Fee Subcontractor + Gene	Contractor Tabel		4.50%		\$	123
Subcontractor + Gene	eral Contractor Total		T-I-I-D	177	\$	2,853
			Total Propos	sed Time Increase:		
CONTRACTOR	W 8.12.19 Pay MARCHITECT	V. X 2-24	2-19	OWNER		DATE
J.S. Vig Construction Cor	npany			55 P. C.		2

Attach detailed description and subcontractor bids

POURED BRICK WALLS, INC.

Specialists in Poured Concrete Brick Textured Walls Trenched and Formed Foundations Established 1967 Email address: pbw@pouredbrickwalls.com

8001 Park Place Brighton, MI 48116

Phone (248) 437-4494 Fax (248) 437-2937

July 25, 2019

CHANGE ORDER REQUEST

J.S. Vig

Attn: Valerie Vig

JOB SITE: Livingston County Sheriff's Storage Building, Howell MI:

Work to be done:

Hand dig foundation due to utilities \$75.00/per hour, per man 54 @ \$75.00 (Time and material approximately 54 hours)

\$4,050.00

Total Amount of Request:

T&M \$2,700 **-\$4,050.00**

	REASON FOR FIELD ORDER	iff Storage_		roject No	1686	-	TRUCTIO
	Owner Item	○ JS Vig Item		O Subcontra	ctor Back Charge	pro	ject gre
d dig t	o expose gase line	FIE	LD ORDER NO	. 3			
sumers	s gas line within 6' of excavat						
(A)			MATER	IAL			
	1	Description		Quantity	Unit Price		TOTAL
	2 -				per yd	-	
	3 -				per per	\$	
	4 - Shipping/Freight ((when applicable)		1 LS	per LS	\$	
		Tax Exempt	Project		6% Michigan Sales T		
					Material Subto		
				10%	Overhead & Pro		
					Material To	tal \$	
(B)		FIE Description	LD EQUIPMEN		Unit Duice		TOTAL
	1-	Description		Quantity	Unit Price per	\$	TOTAL
	2 -				per	\$	
	3 -	Allen Carlo Ca			per	\$	
	4 -				per	\$	
					Field Equipment Subto		
				10%	Overhead & Pro		
(C)			LABO	R			
,		Description		Quantity	Price		TOTAL
		to expose gas pipe		36	\$ 75.00 per	\$	2,700
	2 -				per	\$	
	3 -				per	\$	
	_ 4 -				per Labor Subto	\$ tol \$	2.700
	METHOD			10%	Overhead & Pro		2,700
	O Lump Sum				Labor Tot		2,700
	Time and Material						
	Note: Tickets to be signed	daily by JS Vig	(A)		Material Total		\$(
	Superintendent at the		(A)	Fie	eld Equipment Total		\$(
	Pre-determined Unit Price		(C)		Labor Total		\$2,70
	Note: Unit/Quantity to be				TOTAL*		\$2,70
	the field by JS Vig Supe	erintendent				*Rounded	to nearest
	BULL. #			Working Days A	dded to Schedule		

REQUEST FOR CHANGE ORDER



RFCO Number	9				Description & R	easc	on for					
Date:	August 12, 2019		Scope Change:									
Project Name:	LC Sheriff's Storage Facility		-		Extra concrete us	ed di	ue to noor soil					
JS Vig Project #:	1686				conc							
Owner Project #:			-		CONC	IICIOII	3					
*			-									
To:												
E	Brad Alvord - Lindhout Associated											
			-	,								
			-									
			-									
			-									
			T)									
Subcontractors Scope												
CSI Code	CSI Description		Contractor	Quantity	Unit Cost		Cost					
03 30 00	Extra concrete for foundations		Poured Brick Walls		410 250 00		10 350 00					
03 30 00	LXU a CONCIECE FOI TOURIDATIONS		VVdIIS	1	\$10,250.00	\$	10,250.00					
				-		7						
						/s 50/61 = 50						
						ıt	-					
						\$						
						\$	-					
						\$	-					
Subtotal						\$	10.350.00					
Subtotal						\$	10,250.00					
General Contractors S	cope Change											
CSI Code	CSI Description			Quantity	Unit Cost		Total Cost					
1-010	Project Management			T		\$	-					
1-020	Superintendent					\$	-					
1-024	Builder's Risk					4						
1-025	Insurance			1.1%		\$	112.75					
1-030	Laborers			11170		\$	112./3					
1-070	Clean Up					\$	-					
1-125	Bond					\$						
						\$	-					
						\$						
						P						
Subtotal						\$	10,363					
Julia						Þ	10,363					
Allowable Fee				4.50%		4	466					
Subcontractor + Gene	ral Contractor Total			4.30%		\$	466 10,829					
				Total Propo	sed Time Increase:	7	10,629					
				. otal Propo	occ time and ease.							
. /	00 / 0	07 21	1									
1/. /	11/, (1)19	KS NAX	Tan	1.00								
CONTRACTOR	V (D. Id. 16	9/11/1	029	-19								
.S. Via Construction Com		RCHITECT	DATE		OWNER		DATE					

Attach detailed description and subcontractor bids

POURED BRICK WALLS, INC.

Specialists in Poured Concrete Brick Textured Walls Trenched and Formed Foundations Established 1967 Email address: pbw@pouredbrickwalls.com

8001 Park Place Brighton, MI 48116

Phone (248) 437-4494 Fax (248) 437-2937

July 31, 2019

CHANGE ORDER REQUEST

JS Vig Construction Attn: Val Vig

JOB SITE: Livingston County Sheriff's Storage Facility, Howell MI:

7/30/19:

Poured 132 yards of concrete 50 extra yards of concrete @ \$205.00

\$10,250.00

Line "F – 3", 5' deep for 20'
Line "F – 4", south of line "4" 6' deep to line "5"
North wall 6' deep (Line "5" "A" to "F")
Line "A" "5" to line "4" 6' deep
Line "A" 4' south of line "4" 7' deep to 4' north of line "3"
Line "A" 4' north of line "3" 8' deep to Line "2"

Old building footings, see soils report.

Total Amount of Request:

\$10,250.00

Proj	Date: July 30 2019 ject Name: Livingston Sheriff Storage		JS Vig Pı	oject No	16	86	I.S	.VIG
	REASON FOR FIELD ORDER	West control to the control of the c	A MATERIAL MATERIAL PROPERTY AND A STATE OF THE STATE OF		dere estado de calcado		ON	TRUCTION
	Owner Item JS Vig	Item		O Subcontra	ctor B	ack Charge	pro	oject greer
one of l	Work: Concrete foundations	EIEI D	ORDER NO.	2		·		
-	rete used because of poor soil conditions, this			RESERVED TO SECURE	G-2 (Consulting Group rep	ort, S	Superior
aterials o	concrete delivery tickets.							
(A)	Description		MATERI	AL Quantity		Unit Price		TOTAL
	1 - Concrete			50	\$	205.00 per yd	\$	10,250.0
	2 -			- 00	╫	per	\$	-
	3 -				<u> </u>	per	\$	-
	4 - Shipping/Freight (when applicable)			1 LS		per LS	\$	-
	Tax Ex	xempt Proj	ect		6%	Michigan Sales Tax		
						Material Subtotal	\$	10,250.0
				10%		Overhead & Profit		
						Material Total	\$	10,250.0
(B)		FIELD	EQUIPMEN	T RENTALS				
	Description			Quantity		Unit Price		TOTAL
	1 -					per	\$	-
	2 -				per	\$		
	3 -				_	per	\$	-
	4 -			ļ.,	Ti-le	per	\$	
				10%		d Equipment Subtotal Overhead & Profit		-
				1070		eld Equipment Total		-
(C)			LABO	₹				
(0)	Description	Service describe		Quantity		Price		TOTAL
	1 -					per	\$	-
	2 -					per	\$	-
	3 -					per	\$	-
	4 -					per	\$	-
						Labor Subtotal		-
	METHOD			10%		Overhead & Profit		-
	C Lump Sum					Labor Total	\$	-
	Time and Material							
	Note: Tickets to be signed daily by JS Vig Superintendent at the time of field work		(A)			Material Total		\$10,250.0
			(B)	Fi	eld E	quipment Total		\$0.0
	Pre-determined Unit Price		(C)			Labor Total		\$0.0
	Note: Unit/Quantity to be verified in the field by JS Vig Superintendent					TOTAL*	Round	\$10,250.0 ed to nearest dol
	DIIII #		,	Mauking Dava	A al al a	d to Sahadula		
	BULL. #	李-		Working Days <i>i</i>	-uue	u to schedule		
					_			
NOTE	: A signed Field Order is an authorization to	proceed	only if one	of the method	s for	calculating EXTRAS	is o	checked.
	Superintendent: Ronald DalPra				ΛQ	/ 11 / 2019		

Field Order Form Agenda Page 12 of 64 JS VIG CONSTRUCTION COMPANY

Daily Field Report



Project Name: Sheriff's Office - Livingston County G2 Project No.: 193374

Location: 200 Highland Way, Howell, MI Date: July 30, 2019

Client: J.S. Vig Construction Weather: P. Cloudy/Rain, 67-85°F

Client Rep: Ron Dalpra Page: 1 of 1

Contractor: Poured Brick Walls, Inc.

Contractor Rep: Mike

Progress of Work:

A visit was made to the above referenced job site to observe the contractor's construction operations and perform field testing. Upon arrival on-site at 8:30 am, G2 observed Poured Brick Walls preparing to excavate and form footings for the proposed building. Please refer to the attached site plan for approximate work location.

Due to unstable soil conditions within portions of the foundation excavation, the contractor performed undercutting operations until suitable bearing soils were observed. Undercutting operations extended to approximate depths ranging between 1 and 4 feet below proposed footing elevation. During foundation excavation and associated undercutting operations, G2 observed debris consisting of masonry units and footings exposed at the proposed bearing elevations. G2 recommended removing all debris from within the proposed foundation zone of influence; however, the client representative stated the aforementioned observed debris will remain-in-place. Please refer to the attached site plan for location of undercutting operations and aforementioned observed debris at foundation bearing elevations.

The footing dimensional requirements appear to be in general conformance with the project plans and specifications, Sheet No. 1, prepared by Lindhout Associates Architects AIA PC, Project No. 18041, dated October, 1st, 2018. The bearing soils, generally consisting of brown sand, silty sand and brown and gray silty clay, were evaluated and tested at select locations using a Housel penetrometer and a pocket penetrometer. Test results indicate the bearing capacities meet or exceed the required 1,500 psf as stated on Sheet No. 1 the project plans and specifications. In addition, the tied-in-place reinforcement steel generally appears to meet the dimensional requirements shown in the plans and specifications.

The contractor began placing 3,000 psi foundation mix concrete for the newly formed spread footings starting at approximately 12:00 pm via direct discharge method. Concrete was consolidated with bull floats, shovels and pad stick. Approximately 132 cubic yards of concrete was placed in the aforementioned areas during today's operations. Three (3) representative samples of concrete were obtained during placement operations for field testing. Test results indicated a slump range from 4-1/2 to 5 inches and a mix temperature range of 81°F to 88°F. Three (3) sets of five compressive strength test cylinders were molded for laboratory testing and labeled G2 Set Nos. 1 to 3, A through E. Please refer to the attached Daily Concrete Report and associated site plan for test results, additional concrete information, and concrete placement locations. The client representative was informed of our test results. G2 temporarily left site and 11:30 am and 3:15 pm and returned at 11:45 am and 3:30 pm. G2 prepared field reports and departed site at 7:30 pm.

G2 Field Representative: Michael Hume **Reviewer:** JDC, P.E.



Project Name: Sheriff's Office - Livingston County Project No.: 193374

Location: 200 Highland Way, Howell, MI Molding Date: July 30, 2019

Client: J.S. Vig Construction Report Number: 1

Contractor: Poured Brick Walls, Inc. Supplier: Superior Materials

Mix Design 3000 expo

Materials	Source	Design Weig	ght	Cement Factor		sacks
Cement:		lb/cu	yd	Water/Cement Ratio		lb/lb
Fine Agg:		lb/cu	yd	Unit Weight		pcf
Coarse Agg:		lb/cu	yd	Yield		cu ft
Water:		lb/cu	yd	Quant	ities (cu yd)	
(Other):		lb/cu	yd	Ordered	132.0	
Admix1:		oz/cv	/t	Placed While On Site:	132.0	
Admix2:		oz/cv	/t	Rejected	:	

Specification Requirements

Slump Low High (in) Air Content; Low High % 28 Day Strength: 3000 psi

Field Test Data/ASTM Test Method (Sample obtained in accordance with ASTM C172) (3 Tests)

Time	Slump (in) C143	Entrained Air (%) C231	Entrained Air (%) C173	Unit Weight (pcf) C138	Yield (cu ft) C138	Air Temp (F)	MixTemp (F) C1064	Set Number
12:05PM	5					77	81	1
02:45PM	5					81	82	2
04:45PM	4 1/2					83	88	3

Area of Placement:

Footings


Laboratory Test Data ASTM C31, C39, and C1231 (15 Items)

Cylinder Number	Set No.	Break Date	Age (days)	Field Cure (days)	Lab Cure (days)	Average Diameter (in)	Average Height (in)	X-Sectional Area (sq in)	Density (pcf)	Total Load (lbs)	Strength (psi)	Break Type
139895	1-A	Aug-06-2019	7	1	6	3.98	8.06	12.44	143.7	41520	3340	5
139896	1-B	Aug-27-2019	28	1	27							
139897	1-C	Aug-27-2019	28	1	27							
139898	1-D	Aug-27-2019	28	1	27							
139899	1-E			1								
139900	2-A	Aug-06-2019	7	1	6	3.98	8.00	12.44	142.4	47320	3800	3
139901	2-B	Aug-27-2019	28	1	27							
139902	2-C	Aug-27-2019	28	1	27							
139903	2-D	Aug-27-2019	28	1	27							
139904	2-E			1								
139905	3-A	Aug-06-2019	7	1	6	3.98	8.07	12.44	145.4	48820	3920	3
139906	3-B	Aug-27-2019	28	1	27							
139907	3-C	Aug-27-2019	28	1	27							
139908	3-D	Aug-27-2019	28	1	27							
139909	3-E			1								

Defects noted in specimen or caps: None

Remarks:

G2 Field Representative: Michael Hume Agenda Page 14 of 64





TICKET NUMBER

SERVING ALL OF SOUTHEASTERN MICHIGAN



DOOS and gloves, PROLONGE prolonged contact with akin. In indiction peralsts, get medical at CONCRETE IS A PERISHABL PURCHASER UPON LEAVING INSTRUCTIONS MUST BE TEL WE DO NOT GUARANTEE CONCRETE AS MANY IMPORT COMPLETED JOB ARE OUT COMPLETED JOB ARE DE JOB	HE SKIN AND EYES: Contains P O CONTACT MAY CAUSE BURNS case of contool with akin or eyes, writion. KEEP CHILDREN AWAY. E COMMODITY AND BECOMES THE PLANT, ANY CHANGES ORC. PENCINED TO THE OFFICE BEFORE THE PLANT, ANY CHANGES ORC. FINISHED RESULTS OBTAINET ANT FACTORS A FECTING THE FOUR TOWN OF OUR OWNER OF THE OFFICE ON THE OWNER OWNER OF THE OWNER OWN	i. Auxid contact with eyes and flush thoroughly with water. It is the PROPERTY OF THE ANCELLATION OF ORIGINAL ORE LOADING STARTS. ID FROM THIS LOAD OF ULTIMATE QUALITY OF THE mant that the concrete can be written for the state of the control or the state of the control or the state of the control or the state of th	(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE) Dear Customer — The size and weight of this truck could cause damage to the premises and/or adjacent property if this load is placed where you desire. It is our wish to help you in every way that we can, but in order to do this we are requesting that you sign this RELEASE relieving this supplier and its affiliates from any responsibility from damage that may occur to the premises and/or adjacent property, buildings, sidewaks, drive-ways, curbs, etc., due to the delivery of this material, and that you also agree to help the driver remove mud from the wheels of his vehicle so that it will not litter the				WATER ADDED AT CUSTOMER REQUEST EXCESSIVE WATER IS DETRIMENTAL TO CONCRETE PERFORMANCE. X REQUESTOR'S NAME			
 responsibility of the Customer, a 	nd we assume no fability therefore, OF CONCRETE IS PRODUCES FOR READY MIX CONCRESHING AND LACK OF CURING W		and hold harmless the	driver of this truck and thit nises and/or ediacent prop	s supplier and its affiliates for ar erty which may be claimed by a	wand	% LOAD % LOAD (GALLONS)	OAD % LOAD		
NOTICE: MY SIGNATURE BEI NOTICE AND SUPPLIER WILL DELVERING INSIDE CURB I REVERSE SIDE TIME IN EXCI RATE. ALL C.O.D. DELIVERIE SIGNING THIS DELIVERY TICK LOAD RECEIVED BY:	OW INDICATES THAT I HAVE RE NOT BE RESPONSIBLE FOR AM INNE APIN AGREE TO THE TER ESS OF FREE TIME WILL BE CHA S MUST BE PAID IN ADVANCE (ET BEFORE POURING.	AD THE HEALTH WARNING Y DAMAGE CAUSED WHEN MS AND CONDITIONS ON RGED AT CURRENT DELAY AND LOAD ACCEPTED BY	SIGNED: X	-		SLUMP	CONC. TEMP.			
POURED BRIG	K WOLLS		CUST# 1 /7	20147	DELIVERY LOCATION					
	CNTY SHERI	FFS STOR	PROJ#		IVINGSTON (CNTY SHE	RIFFS STO	RAGE		
JOB ID #	1	50 S HIGHL	ANDER WA	Y/W.SIDE/	s.OFGRAND (RIVER/				
LOAD QUANTITY	ORDERED OTY CUMU	LATIVE QTY PRO	DUCTID	DESC	RIPTION	UNIT P	RICE E	XTENDED PRICE		
		.00 Y4514 .00 YM1Y0		3000 NO-E MIDRANGE	XPO.FND WATER REDUC					
		•					· .·			
								the state of the s		
BATCH TIME	RIALS CERTII	 	VG MDOT'S	SPECIFIC						
11:25/	1055	1098 18	31 1	12/20	ARBINS AT PL	FOUN	1)IAL		
TOTAL WAIT TIME	PREVIOUS TRUCK	LOAD#	SLUMP	MAP PAGE	TIME DUE ON JOS	B TAX RATE	TAX			
DATE .	ORDER#	PLANT	TRUCK #	093-2502 DELIVERY PROFESS	11:59	ORDER GRAN	D TOTAL TOTAL			
17/30/19	1088	103	6349	GAUCHER	. DEAN			I		
ORUM REV - AT PLANT	DRUM REV - START	DRUM REV - FINISH .	ROBINSON				*115446	669*		
•	**									



TICKET NUMBER

SERVING ALL OF SOUTHEASTERN MICHIGAN



boots and glowss. PROLONGET prolonged contact with side. In initiation persists, get medicat all CONCRETE IS A PERISHABIL PURCHASER UPON LEAVING* INSTRUCTIONS MUST BE TELL WE DO NOT GUARANTEE CONCRETE AS MANY IMPORT COMPLETED JOB ARE OUT O used in any particular environmes Selection of the mix design an responsibility of the Customer. a PLEASE NOTE: THIS LOAD STANDARD SPECIFICATIONS MATERIALS, IMPOPER FINIS DECREASES IN STRENGTH. NOTICE: MY SIGNATURE BEL. NOTICE: AND SUPPLIER WILL DELIVERING INSIDE CURB IS REVERSE SIDE. TIME IN EXCEPTION OF THE PROPER WILL DELIVERING INSIDE CURB IS REVERSE SIDE. TIME IN EXCEPTION OF THE PROPER WILL DELIVERING INSIDE CURB IS REVERSE SIDE. TIME IN EXCEPTION OF THE PROPER PROPER IN EXCEPTION OF THE PROPER SIDE. TIME IN EXCEPTION OF THE PROPERTY OF THE PROPE	O CONTACT MAY CAUSE BI Casee of contact with skin or to ention. KEEP CHILDREN AWE ention. KEEP CHILDREN AWE ENTITY AND BECK THE PLANT. ANY CHANGES EPHONED TO THE OFFICE FINISHED RESULTS OB! ANY FACTORS AFFECTING FOUR CONTROL. We do not not osel conditions or that the dior specification of the mix and we assume no liability that OF CONCRETE IS PROTE SE FOR READY MIX COI CHING AND LACK OF CURI OW INDICATES THAT I HAN NOT BE RESPONSIBLE FO LINE AND AGREE TO THE SISS OF FREE TIME WILL BE SMUST BE PADIO IN ADVE	OMES THE PROPERTY OF THE OR CANCELLATION OF ORIGINAL BEFORE LOADING STARTS. TAINED FROM THIS LOAD OF THE ULTIMATE QUALITY OF THE OI warrant that the concrete can be concrete is fit for any particular use. deskin parameters are solely the	Dear Customer – The premises and/or adjact to help you in every we sign this RELEASE rel damage that may occu- drive-ways, curbs, etc. help the driver remove public street. Further, a and hold harmless the	ŕ	WATER ADDED AT CUSTOMER REQUEST EXCESSIVE WATER IS DETRIMENTAL TO CONCRETE PERFORMANCE. X REQUESTOR'S NAME SA FULL LOAD % LOAD % LOAD % LOAD (GALLONS) (GALLONS) (GALLONS) (GALLONS) TEST RESULTS SLUMP CONC. TEMP. AIR% CYLINDERS TAKEN: YES NO NAME OF TESTING LAB:			
POURED BRIG	K WALLS		CUST# . 10	00147	DELIVERY LOCATION			
		<u> </u>	PROJ#		TY SHERIFFS	STORAGE		
LIVINGSTON	CNTY SHE	RIFFS STOR		22528	BLDG			
P.O. #		450 0 UTOU	AMBED HA	V/II OIDE	'' OFFORALL OF	UED /		
JOB ID #		120 2 HIGH	-HNDEK MH	A\M. 21DE	75.OFGRAND RI	VER/		
LOAD QUANTITY	ORDERED QTY	CUMULATIVE QTY PRO	ODUCT ID	DE	SCRIPTION	UNIT PRICE	EXTENDED PRICE	
1.00 ea	1.00	22.00 Y4514 22.00 YM1Y0 TIFIED MEETII	002	MIDRANGE	EXPO.FND WATER REDUC			
BATCH TIME	LEAVE PLANT			• • • • • • • • • • • • • • • • • • • •	AVE JOB ARRIVE AT PLANT		SUB TOTAL	
11:46	12.00		30 Ja:		01 12:45	FOUND	TAV	
TOTAL WAIT TIME	PREVIOUS TRUCK	LOAD#	SLUMP 5	MAP PAGE 093-250		TAX RATE	TAX	
DATE	ORDER#	PLANT	TRUCK #	DELIVERY PROFE		ORDER GRAND TOTAL	TOTAL .	
27/30/19	1088	103	6351	NEWMAN	, JOSEPH			
DRUM REV - AT PLANT	DRUM REV - STAR	T DRUM REV - FINISH	DEPUTY WEIGHMAN			*115446670*		



TICKET NUMBER

SERVING ALL OF SOUTHEASTERN MICHIGAN

888-988-4400



WATER ADDED AT CUSTOMER REQUEST EXCESSIVE WATER IS DETRIMENTAL PROPERTY DAMAGE RELEASE
(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE) WARNING: IRRITATION TO THE SKIN AND EYES: Contains Portland Cement. Wear rubber boots and gloves. PROLONGED CONTACT MAY CAUSE BURNS, Avoid contact with eyes and prolonged contact with skin. In case of contact with skin or eyes, flush thoroughly with water. If irritation persists, get medical attention. KEEP CHILDREN AWAY. TO CONCRETE PERFORMANCE. Dear Customer — The size and weight of this truck could cause damage to the premises and/or adjacent property if this load is placed where you desire. It is our wish CONCRETE IS A PERISHABLE COMMODITY AND BECOMES THE PROPERTY OF THE PURCHASER UPON LEAVING THE PLANT, ANY CHANGES OR CANCELLATION OF ORIGINAL INSTRUCTIONS MUST BE TELEPHONED TO THE OFFICE BEFORE LOADING STARTS. to help you nevery way that we can, but in order to do this we are requesting that you sign this RELEASE relieving this supplier and its affiliates from any responsibility from damage that may occur to the premises and/or adjacent property, buildings, sidewalks, drive-ways, curbs, etc., due to the delivery of this material, and that you also agree to help the driver remove mud from the wheels of his vehicle so that it will not litter the public street. Further, as additional consideration; the undersigned agrees to indemntify and hold harmless the driver of this truck and this supplier and its affiliates for any and INSTITUTIONS MUST BE LELEPTUNED TO THE OPPICE BEFORE LOADING STARTS. WE DO NOT GUARANTEE FINISHED RESULTS DOTAINED FROM THIS LOAD OF CONCRETE AS MANY IMPORTANT FACTORS AFFECTING THE ULTIMATE QUALITY OF THE COMPLETED JOB ARE QUIT OF OUR CONTROL. We do not warrant that the concrete can be used in any particular environment soil conditions or that the concrete is fit for any particular use. Selection of the mix design endor specification of the mix design parameters are solely the responsibility of the Customer, and we assume no flability therefore. REQUESTOR'S NAME 1/4 LOAD % LOAD 1/2 LOAD FULL LOAD all damage to the premises and/or adjacent property which may be claimed by anyone PLEASE NOTE: THIS LOAD OF CONCRETE IS PRODUCED IN ACCORDANCE WITH STANDARD SPECIFICATIONS FOR READY MIX CONCRETE ASTM. ANY DE-ICING MATERIALS, IMPROPER FINISHING AND LACK OF CURING WILL CAUSE DAMAGE OR A DECREASE IN STRENGTH. to have arisen out of delivery of this order. (GALLONS) (GALLONS) (GALLONS) (GALLONS) SIGNED: X_ TEST RESULTS DECREASE IN STRENGTH.

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE AND AGREE TO THE TERMS AND CONDITIONS ON REVERSE SIDE. TIME IN EXCESS OF FREE TIME WILL BE CHARGED AT CURRENT DELAY RATE. ALL C.O.D. DELIVERIES MUST BE PAID IN ADVANCE AND LOAD ACCEPTED BY SIGNING THIS DELIVERY TICKET BEFORE POURING. AIR% CONG. TEMP. SLUMP CYLINDERS TAKEN: ☐ YES ☐ NO LOAD RECEIVED BY: NAME OF TESTING LAB: DELIVERY LOCATION CUST# POURED BRICK WALLS 1000147 IVINGSTON CNTY SHERIFFS STORAGE PROJ# 1022528 BLDG IVINGSTON CNTY SHERIFFS STOR P.O. # 150 S HIGHLANDER WAY/W.SIDE/S.OFGRAND RIVER/ JOB ID# EXTENDED PRICE UNIT PRICE DESCRIPTION LOAD QUANTITY ORDERED QTY **CUMULATIVE QTY** PRODUCT ID 3000 NO-EXPO.FND 11.00 yd 100.10 33.00 Y4514552 MIDRANGE WATER REDUC 1.00 ea 1.00 33.00 VM1Y002 □ ALL MATERIALS CERTIFIED MEETING MDOT'S SPECIFICATIONS ARRIVE AT PLANT USAGE CODE SUB TOTAL BEGIN POUR LEAVE JOB ARRIVE JOB FINISH POUR BATCH TIME LEAVE PLANT 1305 1319 145 246 234 FOUND 12:07 710 TAX TIME DUE ON JOB TAX RATE SLUMP MAP PAGE TOTAL WAIT TIME PREVIOUS TRUCK LOAD# 093-2502 12:41 6351 3 ORDER GRAND TOTAL TOTAL DELIVERY PROFESSIONAL PLANT TRUCK # DATE ORDER# 5357 BENITEZ, JOE 103 07/30/19 1088 DEPUTY WEIGHMASTER DRUM REV - FINISH DRUM REV - START DRUM REV - AT PLANT ROBINSON, KYLE



TICKET NUMBER

SERVING ALL OF SOUTHEASTERN MICHIGAN

888-988-4400



WATER ADDED AT CUSTOMER REQUEST

WARNING: IRRITATION TO THE SKIN AND EYES: Contains Portland Cement, Wear rubber boots and gloves, PROLONGED CONTACT MAY CAUSE BURNS, Avoid contact with sin, in case of contact with skin, in case of contact with skin, in case of contact with skin or eyes, flush thoroughly with water. If imitation persists, get medical attention. KEEP CHILDREN AWAY. PROPERTY DAMAGE RELEASE (TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE) CESSIVE WATER IS DETRIMENTATO CONCRETE PERFORMANCE. Dear Customer – The size and weight of this truck could cause damage to the premises and/or adjacent property if this load is placed where you desire. It is our wish to help you in every way that we can, but in order to do this we are requesting that you sign this RELEASE relieving this supplier and its affiliates from any responsibility from damage that may occur to the premises and/or adjacent property, buildings, sidewalks, CONCRETE IS A PERISHABLE COMMODITY AND BECOMES THE PROPERTY OF THE PURCHASER UPON LEAVING THE PLANT, ANY CHANGES OR CANCELLATION OF ORIGINAL INSTRUCTIONS MUST BE TELEPHONED TO THE OFFICE BEFORE LOADING STARTS. INSTRUCTIONS MUST BE TELEPTIVED TO THE OFFICE BEFORE LOADING STARTS.

WE DO NOT GUARANTEE FINISHED RESULTS DETAINED FROM THIS LOAD OF CONCRETE AS MANY IMPORTANT FACTORS AFFECTING THE ULTIMATE QUALITY OF THE COMPLETED DIS ARE OUT OF OUR CONTROL. We do not warrant that the concrete can be used in any particular environment or soil conditions or that the concrete is fit for any particular use. Selection of the mix design parameters are solely the responsibility of the Customer, and we assume no liability therefore. REQUESTOR'S NAME drive-ways, curbs, etc., due to the delivery of this material, and that you also agree to help the driver remove mud from the wheels of his vehicle so that it will not litter the public street. Further, as additional consideration; the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier and its affiliates for any and FULL LOAD 3/ LOAD %LOAD 1/4 LOAD all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order. PLEASE NOTE: THIS LOAD OF CONCRETE IS PRODUCED IN ACCORDANCE WITH STANDARD SPECIFICATIONS FOR READY MIX CONCRETE ASTM. ANY DE-ICING MATERIALS, IMPROPER FINISHING AND LACK OF CURING WILL CAUSE DAMAGE OR A DECREASE IN STRENGTH. (GALLONS) (GALLONS) (GALLONS) TEST RESULTS SIGNED: X NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE AND AGREE TO THE TERMS AND CONDITIONS ON REVERSE SIDE. TIME IN EXCESS OF FREE TIME WILL BE CHARGED AT CURRENT DELAY RATE. ALL C.O.D. DELIVERIES MUST BE PAID IN ADVANCE AND LOAD ACCEPTED BY SIGNING THIS DELIVERY TICKET BEFORE POURING. SLUMP CONC. TEMP. YES TONO CYLINDERS TAKEN: LOAD RECEIVED BY: NAME OF TESTING LAB: DELIVERY LOCATION CUST# 1000147 POURED BRICK WALLS IVINGSTON CNTY SHERIFFS STORAGE PROJ# BLDG 1022528 IVINGSTON CNTY SHERIFFS STOR 150 S HIGHLANDER WAY/W.SIDE/S.OFGRAND RIVER/ JOB ID# UNIT PRICE EXTENDED PRICE DESCRIPTION PRODUCT ID LOAD QUANTITY ORDERED OTY CUMULATIVE QTY 3000 NO-EXPO.FND Y4514552 1.00 yd 100.10 44.00 MIDRANGE WATER REDUC 1.00 44.00 VM1Y002 1.00 ea ☐ ALL MATERIALS CERTIFIED MEETING MDOT'S SPECIFICATIONS SUB TOTAL USAGE CODE ARRIVE JOB BATCH TIME LEAVE PLANT FOUND 12:30 TAX PREVIOUS TRUCK LOAD # MAP PAGE TIME DUE ON JOB TAX RATE TOTAL WAIT TIME SLUMF 093-2502 13:04 6357 5 ORDER GRAND TOTAL TOTAL TRUCK # DELIVERY PROFESSIONAL PLANT DATE ORDER# JOHN WHEEKER, 07/30/19 1088 103 6348 DEPUTY WEIGHMASTER DRUM REV - FINISH DRUM REV - AT PLANT DRUM REV - START ROBINSON, KYLE



TICKET NUMBER

SERVING ALL OF SOUTHEASTERN MICHIGAN



WARNING: IRRITATION TO THE SKIN AND EYES: Contains Portland Cement. Wear rubbe boots and gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid contact with yels and processes the processes of the pr	TO BE S Dear Customer – Ti premises and/or adja to help you in every w sign this RELEASE r damage that may occ drive-ways, ourbs, att help the driver ramov public street. Further, and hold harmless th all demage to the pre- to have artsen out of i	XSA	FULLCOAD % LOAD % LOAD % LOAD					
NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR MY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE AND AGREE TO THE TERMS AND CONDITIONS ON REVERSES SIDE. TIME IN EXCESS OF FREE TIME WILL BE CHARGED AT CURRENT DELY RATE. ALL CO.D. DELUVERIES MUST BE PAID IN ADVANCE AND LOAD ACCEPTED BY SIGNING THIS DELIVERY TICKET BEFORE POURING.	1				SLUMP CYLINDERS TA	CONC.		AIR%_
LOAD RECEIVED BY:					NAME OF TEST		AE2 UN	·
X								
OURED BRICK WALLS	CUST# 10	000147	DELIVERY LOC	ATION				
	PROJ#		TUTNES	TON CN	rv shebi	rece (STODAG	365
IVINGSTON CNTY SHERIFFS STOR		122528	BLDG	71 DIV CIV	TY SHERIFFS STORAGE			
P.O. #								
150 S HIGH	LANDER WA	Y/W.SIDE	/S. OFGF	AND RIV	JER/			
								- 1
LOAD QUANTITY ORDERED QTY CUMULATIVE QTY PR	ODUCT ID	DE	SCRIPTION		UNIT PRIC	F	EXTENDE	D PRICE
1.00 vd 100.10 55.00 V451	+552 3000 NO-EXPO.FND					_		
,								
1.00 ea 1.00 55.00 VM1Y	7 0 2							
								I
•	•							į
ALL MATERIALS CERTIFIED MEETI	NG MDOT'S	S SPECIFIC	CATIONS		•			
BATCH TIME LEAVE PLANT ARBIVE 10B BEG	IN POUR FINE	L DE	WEJOB AF	RIVE AT PLANT	USAGE CODE	. 5	UB TOTAL	
	0 10	& do	79 10	127	FOUND	.		Į.
TOTAL WAIT TIME PREVIOUS TRUCK LOAD #	SLUMP	MAP PAGE	TIME	DUE ON JOB	TAX RATE		×	
5348 5	5	093-250		:32				
	TRUCK #	DELIVERY PROFES		1	ORDER GRAND T	OTAL TO	OTAL	
	5349 DEPUTY WEIGHMAS		R, DEAN		·····			
	ROBINSON				!!!			III III III
	TODE NOON	g						
a .	4	•			1 188	: सिक्षि एक्सा समान् । व्हा : 1 1 °		MARI BIN MARI



TICKET NUMBER

SERVING ALL OF SOUTHEASTERN MICHIGAN



boots and gloves, PROLONGED CONTACT MAY CAUSE BURNS, prolonged contact with skin, in case of contact with skin or eyes, fill iritation persists, get medical attention. KEEP CHILDREN AWAY. CONCRETE IS A PERISHABLE COMMODITY AND BECOMES PURCHASER UPON LEAVING THE PLANT, ANY CHANGES OR CAINSTRUCTIONS MUST BE TELEPHONED TO THE OFFICE BEFOR WE DO NOT GUARANTEE FINISHED RESULTS OBTAINED CONCRETE AS MANY IMPORTANT FACTORS AFFECTING THE LECOMPLETED JOB ARE OUT OF OUR CONTROL. We do not war used in any particular environment or soil conditions or that the concredit of any particular environment or soil conditions or that the concredit of the mix design responsibility of the Custome, and we assume no fischisty therefore. PLEASE NOTE: THIS LOAD OF CONCRETE IS PRODUCED STANDARD SPECIFICATIONS FOR READY MIX CONCRET MATERIALS, IMPROPER FRINISHING AND LACK OF CURING WIDECREASE IN STRENGTH. NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE REA NOTICE AND SUPPLIER WILL NOT DE RESPONSIBLE FOR ANY COTTORS AND SUPPLIER WILL NOT DE RESPONSIBLE FOR ANY COTTORS.	ush thoroughly with water. If THE PROPERTY OF THE NCELLATION OF ORIGINAL RE LOADING STARTS. PROM THIS LOAD OF LITIMATE QUALITY OF THE ant that the concrete can be tels if flor any particular use. In parameters are solely the IN ACCORDANCE WITH E ASTM. ANY DE-ICING LL CAUSE DAMAGE OR A D THE HEALTH WARNING DAMAGE CAUSED WHEN	and hold harmless the driver of this truck and this cumplior and its affiliates for any and				SA FULL LOAD % LOA (GALLONS) (GALLON	TO CONCRETE PERFORMANCE. X REQUESTOR'S NAME SA FULL LOAD					
DELIVERING INSIDE CURB LINE AND AGREE TO THE TERM REVERSE SIDE. TIME IN EXCESS OF FREE TIME WILL BE CHAR RATE. ALL C.O.D. DELIVERIES MUST BE PAID IN ADVANCE A SIGNING THIS DELIVERY TICKET BEFORE POURING.	RGED AT CURRENT DELAY						ONC. TEMP.	AIR%				
LOAD RECEIVED BY:						CYLINDERS TAKEN: NAME OF TESTING LA		10				
X						NAME OF TESTING E						
POURED BRICK WALLS		CUST# 1Ø	00147	DELIVERY	LOCATION							
		PROJ#		1	VGSTON CNT	TY SHERIFFS STORAGE						
LIVINGSTON CNTY SHERI	FFS STOR	10	22528	BLDG								
P.O. #	ай с птен	ONDED LIO	V/II erm	E/E 05	FGRAND RIV	IED /						
JOB ID#	JW S HIGHL	HW Nathie	1/M" 217	'c./ a. ur	-OKHNO KIV	ERI	v.					
LOAD QUANTITY ORDERED QTY CUMU	LATIVE QTY PRO	DUCT ID		DESCRIPTION		UNIT PRICE	EYTEND	ED PRICE				
						ONIT PRICE	EXTERNO	20111102				
11.00 yd 100.10 66. 1.00 ea 1.00 66.			3000 NO		.FND ER REDUC							
1.00 ea 1.00 66.	OO VIIITE	DIOC.	INT DIVENSE	ic whit	-IV IVEDGG							
								•				
•												
☐ ALL MATERIALS CERTIF	IED MEETIN	NG MDOT'S	SPECIF	ICATIO	NS							
BATCH TIME LEAVE PLANT AF	RRIVE JOB BEGI	N POUR FINIS	H POUR	LEAVE JOB	ARRIVE AT PLANT	USAGE CODE	SUB TOTAL					
13:38 13:59 19	1:17 14:	34 14;	52 1	5.°02	15:24	FOUND						
TOTAL WAIT TIME PREVIOUS TRUCK	LOAD#	SLUMP ·	MAP PAG		· · · · · · · · · · · · · · · · · · ·	TAX RATE	TAX					
6349	<u> </u>	5	093-25		14:10	ORDER GRAND TOTAL	TOTAL					
DATE ORDER#	PLANT	TRUCK #	DELIVERY PRO			ORDER GRAND TOTAL	TOTAL					
07/30/19 1088 DRUM REV - AT PLANT DRUM REV - START		6351 DEPUTY WEIGHMA	NEWMA STER	N, JUS	SEPH	((Beter Heart	THE RAY KING BIRIS SING SAN	12212 PH 1991				
		ROBINSON										





TICKET NUMBER

SERVING ALL OF SOUTHEASTERN MICHIGAN



SUPERIOR MATERIALS HOLDINGS, LLC		WATER ADDED AT CUSTOMER REQUEST
SUPERIOR MATERIALS HOLDINGS, LLC ARRING; IRRITATION TO THE SKIN AND EYES: Contains Portland Cerrent, Wear in 2015 and gloves. PROLONGED CONTACT MAY CAUSE BURNS, Avoid contact with view rotonged contact with view and so contact with view rotonged contact with view rotonged contact with view. As a contact with view rotonged contact with view and contact with view rotonged contact with view. As a contact with view rotonged contact view rotonged view rotonged contact view rotonged vi	Dear Customer – The size and weight of this truck could cause damage to we premises and/or edjacent property if this load is placed where you desire. It is our wish to help you in every way that we can, but in order to do this we are requesting that you sign this RELEASE relieving this supplier and its affiliates from any responsibility from sign this RELEASE. relieving this supplier and the affiliates from any responsibility from the RELEASE relieving this supplier and the affiliates for any responsibility from the RELEASE relieving this supplier and the specie to the public street, due to the delivery of this material, and that you also egree to the public street. Further, as additional consideration; the undersigned agrees to indemnify public street. Further, as additional consideration; the undersigned agrees to indemnify and hold harmiess the oriver of this truck end this supplier and its affiliates for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order. SIGNED: X	WATER ADDED AT CUSTOMER REQUEST EXCESSIVE WATER IS DETRIMENTAL TO CONCRETE PERFORMANCE. X REQUESTOR'S NAME SA FULL LOAD
X	— DELIVERY LOCATION	
DETOY HOLLS	CUST# 1000147	TY SHERIFFS STORAGE
OURED BRICK WALLS		Grazia
IVINGSTON CNTY SHERIFFS STO		
TVINGSTON CIVIT STIERCE	THE SECOND PT	UER/
150 S H	SHLANDER WAY/W.SIDE/S.OFGRAND RI	V 42111
JOB ID #		PARTICIPED PRICE
	PRODUCT ID DESCRIPTION	UNIT PRICE EXTENDED PRICE
ALL MATERIALS CERTIFIED M BATCH TIME LEAVE PLANT ARRIVE JOB 13:57 1/03 1/25 TOTAL WAIT TIME PREVIOUS TRUCK LOAD 6351 7	S14552 3000 NO-EXPO. FND IYOUS MIDRANGE WATER REDUC ETING MDOT'S SPECIFICATIONS BEGIN POUR FINISH POUR LEAVE JOB ARRIVE AT PLAN IYUY 1513 K37 1596 SLUMP MAP PAGE TIME DUE ON JOB 5 093-2502 14:31 TRUCK # DELIVERY PROFESSIONAL	FOUND
DATE ORDER# 27/30/19 1088 103 DRUM REV - AT PLANT DRUM REV - START DRUM REV	6357 BENITEZ, JOE	*115446677*



TICKET NUMBER

SERVING ALL OF SOUTHEASTERN MICHIGAN



WARNING: IRRITATION TO THE SKIN AND EYES: Contains Portland Cement, Wear in boots and gloves. PROLONSED CONTACT MAY CAUSE BURNS, Avoid contact with eyes prolonged contact with skin. In case of contact with skin or eyes, flush thoroughly with waintainin presists, get medical attention. KEEP CHILDREN AWAY. CONCRETE IS A PERISHABLE COMMODITY AND BECOMES THE PROPERTY OF PURCHASER UPON LEAVING THE PLANT, ANY CHANGES OR CANCELLATION OF ORIGINSTRUCTIONS MUST BE TELEPHONED TO THE OFFICE BEFORE LOADING STRATS. WE DO NOT GUARANTEE FINISHED RESULTS OBTAINED FROM THIS LOAD CONCRETE AS MANY IMPORTANT FACTORS AFFECTING THE ULTIMATE QUALITY OF COMPLETED JOB ARE OUT OF OUR CONTROL. We do not warrant that the concrete is used in any particular anymoment or sold conditions of that the concrete is fift or any particular.	(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE) Dear Customer – The size and weight of this truck could cause damage to the premises and/or adjacent property if this load is placed where you desire. It is our wish to help you in every way that we can, but in order to do this we are requesting that you sign this RELEASE relieving this supplier and its affiliates from any responsibility from damage that may occur to the premises and/or adjacent property, buildings, sidewalks, drive-ways, curbs, etc., due to the delivery of this material, and that you also agree to the premise the driver remove mud from the wheels of his vehicle so that it will not litter the public street. Further as additional consideration, the undersigned agrees to indemnify.	WATER ADDED AT CUSTOMER REQUEST EXCESSIVE WATER IS DETRIMENTAL TO CONCRETE PERFORMANCE. X REQUESTOR'S NAME SA						
Selection of the mlx design and/or specification of the mix design parameters are solel responsibility of the Customer, and we assume no liability therefore.	and hold harmless the driver of this truck and this supplier and its affiliates for any and all damage to the premises and/or adjacent property which may be claimed by anyone	FULLLOAD % LOAD % LOAD % LOAD						
PLEASE NOTE: THIS LOAD OF CONCRETE IS PRODUCED IN ACCORDANCE V STANDARD SPECIFICATIONS FOR READY MIX CONCRETE ASTM. ANY DE-II MATERIALS, IMPROPER FINISHING AND LACK OF CURING WILL CAUSE DAMAGE DECREASE IN STRENGTH.	H to have arisen out of delivery of this order.	(GALLONS) (GALLONS) (GALLONS)						
NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARN NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WILL DELIVERING INSIDE CURB LINE AND AGREE TO THE TERMS AND CONDITIONS REVERSES IDE. TIME IN EXCESS OF FREE TIME WILL BE CHARGED AT CURRENT DI RATE. ALL C.O.D. DELIVERIES MUST BE PAID IN ADVANCE AND LOAD ACCEPTED SIGNING THIS DELIVERY TICKET BEFORE POURING. LOAD RECEIVED BY:	N	SLUMP CONC. TEMP. AIR% CYLINDERS TAKEN: YES NO						
Y		NAME OF TESTING LAB:						
	CUST# DELIVERY LOCATION							
POURED BRICK WALLS	1000147	v cuentece etopoes						
_ivingstan CNTY SHERIFFS STO	PROJ# LIVINGSTON CNT 1022528 BLDG	Y SHERIFFS STORAGE						
P.O.#								
15Ø S HIC	ALANDER WAY/W.SIDE/S.OFGRAND RIV	ER/						
LOAD QUANTITY ORDERED QTY CUMULATIVE QTY	RODUCT ID DESCRIPTION	UNIT PRICE EXTENDED PRICE						
	14552 3000 NO-EXPO.FND Y002 MIDRANGE WATER REDUC							
☐ ALL MATERIALS CERTIFIED MEE	ING MDOT'S SPECIFICATIONS	USAGE CODE SUB TOTAL						
BATCH TIME LEAVE BLANT ARRIVE JOB 14:41 255	EGIN POUR FINISH POUR LEAVE JOB ARRIVE AT RUNT	FOUND						
TOTAL WAIT TIME PREVIOUS TRUCK LOAD #	020	TAX RATE TAX						
6357 8	5 093-2502 15:15	ORDER GRAND TOTAL TOTAL						
DATE ORDER# PLANT 07/30/19 1088 103		ORDER GRAND TOTAL TOTAL						
07/30/19 1088 103 DRUM REV - AT PLANT DRUM REV - START DRUM REV - FIR								
DROWNEY-AI FLANT DROWNEY-FIR	ROBINSON, KYLE	*115446678*						



TICKET NUMBER

SERVING ALL OF SOUTHEASTERN MICHIGAN



bods and gloves. PROLONGED probaged contact with skin. In curlitation persists, get medicat alter concepts and the purchase purch	aso of contact with skin or eyes- ention, KEEP CHILDREN AWAY. E COMMODITY AND BECOME HE PLANT, ANY CHANGES OR A PPHONED TO THE OFFICE BEF- FINISHED RESULTS OBTAIN MATE FACTORS AFFECTING THE FOUR CONTROL. We do not we for expecification of the two for expecification of the mix des- two states of the con- for READY MIX CONCR. OW INDICATES THAT I HAVE R NOT BE RESPONSIBLE FOR A MIST BE PRED IN ADVANCE S MUST BE PAID IN ADVANCE S MIST BE PAID IN ADVANCE ENDO. THE PAID IN ADVANCE S COMMODITY AND THE PAID IN ADVANCE S S OF FREE TIME WILL BE CH S MUST BE PAID IN ADVANCE S MUST BE PAID IN ADVANCE ENDO. THE TENDOR THE TE S OF FREE TIME WILL BE CH S MUST BE PAID IN ADVANCE	NS. Avoid contact with eyes, N. sush thoroughly with water CANCELLATION OF ORIGINATE CONTROLLATION OF ORIGINATION OR CONTROLLATION OR C	and e.f the control of the control o	(TO BE SIGNED IF DELIVE moder — The size and we do adjacent properly it in every way that we can. LEASE relieving this suppl may occur to the premise curbs, etc., due to the delever remove mud from the Further, as additional commess the driver of this in to the premises and/or adjen out of delivery of this o	eight of this truck on his load is placed who but in order to do this piler and its affiliates i es and/or adjacent pro- livery of this material, wheals of his vehicle insideration; the under uck and this supplier jacent property which	WATER ADDED AT CUSTOMER REQUEST EXCESSIVE WATER IS DETRINENTAL TO CONCRETE PERFORMANCE. X REQUESTOR'S NAME SA FULL LOAD (GALLONS) (GALLONS) (GALLONS) TEST RESULTS SLUMP CONC. TEMP AIR% CYLINDERS TAKEN: D YES				
LOAD RECEIVED BY:		•					NAME OF TESTING LAB:			
Χ			_	-						
POURED BRIC	K WALLS		CUST#	1000147	DELIVER	RY LOCATION				
			PROJ#		- 1	NGSTON CNT	TY. SHERIFFS.	STORAGE		
LIVINGSTON	IVINGSTON CNTY SHERIFFS STOR				BLDG	• •				
P.O.#	I									
	1	150 S HIG	HLANDER	R WAY/W.S	IDE/S.O	FGRAND RIV	JER/			
JOB ID #						•				
LOAD QUANTITY	ORDERED QTY CUM	MULATIVE QTY	PRODUCT ID		DESCRIPTION	N	UNIT PRICE	EXTENDED PRICE		
11.00 vd 1	20.10 99	9.00 Y45	514552	3000						
1.00 yu . 1.00 ea	1.00 99		1 A Ø Ø S			ER REDUC				
	1.00 99									
	1.00 99									
	1.00 99									
	1.00 99									
1.00 ea		9.00 VM1	17002	MIDRA	NGE WAT	ER REDUC				
1.00 ea	RIALS CERT). 00 VM1	IYØØ2 ETING MD	MIDRA	INGE WAT	ER REDUC	USAGE CODE	SUB TOTAL		
i. ØØ ea □ ALL MATE	RIALS CERT). 00 VM1	17002	MIDRA	NGE WAT	ER REDUC	USAGE CODE F OUND	SUB TOTAL		
1.00 ea	RIALS CERT). 00 VM1	IYØØ2 ETING MD	MIDRA	INGE WAT	ER REDUC		SUB TOTAL		
ALL MATE BATCH TIME 14:59	RIALS CERT	FIED MEE	TING MD	MIDRA DOT'S SPEC	CIFICATIO	ONS	FOUND TAX RATE	TAX		
ALL MATE BATCH TIME 14:59	RIALS CERT	IFIED MEE	TING MD	MIDRA DOT'S SPEC	CIFICATION DE PAGE PAGE PROFESSIONAL	ONSARRIVEAT PLANT TIME DUE ON JOB 15:33	FOUND			
1.00 ea ALL MATE BATCH TIME 14:59 TOTAL WART TIME DATE 27/30/19	PREVIOUS TRUCK 6328 ORDER # 1088	IFIED MEE	ETING MD	MIDRA DOT'S SPEC FINANCE OF THE PROPERTY OF	CIFICATION DE PAGE PAGE PROFESSIONAL	ONS	FOUND TAX RATE	TAX		
☐ ALL MATE BATCH TIME 14:59 TOTAL WAIT TIME DATE	PREVIOUS TRUCK 6328 ORDER #	IFIED MEE	ETING MD BEGWEDOUR SLUIT TRUC 5348 NISH DEPUTY	MIDRA DOT'S SPEC FINANCE POUR MA 1/293- CK # DELIVERY	CIFICATION LEAVE JOB PAGE -2502 PROFESSIONAL EKER, J	ONSARRIVEAT PLANT TIME DUE ON JOB 15:33	FOUND TAX RATE	TAX		



TICKET NUMBER

SERVING ALL OF SOUTHEASTERN MICHIGAN



WARNING: IRRITATION TO THE SKIN AND EYES: Contains Portland Cement, Wear rubber boots and glovas, PROLONGED CONTACT MAY CAUSE BURNS, Avoid contact with skin, In case of contact with skin or eyes, flush thoroughly with water, if irritation persists, get medical attention. KEEP CHILDREN AWAY. CONCRETE IS A PERISHABLE COMMODITY AND BECOMES THE PROPERTY OF THE PURCHASER UPON LEAVING THE PLANT, ANY CHANGES OR CANCELLATION OF ORIGINAL INSTRUCTIONS MUST BE TELEPHONED TO THE OFFICE BEFORE LOADING STARTS. WE DO NOT GUARANTIEE FINISHED RESULTS DISTAINED FROM THIS LOAD OF CONCRETE AS MANY IMPORTANT FACTORS AFFECTING THE ULTIMATE QUALITY OF THE COMPLETED JOB ARE OUT OF OUR CONTROL. We do not werrant list the concrete can be used in any particular environment or soil conditions or that the concrete is fit for any particular environment or soil conditions or that the concrete is fit for any particular environment or soil conditions or that the concrete is fit for any particular environment or soil conditions or that the concrete is fit for any particular uses obley the			Dear Custo premises an to help you i sign this RE damage that drive-ways, help the drive	PROPERTY DAMAGE RELEASE (TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE) Dear Customer – The size and weight of this truck could cause damage to the premises and/or adjacent property if this load is placed where you desire. It is our wish to help you in every way that we can, but in order to do this we are requesting that you sign this RELEASE relieving this supplier and its affiliates from any responsibility from damage that may occur to the premises and/or adjacent property, buildings, sidewalks, drive-ways, curbs, etc., due to the delivery of this material, and that you also agree to help the driver remove mud from the wheels of his vehicle so that it will not little the public street. Further, as additional consideration; the undersigned agrees to indemnify					WATER ADDED AT CUSTOMER REQUEST EXCESSIVE WATER IS DETRIMENTAL TO CONCRETE PERFORMANCE. X REQUESTOR'S NAME				
Selection of the mix design and/or specification of responsibility of the Customer, and we assume no list processes the standard Specifications For READY MATERIALS, IMPROPER INISHING AND LACK OBCREASE IN STRENGTH. NOTICE: MY SIGNATURE BELOW INDICATES TH NOTICE AND SUPPLIER WILL NOT BE RESPONS DELIVERING INSIDE CURB LINE AND AGREE REVERSES IDE. TIME IN SECESS OF RETETIME RATE. ALL C.O.D. DELIVERIES MUST BE PAID SIGNING THIS DELIVERY TICKET BEFORE POUR	S PRODUCED IX CONCRET IF CURING WITH HAVE REA BLE FOR ANY TO THE TERM WILL BE CHAP N ADVANCE A	IN ACCORDANCE WITH E ASTM. ANY DE-ICING LL CAUSE DAMAGE OR A LD THE HEALTH WARNING	and hold harmless the driver of this truck and this supplier and its affiliates for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order. SIGNED: X TEST RESULTS SLUMP CONC. TEMP. AI						% LOAD (GALLONS) AIR%				
LOAD RECEIVED BY:	146.							NAME OF TE	STING LAB:				
POURED BRICK		COTEC C	CUST#		000147 022528	DELIVERY LIV: BLD	INGSTON C	NTY SH	ERIFF	S STOR	RAGE		
P.O. # JOB ID #	-				WAY/W.		3. OFGRAND	RIVER		EVITAIR	ED PRICE		
11.00 yd 121.10 1.00 ea 1.00	0 11 0 11	0.00 Y45 0.00 VM:	14552 14552 14002		3000 NO	BE WA	TER REDU						
BATCH TIME LEAVE PLA			GIN POO	EINISI	HIPONR S	AVE JOB		USAGE CODE		SUB TOTAL			
15:31 PREVIOUS		1 • 1 Q , J	SLU	MP C	MAP PAGE	<u>ب</u>	TIME DUE ON JOB	TAX RATE	UND	TAX			
6.3- DATE ORDE		10 PLANT	TRUC	5 K #	Ø93-2		16:20	ORDER GRAN	ID TOTAL	TOTAL			
07/30/19 DRUM REV - AT PLANT DRUM REV		102 DRUM REV - FINISI			STER	RAY.	WILLIE	·	*	115462742			



TICKET NUMBER

SERVING ALL OF SOUTHEASTERN MICHIGAN



irritation persists, get medical atte CONCRETE IS A PERISHABU PURCHASER UPON LEAVING T INSTRUCTIONS MUST BE TELL WE DO NOT GUARANTEE	CONTACT MAY CAUSE BURI. asset ocontact with skin or eye ention. KEEP CHILDREN AWAY E. COMMODITY AND BECOM HE PLANT. ANY CHANGES OR EPHONED TO THE OFFICE BEAL ANT FACTORS AFFECTING THE FOUR CONTROL. We do not not soil conditions or that the cooldor specification of the mix of the control of	NS. Avoid contact with eyes and s, flush thoroughly with water. If the CANCELLATION OF ORIGINAL PORTE LOADING STARTS. NED FROM THIS LOAD OF EULTIMATE QUALITY OF THE WATER OF	PROPERTY DAMAGE RELEASE (TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE) Dear Customer — The size and weight of this truck could cause damage to the premises and/or adjacent property if this load is placed where you desire. It is our wish to help you in every way that we can, but in order to do this we are requesting that you sign this RELEASE releving this supplier and its affiliates from any responsibility from damage that may occur to the premises and/or adjacent property, buildings, sidewalks, drive-ways, curbs, etc., due to the delivery of this material, and that you also agree to help the driver remove mud from the wheels of his vehicle so that it will not litter the public street. Further, as additional consideration; the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier and its affiliates for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order. SIGNED: X			EXCESSIVE WAT TO CONCRETE X	CUSTOMER REQUEST ER IS DETRIMENTAL E PERFORMANCE. TOR'S NAME 1/2 LOAD 1/2 LOAD (GALLONS) (GALLONS) (GALLONS) (GALLONS) (C. TÉMP: AIR% YES ASS	
X								
POURED E	BRICK WALL	S		000147	LIV		NTY SHERIFF	S STORAGE
LYHTMOOT	TON CNTV C	HERIFFS ST	PROJ#	022528	BLD	5		
P.O. # .	IUN CIVIT S	HERIFFO DI	717	VELUEO	L			
		150 C U	TOUL ONINE	HOVAL C	: T DE: /	S. OFGRAND	- PTUEP/	
JOB ID#		130 a n.	IONLHINDER	(WHI/W. C	, , DE	A DI DIVINIAD	13.1 ACIV	
							UNIT ODIOC	EXTENDED PRICE
LOAD QUANTITY	ORDERED QTY CUI	MULATIVE QTY PRO	DDUCT ID	DE	SCRIPTION		UNIT PRICE	EXTENDED PRICE
				maaa 110				
11.00 yd	121.10 1		14552	3000 NC			•	
1.00 ea	1.00 1	21.00 VM1	7002	MIDRANG	SE MA	TER REDU		
	•							
						-		
						•		
☐ ALL MATE	RIALS CERT	IFIED MEETI	NG MDOT'S	SPECIFIC	JAHO	NS		
BATCH TIME	LEAVE PLANT	ARRIVE JOB BEG	IN POUR FINIS	H POUR LE	AVE JOB	ARRIVE AT PLANT	USAGE CODE	SUB TOTAL
15:36	343	4:32 4	53 S	1/XIO	33	(a)	FOUND	
TOTAL WAIT TIME	PREVIOUS TRUCK	LOAD#	SLUMP	MAP PAGE		TIME DUE ON JOB	TAX RATE	TAX
	6354	11	5	093-25	รดอ	16:20		
DATE	ORDER#	PLANT	TRUCK #	DELIVERY PROFE			ORDER GRAND TOTAL	TOTAL
07/30/19	1088	102	3802	KOR	RNES.	DON		
DRUM REV - AT PLANT	DRUM REV - START	DRUM REV - FINISH	DEPUTY WEIGHMA				(insige crass sum	. Albi Sidis Sidis listi 1881) SISSE 301 (sect
			TOM HE					
	,		TOM WE	BER				



MATERIALS SUPERIOR MATERIALS HOLDINGS, LLC

SERVING ALL OF SOUTHEASTERN MICHIGAN

888-988-4400



WARNING: IRRITATION TO THE SKIN AND EYES: Contains Portland Cement. Wear rubber boots and gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid contact with key and prolonged contact with skin, in case of contact with skin or eyes, flush thoroughly with water. If irritation persists, get medical attention, KEEP CHILDREN AWAY. WATER ADDED AT CUSTOMER REQUEST PROPERTY DAMAGE RELEASE (TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE) (CESSIVE WATER IS DETRIMENTAL TO CONCRETE PERFORMANCE. Dear Customer - The size and weight of this truck could cause damage to the premises and/or adjacent property if this load is placed where you desire. It is our wish CONCRETE IS A PERISHABLE COMMODITY AND BECOMES THE PROPERTY OF THE PURCHASER UPON LEAVING THE PLANT, ANY CHANGES OR CANCELLATION OF ORIGINAL INSTRUCTIONS MUST BE TELEPHONED TO THE OFFICE BEFORE LOADING STARTS. to help you in every way that we can, but in order to do this we are requesting that you sign this RELEASE relieving this supplier and its affiliates from any responsibility from damage that may occur to the premises and/or adjacent property, buildings, sidewalks, WE DO NOT GUARANTEE FINISHED RESULTS OBTAINED FROM THIS LOAD OF CONCRETE AS MANY IMPORTANT FACTORS AFFECTING THE ULTIMATE QUALITY OF THE COMPLETED JOB ARE OUT OF OUR CONTROL. We do not warrant that the concrete can be used in any particular environment or soil conditions or that the concrete is fit for any particular use. Selection of the mix design parameters are solely the responsibility of the Customer, and we assume no liability therefore. REQUESTOR'S NAME drive-ways, curbs, etc., due to the delivery of this material, and that you also agree to help the driver remove mud from the wheels of his vehicle so that it will not litter the public street. Further, as additional consideration; the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier and its affiliates for any and FULL LOAD 1/ LOAD all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order. PLEASE NOTE: THIS LOAD OF CONCRETE IS PRODUCED IN ACCORDANCE WITH STANDARD SPECIFICATIONS FOR READY MIX CONCRETE ASTM. ANY DEJCING MATERIALS, IMPROPER FINISHING AND LACK OF CURING WILL CAUSE DAMAGE OR A DECREASE IN STRENGTH. LONS) (GALLONS) SIGNED: X NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE AND AGREE TO THE TERMS AND CONDITIONS ON REVERSE SIDE. TIME IN EXCESS OF FREE TIME WILL BE CHARGED AT CURRENT DELAY RATE. ALL C.O.D. DELIVERIES MUST BE PAID IN ADVANCE AND LOAD ACCEPTED BY SIGNING THIS DELIVERY TICKET BEFORE POURING. **TEST RESULTS** SLUMP CONC. TEMP. AIR% CYLINDERS TAKEN: YES LOAD RECEIVED BY: NAME OF TESTING LAB: X CUST# LIVINGSTON CNTY SHERIFFS STORAGE 1000147 POURED BRICK WALLS BLDG PROJ# LIVINGSTON CNTY SHERIFFS STOR 1022528 150 S HIGHLANDER WAY/W.SIDE/S.OFGRAND RIVER/ JOB ID# DESCRIPTION UNIT PRICE EXTENDED PRICE LOAD QUANTITY ORDERED QTY CUMULATIVE QTY PRODUCT ID Y4514552 3000 NO-EXPO.FND 11.00 yd 132.10 132.00 MIDRANGE WATER REDU 1.00 132.00 VM1Y002 1.00 ea ALL MATERIALS CERTIFIED MEETING MDOT'S SPECIFICATIONS USAGE CODE SUB TOTAL BATCH TIME FOUND 17:21 TOTAL WAIT TIME PREVIOUS TRUCK LOAD # SLUMP MAP PAGE TIME DUE ON JOB TAX RATE TAX 093-2502 3802 12 18:10 ORDER GRAND TOTAL DATE ORDER# PI ANT TRUCK # DELIVERY PROFESSIONAL TOTAL 07/30/19 1088 102 6353 NIEMI, JOSEPH DRUM REV - START DRUM REV - FINISH DEPUTY WEIGHMASTER DRUM REV - AT PLANT TOM WEBER



Our Mission

Integrity

in architecture and design in client relationships in employee relationships in community relationships

advancement

in all these efforts

September 5, 2019

Livingston County Sheriff 150 S. Highlander Way Howell, MI 48843

Attn: Jeff Warder, Undersheriff

Re: Application and Certificate for Payment No. 5

Dear Jeff,

Attached please find application and certificate for payment No. 5, as received from J.S. Vig Construction Company. We visited the site yesterday afternoon and observed the work in progress. This payment application is limited to masonry, structural steel, metal building system, and portions of the Contractor's fee and general conditions. Partial unconditional waivers of lien are also included from previous payment application No. 4. In conclusion we find the completed work to be in general compliance with the requirements of the contract documents and the level of completeness to be equal to the amount indicated on the attached application.

If this action meets with your approval, please proceed with payment to J.S. Vig Construction Company in the revised amount indicated on the application.

Feel free to contact our office if you have any questions or concerns regarding this information.

Bradley M. Alvord, Project Architect, Partner Lindhout Associates architects aia pc

Natalie Hunt, Livingston County Administrative Specialist C.C. Cindy Catanach, Deputy County Administrator/Financial Officer

APPLICATION AND CERTIFICATE FOR PAYMENT

TO OWNER:

Livingston County 304 E. Grand River Suite 202 Howell, MI 48843 PROJECT:

Livingston County Sheriff Storage Facility

200 S. Highlander Way

Howell, MI 48843

APPLICATION No: PERIOD TO:

5

PROJECT NOS:

8/31/2019 1686

CONTRACT DATE:

Job # 00-1686

FROM CONTRACTOR:

J S Vig Construction Company 15040 Cleat Street

Plymouth, MI 48170

CONTRACT FOR: GENERAL TRADES

ARCHITECT:

Lindhout Associates Architects

10465 Citation Drive Brighton, MI 48116

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment as shown below, in connection with the Contract Continuation sheet is attached.

1. ORIGINAL CONTRACT SUM	\$ 749,098.00
Net Change by Change Orders	\$ -
3. CONTRACT SUM TO DATE	\$ 749,098.00
4. TOTAL COMPLETED & STORED TO DATE	\$ 344,621.51
Direct Checks Previously Issued by Owner	•
6. Direct Checks to be Issued by Owner this Draw	
7. JS Vig Completed & Stored	344,621.51
8. RETAINAGE	
Total Retainage	\$ 34,462.15
9. TOTAL EARNED LESS RETAINAGE	\$ 310,159.36
10. LESS PREVIOUS CERTIFICATES FOR PAYMENT	252,150.76
Current Payment Due - JS Vig Current direct checks to Subcontractors	58,008.60
13. BALANCE TO FINISH, INCLUDING RETAINAGE	\$ 438,938.64

Change Order/Contract	ADDITIONS	DEDUCTIONS
Total Changes approved in		
Previous months by Owner	-	-
Total approved this month		
TOTALS	-	-
NET CHANGES by Change Order	-	_

The Contractor certified that the work covered by this pay request has been	en
completed in accordance with the Contract Documents and that all progre	SS
payments previously paid by the Owner have been applied by the Contract	ctor to
discharge in full all of Contractor's obligations incurred in connection with	he
work covered by all prior pay requests.	

Contractor : J S Vig Construction Company

STATE OF MICHIGAN, COUNTY OF WAYNE Subscribed and sworn before me this

NOTARY PUBLIC: Elaine Kennedy

My commission expires: April 28, 2023

ELKly

ELAINE KENNEDY
NOTARY PUBLIC, STATE OF MI
COUNTY OF WAYNE
MY COMMISSION EXPIRES Apr 28, 2023
ACTING IN COUNTY OF WAY OF

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount appled. Initial all figures on this Application and the

Continuation Sheet that are changed to conform with the amount certified.)

Architect

Date

									D:11:	C	1				0 11	
<u>ltem</u>	<u>Description</u>	Original Contract	Change Orders	Revi	sed Contract Value		Previously Billed	_	Billing this Period	<u>Stored</u> <u>Materials</u>		Total Billed	Balance	e to Bill	Overall <u>%</u>	Retention Held
1	Project Management, Engineer	\$ 20,000.00		\$	20,000.00	-	10,000.00		4,000.00		\$	14,000.00	· · · · · · · · · · · · · · · · · · ·	5,000.00	70%	\$
2	Supervision	\$ 26,585.00		\$	26,585.00	-	8,639.75		3,456.00		\$			1,489.25	45%	\$
3	Layout	\$ 5,000.00		\$	5,000.00		2,400.00		2,600.00		\$	5,000.00	·	-	100%	\$
4	Safety	\$ 3,000.00		\$	3,000.00	\$	1,500.00	\$	300.00		\$	1,800.00	\$ 1	1,200.00	60%	\$ 180.00
	Miscellaneous Rentals, Materials &															
5	Barricades	\$ 38,000.00		\$	38,000.00	\$	9,415.00	\$	248.00		\$	9,663.00	\$ 28	3,337.00	25%	\$ 966.30
6	Temporary Electricity (Allowance)	\$ 1,800.00		\$	1,800.00						\$	-	\$ 1	1,800.00	0%	\$ -
7	Temporary Heating (Allowance)	\$ 1,800.00		\$	1,800.00						\$	-	\$ 1	,800.00	0%	\$ -
8	Tempoary Water (Allowance)	\$ 1,800.00		\$	1,800.00						\$	-	\$ 1	,800.00	0%	\$ -
9	Tempoary Signage	\$ 1,500.00		\$	1,500.00			\$	750.00		\$	750.00	\$	750.00	50%	\$ 75.00
10	Sanitary Facility	\$ 3,000.00		\$	3,000.00	\$	105.00	\$	780.00		\$	885.00	\$ 2	2,115.00	30%	\$ 88.50
11	Dumpsters & Clean Up	\$ 4,000.00	\$ 820.00	\$	4,820.00			\$	964.00		\$	964.00	\$ 3	3,856.00	20%	\$ 96.40
12	Final Clean Up	\$ 4,000.00		\$	4,000.00						\$	-	\$ 4	1,000.00	0%	\$ -
	Builidng Demolition	\$ 27,000.00	\$ 200.00	\$	27,200.00	\$	27,000.00				\$	27,000.00	\$	200.00	99%	\$ 2,700.00
14	Building Asbestos Remediation	\$ 2,500.00		\$	2,500.00	\$	2,500.00				\$	2,500.00	\$	-	100%	\$ 250.00
	Concrete Footings	\$ 21,651.00		\$	21,651.00	\$	21,651.00				\$	21,651.00	\$	-	100%	\$ 2,165.10
16	Concrete Flatwork	\$ 62,025.00		\$	62,025.00						\$	-	\$ 62	2,025.00	0%	\$ -
17	Masonry	\$ 12,560.00		\$	12,560.00			\$	12,560.00		\$	12,560.00	\$	-	100%	\$ 1,256.00
18	Structural Steel	\$ 3,240.00		\$	3,240.00			\$	3,240.00		\$	3,240.00	\$	-	100%	\$ 324.00
19	Metal Building Systems	\$ 148,015.00		\$	148,015.00	\$	98,072.00	\$	32,443.00		\$	130,515.00	\$ 17	7,500.00	88%	\$ 13,051.50
20	Dampproofing & Waterproofing	\$ 1,100.00		\$	1,100.00						\$	-	\$ 1	1,100.00	0%	\$ -
21	Caulking	\$ 3,085.00		\$	3,085.00						\$	-	\$ 3	3,085.00	0%	\$ -
22	Doors, Frames & Hardware	\$ 1,421.00		\$	1,421.00	\$	1,421.00				\$	1,421.00	\$	-	100%	\$ 142.10
23	Overhead Door	\$ 24,327.00		\$	24,327.00						\$	-	\$ 24	1,327.00	0%	\$ -
24	Drywall and Metal Studs	\$ 13,250.00		\$	13,250.00						\$	-	\$ 13	3,250.00	0%	\$ -
25	Painting	\$ 6,835.00		\$	6,835.00						\$	-	\$ 6	5,835.00	0%	\$ -
26	Toilet Compartments	\$ 1,050.00		\$	1,050.00						\$	-	\$ 1	1,050.00	0%	\$ -
27	Plumbing	\$ 19,290.00	\$ 1,284.00	\$	20,574.00						\$	-	\$ 20	,574.00	0%	\$ -
28	HVAC	\$ 20,500.00		\$	20,500.00	\$	7,430.00				\$	7,430.00	\$ 13	3,070.00	36%	\$ 743.00
29	Electrical	\$ 52,600.00		\$	52,600.00						\$	-	\$ 52	2,600.00	0%	\$ -
30	Site Excavation	\$ 73,216.00	\$ 17,463.00	\$	90,679.00	\$	60,787.76				\$	60,787.76	\$ 29	9,891.24	67%	\$ 6,078.78
	Asphalt	\$ 16,500.00		\$	16,500.00						\$	-	\$ 16	5,500.00	0%	\$ -
	Landscaping	\$ 6,500.00		\$	6,500.00						\$	-	\$ 6	5,500.00	0%	\$ -
33	Project Contingency	\$ 31,608.00	\$ (20,884.00)	\$	10,724.00						\$	-	\$ 10	7,724.00	0%	\$ -
34	Soil/Utility Contingency	\$ 31,608.00		\$	31,608.00						\$	-	\$ 31	1,608.00	0%	\$ -
	Performance and Payment Bond	\$ 6,322.00		\$	6,322.00	\$	6,322.00				\$	6,322.00		-	100%	\$ 632.20
36	Building Permit	\$ 12,643.00		\$	12,643.00	\$	5,602.00				\$	5,602.00	\$ 7	7,041.00	44%	\$ 560.20
	Testing and Inspecting															
37	Services(Allowance)	\$ 5,000.00		\$	5,000.00			\$	255.00		\$	255.00	\$ 4	1,745.00	5%	\$ 25.50
38	Insurance	\$ 6,322.00	\$ 218.00	\$	6,540.00	\$	6,322.00	\$	218.00		\$	6,540.00	\$	-	100%	\$ 654.00
39	Overhead & Profit	\$ 28,445.00		\$	29,344.00	\$	11,000.00	\$	2,640.00		\$	13,640.00	\$ 15	,704.00	46%	\$ 1,364.00

Agenda Page 30 of 64

STATE	OF	MICHIC	AA
0011117		· · · · · · · ·	

SWORN STATEMENT

Joseph Vig	being duly	sworn, deposes and says that	J.S. Vig Construction Company
is the contractor for an improvement to the	e following real property situated in	City of, Howell, Michigan	County of Livingston
described as follows : (address / legal)	300 South Highlander Way, Howell, MI 48843		Pay App #5 August 2019

That the following is a statement of each subcontractor and supplier and laborer, for which laborer the payment of wages or fringe benefits and witholdings is due but unpaid, with whom the (contractor)(subcontractor) has (contracted)(subcontracted) for performance under the contract with the owner thereof, and that

the amounts due to the persons as of the date hereof are correctly and fully set forth opposite their names, as follows:							
Subcontractor/Supplier/Laborer	Type of Improvement	Total Contract	Change Orders	Adjusted Contract	Amount Paid	Amount Due	Balance to Complete
JS Vig	Construction Management	226,933.00	4 18,946.76)	207,986.24	68,533.10	15,579.90	123,873.24
AVI Developers	Masonry	12,560.00		12,560.00		11,304.00	1,256.00
BDS Environmental	Asbestos Removal	2,500.00		2,500.00	2,250.00		250.00
Fonson, Inc	Site Work	87,816.00	17,462.76	105,278.76	54,708.96		50,569.80
Huron Acoustic	Carpentry	13,250.00		13,250.00			13,250.00
KVM Door Systems	Overhead Doors	24,327.00		24,327.00			24,327.00
Merlo Construction	Concrete Flatwork	62,025.00		62,025.00			62,025.00
Progressive Plumbing	Toilet Accessories	1,050.00		1,050.00			1,050.00
Poured Brick Walls	Concrete Footing	21,651.00		21,651.00	19,485.90		2,165.10
Prime Time Contracting	Demolition	24,500.00	200.00	24,700.00	10,800.00		13,900.00
RAM Construction	Waterproofing	2,985.00		2,985.00			2,985.00
Superior Electrical	Electrical	50,300.00		50,300.00			50,300.00
Tanner Supply	Doors & Hardware	1,421.00		1,421.00	1,421.00		-
TBD	Landscaping	6,500.00		6,500.00			6,500.00
TBD	Asphalt	16,500.00		16,500.00			16,500.00
TD Painting & Wallcovering	Painting	5,335.00		5,335.00			5,335.00
Wilbur, GF	Plumbing	18,790.00	1,284.00	20,074.00			20,074.00
WM Floyd Co.	HVAC	20,500.00		20,500.00	6,687.00		13,813.00
Wolverine Steel		150,155.00		150,155.00	88,264.80	31,124.70	30,765.50
							-
						`	
TOTAL AMOUNTS		749,098.00	-	749,098.00	252,150.76	58,008.60	438,938.64

The contractor has not procured material from, or subcontracted with, any person other than those set forth above and owes no money for the improvement other than the sums set forth.

I make this statement as the contractor or as CEO of J S Vig Construction Company to represent to the owner or lessee of the property and his or her agents that the property is free from claims of construction liens, or the possibility of construction liens, except as specifically set forth in this statement and except for claims of construction liens by laborers that may be provided under section 109 of the construction lein act, 1980 PA497, MCL 570-1109

WARNING TO OWNER: AN OWNER OR LESSEE OF THE PROPERTY SHALL NOT RELY ON THIS SWORN STATEMENT TO AVOID THE CLAIM OF A SUBCONTRACTOR, SUPPLIER, OR LABORER WHO HAS PROVIDED A NOTICE OF FURNISHING OR A LABORER WHO MAY PROVIDE A NOTICE OF FURNISHING UNDER SECTION 109 OF THE CONSTRUCTION LIEN ACT, 1980 PA 497, MCL 570.1109, TO THE DESIGNEE OR TO THE OWNER OR LESSEE IF THE DESIGNEE IS NOT NAMED OR HAS DIED.

IF THIS SWORN STATEMENT IS IN REGARD TO A RESIDENTIAL STRUCTURE, ON RECEIPT OF THE SWORN STATEMENT, THE OWNER OR LESSEE, OR THE OWNER'S OR LESSEE'S DESIGNEE, MUST GIVE NOTICE OF ITS RECEIPT, EITHER IN WRITING, BY TELEPHONE, OR PERSONALLY, TO EACH SUBCONTRACTOR, SUPPLIER, AND LABORER WHO HAS PROVIDED A NOTICE OF FURNISHING UNDER SECTION 109 OR, IF A NOTICE OF FURNISHING IS EXCUSED UNDER SECTION 108 OR 108A, TO EACH SUBCONTRACTOR, SUPPLIER, AND LABORER NAMED IN THE SWORN STATEMENT. IF A SUBCONTRACTOR, SUPPLIER, OR LABORER WHO IS ENTITLED TO NOTICE OF RECEIPT OF THE SWORN STATEMENT MAKES A REQUEST, THE OWNER, LESSEE, OR DESIGNEE SHALL PROVIDE THE REQUESTER A COPY OF THE SWORN STATEMENT WITH 10 BUSINESS DAYS AFTER RECEIVING THE REQUEST.

WARNING TO DEPONENT: A PERSON, WHO GIVES A FALSE SWORN STATEMENT WITH THE INTENT TO DEFRAUD IS SUBJECT TO CRIMINAL PENALTIES AS PROVIDED IN SECTION 110 OF THE CONSTRUCTION LIEN ACT, 1980 P.A. 497, MCL 570.1110.

coepts. Viz

Subscribed and sworn to before me this day of , 2019

Notary Public, Wayne County My Commission Expires: 04/28/2023

PARTIAL UNCONDITIONAL WAIVER

I/we have a contract with	Livingston C	ounty						
to provide Construction Manage	ment							
for the improvements to the property described as: Livingston County Storage Facility								
and by signing this waiver waive	my/our constru	uction lien to the amount of	\$16,991.80					
for labor and/or materials provide	d through	07/31/19						
	This waiver, together with all previous waivers, if any x does does not cover all amounts due to me/us for contract improvements through the date shown above.							
If the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if i/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic								
	By:	El Kly						
	·	(Signature of Lien Claima	ant)					
		JS Vig Construction Company						
	Address	15040 Cleat Street						
		Plymouth, MI 48170						
	Telephone:	734-283-3002						
/ 1	Fax:							
Signed On: 9 5 19	_							

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY

PARTIAL UNCONDITIONAL WAIVER

I/we have a contact with J.S. Vig Construction Company to provide

Site Work

for the improvements to the property described as:

001686 - Livingston County Storage

and by signing this waiver waive my/our construction lien rights to the amount of for labor and/or materials provided through 07-31-2019

\$54,708.98

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

Fonson, Inc

By:

(Signature of Lien Claimant)

PROJECT MANAYCL

Address:

7644 Whitmore Lake Road

Brighton, MI 48116

Telephone:

Fax:

Signed on:

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

PARTIAL UNCONDITIONAL WAIVER

I/we have a contact with J.S. Vig Construction Company to provide

Concrete Footin

for the improvements to the property described as:

001686 - Livingston County Storage

and by signing this waiver waive my/our construction lien rights to the amount of

\$19,485.90

for labor and/or materials provided through

07-31-2019

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

POURED BRICK WALLS

By:

(Signature Lien Claimant)

Address:

8001 PARK PLACE BRIGHTON, MI 48116

Telephone:

248-437-4494

Fax:

248-437-2937

Signed on:

Please email signed waiver to Elaine Kennedy - ekennedy@isvig.com

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

Lindhout Associates Architects aia pc

www.lindhout.com

Account Balance:

10465 Citation Drive, Brighton, Michigan 48116

810-227-5668

MONTHLY INVOICE

BILL TO

Jeff Warder Livingston County Sheriff 150 S. Highlander Way Howell, MI 48843 Date Feb 01, 2019
Invoice # 2019-0225
Project Name LC Sheriff - Storage Facility
Project No 18041
Please Remit By Mar 03, 2019
Payment Terms 30(days)

Balance Due: \$424.20

Project Description: LC Sheriff - Storage Facility

December - January, services included issuance of addendum #1 and development of owner/contractor contract.

	Fee Summary		Previously Invoiced		Current Invoice		Remaining	
	%	Stipulated	% phase Completed	Amount Billed	% complete	Value of Completed	Amount remaining	
01 Schematic Design	10.00%	\$3,766.02	100.00%	\$3,766.01	0.00%	\$0.00	\$0.00	
02 Design Development	20.00%	\$7,532.03	100.00%	\$7,532.03	0.00%	\$0.00	\$0.00	
03 Construction Documents	50.00%	\$18,830.08	100.00%	\$18,830.08	0.00%	\$0.00	-\$0.01	
04 Bidding Administration	3.00%	\$1,129.80	100.00%	\$1,129.80	0.00%	\$0.00	\$0.00	
05 Construction Administration	17.00%	\$6,402.23	1.66%	\$106.05	8.28%	\$424.20	\$5,871.97	
	100.00%	\$37,660.15	83.28%	\$31,363.97	1.13%	\$424.20	\$5,871.98	
					Invoice Tota	al:	\$424.20	
				Pay	ments Receive	d:	\$39,313.87	

Please make payments to Lindhout Associates.

\$424.20



10465 Citation Drive, Brighton, Michigan 48116

810-227-5668

MONTHLY INVOICE

BILL TO

Jeff Warder Livingston County Sheriff 150 S. Highlander Way Howell, MI 48843 Date Sep 01, 2019
Invoice # 2019-0918
Project Name LC Sheriff - Storage Facility
Project No 18041
Please Remit By Oct 01, 2019
Payment Terms 30(days)

Balance Due: \$1,319.58

Project Description: LC Sheriff - Storage Facility

August, 2019 work included pay application review, processing of change orders, owner and contractor coordination, and attendance at multiple meetings.

NOTE: The balance due includes a past due invoice from 2-1-2019 invoice # 2019-0225 in the amount of \$424.20.

	Fee Summary		Previously Invoiced		Current Invoice		Remaining	
	%	Stipulated	% phase Completed	Amount Billed	% complete	Value of Completed	Amount remaining	
01 Schematic Design	10.00%	\$3,766.02	100.00%	\$3,766.01	0.00%	\$0.00	\$0.00	
02 Design Development	20.00%	\$7,532.03	100.00%	\$7,532.03	0.00%	\$0.00	\$0.00	
03 Construction Documents	50.00%	\$18,830.08	100.00%	\$18,830.08	0.00%	\$0.00	-\$0.01	
04 Bidding Administration	3.00%	\$1,129.80	100.00%	\$1,129.80	0.00%	\$0.00	\$0.00	
05 Construction Administration	17.00%	\$6,402.23	62.73%	\$4,016.08	75.15%	\$795.38	\$1,590.76	
	100.00%	\$37,660.15	93.66%	\$35,274.00	2.11%	\$795.38	\$1,590.77	

Expenses									
Date Expense	<u>Name</u>	<u>Phase</u>	Expense Type	<u>Description</u>	Qty	<u>Rate</u>	Amount		
08/02/2019		Civil Engineering	Consultant Civil	4-1010 /Boss Eng #112708 / r p#18041 ca	1.00	\$100.00	\$100.00		
				Expense Total:			\$100.00		
				Expenses Total:					
				Invoi	\$895.38				
				Previous Balance:					
				Payments	\$1,360.51				
				Account Balance:					

Please make payments to Lindhout Associates.



3121 E. Grand River Howell, MI 48843 517 546-4836

Lindhout Associates Architects, AIA, PC Brad Alvord The Eagle Business Park 10465 Citation Drive Invoice number

112708 08/02/2019

Date

Project 18-149 LINDHOUT ASSOC-BRAD ALVORD/NE34/HOWELL

For Professional Services Rendered Through July 31, 2019.

Property Address: 10465 Citation Dr

Brighton, MI 48116

Brighton, MI 48116

Civil Engineering and Planning Services for the county Sheriff Vehicle Storage Building. For the full scope of services and exclusions please refer to the Boss Engineering proposal letter dated September 15, 2017.

E-Mail Invoice To: cff@lindhout.com

* * WE ACCEPT VISA, DISCOVER AND MASTERCARD * *

Description					Contract Amount	Prior Billed	Current Billed
Engineering/Planni	ing Services				11,500.00	11,150.00	100.00
				Total	11,500.00	11,150.00	100.00
						Invoice total	100.00
Aging Summary Invoice Number	Invoice Date	Outstanding	Current	Over 30	Over 60	Over 90	Over 120
112708	08/02/2019	100.00	100.00				
	Total	100.00	100.00	0.00	0.00	0.00	0.00

NET DUE 10 DAYS

REQUEST FOR CHANGE ORDER



RFCO Number	33 B September 10, 2019			escription & R	easor	for
Date: Project Name:	Livingston County 911 - Disptach center 1673	_	ſ	Proposal R	eques	t #11
JS Vig Project #: Owner Project #:						
To:	Brad Alvord - Lindhout Associates					
		_	*			
Subcontractors Scope CSI Code	e Change CSI Description	Contractor	Quantity	Unit Cost		Cost
26 00 00	Provide labor & material to change door wire 101A & 101B	Crampton	1	\$623.00	\$	623.00
					\$	-
					\$	-
					\$	-
					\$	623.00
Subtotal					1 >	623.00
General Contractors S CSI Code	Scope Change CSI Description		Quantity	Unit Cost		Total Cost
1-010	Project Management				\$	-
1-020	Superintendent				\$	
1-024	Builder's Risk					
1-025	Insurance		1.10%		\$	6.85
1-030	Laborers		-		\$	
1-070	Clean Up				\$	
1-125	Bond				\$	-
					\$	-
Subtotal					\$	630
Allowable Fee			4.50%		\$	28
	eral Contractor Total		Tabal Duana	and Time Increases:	\$	658
			Total Propo	sed Time Increase:		
Dangoll'	9/10/2019 Bar/1	hAt 9	NTIA			
CONTRACTOR J.S. Vig Construction Co	DATE ARCHITECT	DAT	E 77 -	OWNER		DATE

Attach detailed description and subcontractor bids



BREAK OUTS

September 6th. 2019

To: J.S. Vig Construction Attn: Valerie Vig

Job Name: Livingston County 911 Central Dispatch Center PR#11

Move Circuit N-35 Materials	\$110.00	
Move Circuit N-35 Labor	\$618.00	33A
Add Coffee Maker 240V Circuit Materials	\$820.00	
Add Coffee Maker 240V Circuit Labor	\$1,237.00	
Change Door Wire 101A&101B Materials	\$5.00	33B
Change Door Wire 101A&101B Labor	\$618.00	
Change Electric Range Breaker Materials	\$135.00	33C
Change Electric Range Breaker Labor	\$157.00	

Respectfully, RYAN ATHERTON

Estimator



Electrical Proposal & Scope of Work

To:	J.S. Vig Cor	nstruction	Date:	August 22	^{2nd} . 2019						
			Estimator:	Ryan Athe	erton						
			Project:	Livingsto	n County	911 PR #11					
Attn:	Valerie			Estimate							
Cran	npton Electric	Co. will furnish and install electrical wo	rk for the above	project as de	escribed her	rein. All electrical work as					
desc	ribed in the <u>da</u>	ated: N/A and Standard specification se	ection(s) is inclu	ded except a	s noted or o	clarified below. This proposal					
inclu	des: Addenda	No(s):									
Inclu	ded Exclude	ed		Included	Excluded						
×		Sales & Use Tax			X	Payment & Performance Bonds					
		Electrical Permit costs			X	Overtime Costs					
	X	Trenching, Excavation, & Backfill			X	A.G.C. cleanup charges					
	l X	Concrete, Manholes, & Handholes			X	Energy Usage Charges					
		Instrumentation			X	Painting (except elec. touch-up)					
		Mechanical Work			X	Motor Generator Set					
		Temperature Controls			X	Temporary wiring for Utility					
] 🗵	Patching &/or repair of holes in was floors created by CRAMPTON	lls or		X	Service Change Over's Temporary wiring for dewatering or welding					
Cran	npton Electric ded: 1. Provide a 2. Provide a 3. Provide a 4. Provide a 5. Provide a 6. Provide a 7. Provide a 8. Provide a 9. Provide a 10. Provide a 11. Labor and uded: 1. Saw cut,	preak, remove of existing concrete	the following so e for circuit N-35 ceptacle	ope of work:		ss otherwise indicated below.					
		crete patch work									
	3. Painting 8										
	4. Any work imptions:	not specifically covered above.									
	•	Hours Monday Through Friday 7:00AM	to 3:30PM								
Tota	al Quote: Th	ree Thousand Seven Hundred US	S Dollars		\$	3,700.00					
			(Crampton Ele	ectric Co.						
				Ryan At							

Ryan Atherton (517) 223-9691



Electrical Proposal & Scope of Work

Acceptance of Proposal - The above price, specifications and conditions are satisfactory and are hereby accepted. You are authorized to do the work as specified. Pricing is valid for 30 days from date quoted. Work cannot commence on above project until a SIGNED copy of this proposal is received by Crampton Electric Co (Mailed or Faxed) & P.O. number if required by your company.

Date	Signature
	•

Standard Terms & Conditions

- 1. Work to be completed in accordance with standard practices, for the amount(s) specified above. Any alteration or deviation from the below specifications involving extra costs will be executed only upon written orders and will become an extra charge over and above the estimate. All agreements are contingent upon strikes, accidents, or delays beyond our control. Our employees are fully covered by worker compensation insurance
- 2. Payment terms are monthly progress payments net 30 days due.
- 3. The offering price is valid for 30 days Crampton Electric Co. reserves the right to extend this term without notice.
- 4. All products offered by Crampton Electric Co. are Y2K compliant unless noted.
- 5. Subcontract terms and conditions are subject to review and approval prior to award of a subcontract To Crampton Electric Co.
- 6. Terms are pending approval by Crampton Electric Co. credit manager.
- 7. This Proposal is based on the schedule and time duration's presented at time of bid. A change in schedule shall constitute a change in scope of work.
- 8. All equipment furnished is F.O.B. shipping points with freight allowed to jobsite.
- 9. The price includes a one year warranty as specified in the Bid Documents. No other warranty is expressed or implied.



BREAK OUTS

August 30th. 2019

To: J.S. Vig Construction

Attn: Valerie Vig

Job Name: Livingston County 911 Central Dispatch Center PR#11

Materials	\$1,070.00
Labor	\$2,630.00

Respectfully, RYAN ATHERTON

Estimator

REQUEST FOR CHANGE ORDER



RFCO Number	39	-		Description & R	eason for
Date:	August 27, 2019	_		Scope Change:	
Project Name:	Livingston County 911 - Dispatch center	•			st disassemble and
JS Vig Project #:	1673			reassemble batl	nroom partitions
Owner Project #:					•
То:					
	Brad Alvord - Lindhout Associates				
		•			
Subcontractors Scope	Change				*
CSI Code	CSI Description	Contractor	Quantity	Unit Cost	Cost
06 10 00	Provide labor to disassemble and reassemble bathroom partitions	натсо	1	\$831.24	\$ 831.24
00 10 00	Provide labor to disassemble and reassemble badilloom partitions	TIATCO	1	\$031.24	\$ -
					\$ -
					\$ -
					\$ -
					\$ -
Subtotal					\$ - \$ 831.24
Subtotal					\$ 031,24
General Contractors S	cope Change		200 20		157 W 155 - 1
CSI Code	CSI Description		Quantity	Unit Cost	Total Cost
1-010	Project Management				\$ -
1-020	Superintendent				\$ -
1-024	Builder's Risk Insurance		1 100/		ė 0.14
1-025 1-030	Laborers		1.10%		\$ 9.14
1-070	Clean Up				\$ -
1-125	Bond			A	\$ -
					\$ -
					\$ -
Cubtotal					¢ 940
Subtotal					\$ 840
Allowable Fee			4.50%		\$ 38
Subcontractor + Gene	eral Contractor Total				\$ 878
			Total Propo	sed Time Increase:	
1/	4	11			
1/6	IV. 8-28-19 12/11)	1/1 9.11	2-10		
CONTRACTOR	DATE ARCHITECT	DATE	19	OWNER	DATI
1.S. Via Construction Cor		DATE		OTHER	DATI

Attach detailed description and subcontractor bids

HURON ACOUSTIC TILE CO., INC. JOB WORK ORDER

14198

P.O. Box 46445 43590 Elizabeth Mt. Clemens, MI 48046-6445 Office (586) 783-1625 • Fax (586) 783-1845

(D-PT.1

CUSTOMER'S ORDER NO.	PHONE	MECHANIC	HELPER	STARTING DATE
DUL TO				6/17/19
J. 5, V	i Ci			ORDER TAKEN BY
ADDRESS	19			
CITY				
JOB NAME AND LOCATION	LOW CLAN BIL	1		
	iving stop all	(JOB PHO	NE
			JOB PHOI	VE.
DESCRIPTION OF WORK				
Dicacco.	110 141		1-14.0	2- 0
	ble buthre	oom pa	MAMION	52 HOL
painting			***************************************	
	4.4			
	2 men 2H	ours = 4	4 HOURS	Total
	sor remove	<u> </u>	0 (
4 MARKANTE	2 Men 2 Hours AT	\$ 92.36	Rosto	= 4369.44
1011010	11001/11		10000	0 () (
	/ Maro ti		0-0	
	(More time	COMIL	9 501	re installation)
		TO THE PROPERTY OF THE PARTY OF		
			experience and the control of the co	
		-		
	подать при			
			Pour	
			TOTAL MATERIA	LS
			TOTAL LABO	OR 369,44
			T/	XX —
DATE COMPLETED	WORK ORDERED BY		TOTAL AMOU	NT \$ 369. 4U
I hereby acknowledge the satisfacto of the above described work.	ry completion	No one h		nt due Total billing to be vork; or mailed when job
Signature	TONI	_		is finished.

HURON ACOUSTIC TILE CO., INC.

JOB WORK ORDER

15158

P.O. Box 46445 43590 Elizabeth

Mt. Clemens, MI 48046-6445 Office (586) 783-1625 • Fax (586) 783-1845 Cotowner PT=2.

CUSTOMER'S ORDER NO.	PHONE	MECHANIC	HELPER	STARTING DATE
BILL TO J.S. V.	Ġ			ORDER TAKEN BY
ADDRESS				
CITY				
JOB NAME AND LOCATION				
4	Vingston 911		Ties sive	
			JOB PHO	NE
DESCRIPTION OF WORK			N. Company of the Com	
	HITTOTHERIUM AND A PROMES PRIOR STATE OF THE			
Reassem	ole Bathroo	m Pas	4How	
2 m	IEN 25 H	ours =	: 5 HR	Total
				Δ
5 CARPE	inter Hours	Att	92.76	Con Ho
7 0 12	70000	7/1 4	\$46	(/h %
			- 9 9 K	1.90
	-			л.
			#	
			The State of the S	
			TOTAL MATERIA	1/1-///
	-		TOTAL LABO	
DATE COMPLETED	WORK ORDERED BY REAL TO	$D \longrightarrow$		AX VIOLEN
I hereby acknowledge the satisfacto of the above described work.	ry completion	□ No one	home Total amou	
	para de la companya del companya de la companya del companya de la		for above	
Signature	***************************************			



September 10, 2019

Livingston County 911 Central Dispatch 300 S. Highlander Way Howell, MI 48843

Attn: Chad Chewning, Director

Re: Application and Certificate for Payment No. 14

Dear Chad,

Our Mission

Integrity

in architecture and design in client relationships in employee relationships in community relationships

advancement in all these efforts

Attached please find application and certificate for payment No. 14, as received from J.S. Vig Construction Company. We recently visited the site this past Wednesday afternoon to observe the work in progress. This payment application includes Toilet Compartments, HVAC, Electrical, General Conditions and portions of the Contractor's fee. Partial and Full unconditional waivers of lien are also included from previous payment application No. 13. It should be noted that retention has been reduced from 10% to 5% for the following trades: Dampproofing & Waterproofing, Firestopping, Spray Applied Fireproofing, Markerboards, Projector Screen, Toilet Compartments, Fire Extinguishers & Cabinets, Lockers, Benches and Window Treatments. These retention reductions are highlighted in yellow on the attached schedule of values. In conclusion we find the completed work to be in general compliance with the requirements of the contract documents.

If this action meets with your approval, please proceed with payment to J.S. Vig Construction Company in the revised amount indicated on the application.

Feel free to contact our office if you have any questions or concerns regarding this information.

Bradley M. Alvord, Project Architect, Partner Lindhout Associates architects aia pc

Natalie Hunt, Livingston County Administrative Specialist C.C. Cindy Catanach, Deputy County Administrator/Financial Officer

APPLICATION AND CERTIFICATE FOR PAYMENT

TO OWNER: Livingston County 304 E. Grand River Suite 202 Howell, MI 48843 PROJECT:

Livingston County 911 Central Dispatch

300 S. Highlander Way Howell, MI 4843 APPLICATION No: PERIOD TO: PROJECT NOS: 14 8/31/2019

PROJECT NOS: 1673 CONTRACT DATE: 6/26/2018

Job # 00-1673

FROM CONTRACTOR:

J S Vig Construction Company 15040 Cleat Street Plymouth, MI 48170 ARCHITECT:

Lindhout Associates Architects

10465 Citation Drive Brighton, MI 48116

CONTRACT FOR: GENERAL TRADES

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment as shown below, in connection with the Contract Continuation sheet is attached.

1. ORIGINAL CONTRACT SUM	\$ 5,444,173.00
Net Change by Change Orders	\$ -
3. CONTRACT SUM TO DATE	\$ 5,444,173.00
4. TOTAL COMPLETED & STORED TO DATE	\$ 4,956,456.73
Direct Checks Previously Issued by Owner	\$
Direct Checks to be Issued by Owner this Draw	
7. JS Vig Completed & Stored	\$ 4,956,456.73
8. RETAINAGE	
Total Retainage	\$ 475,591.63
9. TOTAL EARNED LESS RETAINAGE	\$ 4,480,865.11
10. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$ 4,445,485.07
Current Payment Due - JS Vig Current direct checks to Subcontractors	35,380.04
13. BALANCE TO FINISH, INCLUDING RETAINAGE	\$ 963,307.90

Change Order/Contract	ADDITIONS	DEDUCTIONS
Total Changes approved in		
Previous months by Owner		-
Total approved this month		
TOTALS		-
NET CHANGES by Change Order	-	-

The Contractor certified that the work covered by this pay request has been completed in accordance with the Contract Documents and that all progress payments previously paid by the Owner have been applied by the Contractor to discharge in full all of Contractor's obligations incurred in connection with the work covered by all prior pay requests.

Contractor: J S vig Construction Company STATE OF MICHIGAN, COUNTY OF WAYNE

Subscribed and sworn before me this

NOTARY PUBLIC: Elaine Kennedy

My commission expires: April 28, 2023

ELAINE KENNEDY
NOTARY PUBLIC, STATE OF MI
COUNTY OF WAYNE
MY COMMISSION EXPIRES AP 29, 2023
ACTING IN COUNTY OF (1)

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount appled. Initial all figures on this Application and the

Continuation Sheet that are changed to conform with the amount certified.)

9-10-19 Date

1673	Livingston County 911																		
<u>Item</u>	<u>Description</u>	Ori	ginal Contract	Change Orders	Re	vised Contract Value	Pr	eviously Billed	<u>B</u>	illing this Period	Stored Materials	Total Billed		Total Billed Balance to B		Overall Re		Retention Held	
1	Project Management, Engineer	\$	82,340.00		\$	82,340.00	\$	80,870.00				\$	80,870.00	\$	1,470.00	98%		\$	8,087.00
	Supervision	\$	166,055.00		\$	166,055.00	\$	162,077.67				\$	162,077.67	\$	3,977.33	98%		•	16,207.77
	Project Labor	\$	50,000.00		\$	50,000.00	\$	48,784.00				\$	48,784.00	\$	1,216.00	98%		\$	4,878.40
4	Layout & Staking	\$	20,000.00		\$	20,000.00	\$	20,000.00				\$	20,000.00	\$	-	100%		\$	2,000.00
5	Safety	\$	8,440.00	\$ (325.00)	\$	8,115.00	\$	8,061.72				\$	8,061.72	\$	53.28	99%		\$	806.17
6	Miscellaneous Rentals, Materials	\$	40,000.00	\$ (3,790.56)	\$	36,209.44	\$	36,209.44				\$	36,209.44	Ś	-	100%		\$	3,620.94
_	Blue Prints & Office Supplies	\$	2,500.00	, (1, 1111)	\$	2,500.00	\$	2,500.00				\$	2,500.00	\$	-	100%	-	\$	250.00
8	Security (Allowance)	\$	5,000.00		\$	5,000.00	\$	5,000.00				\$	5,000.00	\$	-	100%		\$	500.00
9	Field Offices & Other Site Facilities	\$	10,000.00		\$	10,000.00	\$	10,000.00				\$	10,000.00	\$	_	100%		\$	1,000.00
10	Temporary Barricades & Signage	\$	2,000.00		\$	2,000.00	\$	2,000.00				\$	2,000.00	Ś	_	100%		\$	200.00
11	Dumpsters & Clean Up	\$	12,000.00		\$	12,000.00	\$	10,200.00				\$	10,200.00	\$	1,800.00	85%		\$	1,020.00
12	Final Clean Up	\$	5,000.00		\$	5,000.00	\$	4,500.00				\$	4,500.00	\$	500.00	90%		\$	450.00
13	Builidng Demolition	\$	30,000.00		\$	30,000.00						\$	-	\$	30,000.00	0%		\$	-
14	Building Asbestos Remediation	\$	15,100.00		\$	15,100.00						\$	-	\$	15,100.00	0%		\$	-
15	Concrete Footings	\$	141,245.00	\$ 7,687.50	\$	148,932.50	\$	147,532.50				\$	147,532.50	\$	1,400.00	99%		\$	14,753.25
16	Concrete Flatwork Phase I	\$	143,925.00	\$ 17,926.50	\$	161,851.50	\$	161,851.50				\$	161,851.50	\$	-	100%		\$	16,185.15
17	Concrete Flatwork Phase II	\$	37,535.00		\$	37,535.00	\$	10,000.00				\$	10,000.00	\$	27,535.00	27%		\$	1,000.00
18	Masonry	\$	549,900.00		\$	549,900.00	\$	529,608.00				\$	529,608.00	\$	20,292.00	96%		_	52,960.80
	Structural Steel	\$	237,000.00		\$	237,000.00	\$	237,000.00				\$	237,000.00	\$	-	100%		_	23,700.00
	Architectural Woodwork	\$	70,750.00	\$ 4,315.00	\$	75,065.00	\$	73,765.00				\$	73,765.00	\$	1,300.00	98%		\$	7,376.50
21	Dampproofing & Waterproofing	\$	21,000.00		\$	21,000.00	\$	21,000.00				\$	21,000.00	\$	-	100%		\$	1,050.00
	Architectural Metal Panels	\$	154,468.00	\$ 2,702.00	\$	157,170.00	\$	157,170.00				\$	157,170.00	\$	-	100%		_	15,717.00
	Membrane Roofing	\$	153,800.00	\$ 14,038.75	\$	167,838.75	\$	167,838.75				\$	167,838.75	\$	-	100%			16,783.88
	Firestopping	\$	2,500.00		\$	2,500.00	\$	2,500.00				\$	2,500.00	\$	=	100%		\$	125.00
	Spray Applied Fireproofing	\$	2,700.00		\$	2,700.00	\$	2,700.00				\$	2,700.00	\$	4 000 00	100%		\$	135.00
26	Caulking	+	4,000.00		\$	4,000.00						\$	-	\$	4,000.00	0%		\$	
	Doors, Frames & Hardware	\$	145,472.00	\$ 1,261.92	\$	146,733.92	\$	146,733.92				\$	146,733.92	\$	=	100%			14,673.39
	Entrances and Storefronts	\$	138,000.00	\$ 4,400.00	\$	142,400.00	\$	142,400.00				\$	142,400.00	\$	-	100%		_	14,240.00
	Drywall and Metal Studs	\$	400,074.00	\$ 11,566.40	\$	411,640.40	\$	411,640.40				\$	411,640.40	\$	-	100%		_	41,164.04
30	Wall & Floor Tiling	\$	32,215.00	\$ 1,106.00	\$	33,321.00	\$	33,321.00				\$	33,321.00	\$	=	100%		\$	3,332.10
31 32	Carpet Tile and Base Access Flooring; Dispatch	\$	42,446.00	\$ 2,621.64 \$ 1.242.00	\$ ¢	45,067.64	\$	45,067.64				\$	45,067.64	\$	-	100% 100%		\$	4,506.76
	Painting	\$	48,700.00 22,858.00	\$ 1,242.00	ç	49,942.00 22,858.00	\$	49,942.00 22,858.00				\$	49,942.00 22,858.00	\$	-	100%		\$	4,994.20 2,285.80
34	Markerboards	\$	1,104.00		\$	1,104.00	\$	1,104.00				\$	1,104.00	¢		100%		\$	55.20
35	Projector Screen	\$	5,960.00	\$ 325.00	\$	6,285.00	\$	6,285.00				\$	6,285.00	¢	-	100%		\$	314.25
	Toilet Compartments	\$	4,350.00	\$ 604.00	ς .	4,954.00	\$	4,174.00	Ś	780.00		\$	4,954.00	\$	_	100%		\$	247.70
	Fire Extinguishers and Cabinets	\$	1,170.00	\$ 004.00	\$	1,170.00	\$	1,170.00	7	700.00		\$	1,170.00	\$	-	100%		\$	58.50
38	Lockers	\$	10,035.00	\$ 563.70	\$	10,598.70	\$	10,598.70				\$	10,598.70	\$	_	100%		\$	529.94
39	Benches	\$	1,680.00		\$	1,680.00	\$	1,680.00				\$	1,680.00	\$	-	100%		\$	84.00
40	Window Treatments	\$	6,357.00		\$	6,357.00	\$	6,357.00				\$	6,357.00	\$	-	100%		\$	317.85
41	Fire Protection	\$	44,937.00		\$	44,937.00	\$	44,937.00				\$	44,937.00	\$	-	100%		\$	4,493.70
42	Plumbing	\$	114,400.00	\$ 460.00	\$	114,860.00	\$	114,860.00				\$	114,860.00	\$	-	100%		\$	11,486.00
43	HVAC	\$	226,630.00	\$ 204.00	\$	226,834.00	\$	224,334.00	_	2,500.00		\$	226,834.00	\$	-	100%			22,683.40
	Electrical	\$	903,150.00	\$ 8,399.66	\$	911,549.66	\$	840,672.00	\$	32,789.56		\$	873,461.56	\$	38,088.10	96%			87,346.16
	Site Excavation	\$	365,345.00			515,009.00	\$	435,099.00				\$	435,099.00	_	79,910.00	84%		•	43,509.90
	Asphalt Phase I	\$	63,385.00	\$ (630.00)	\$	62,755.00						\$	-	\$	62,755.00	0%	Щ	\$	-
	Asphalt Phase II	\$	48,805.00		\$	48,805.00						\$	-	\$	48,805.00	0%	\sqcup	\$	-
	Fencing	\$	87,013.00	\$ 1,702.00	\$		\$	50,607.00				\$	50,607.00	\$	38,108.00	57%	\sqcup	\$	5,060.70
_	Perimeter Fence (Allowance)	\$	4,000.00	A 22== 1:	\$	4,000.00		20 2-				\$	-	\$	4,000.00	0%	$\vdash \downarrow$	\$	
_	Landscaping Project Continuous	\$	87,867.00	\$ 3,275.00	Ş	91,142.00	\$	39,111.80	1			\$	39,111.80	\$	52,030.20	43%	$\vdash \downarrow$	\$	3,911.18
	Project Contingency Performance and Payment Bond	\$	267,771.33	\$ (232,768.00)		35,003.33	^	40.000.00				\$	40.000.00	\$	35,003.33	0%	\vdash	\$	-
	•	\$	47,998.00	\$ 1,692.00	\$		\$	49,690.00				\$	49,690.00	\$	072.00	100%	H		
	Building Permit Testing and Inspecting Services	\$	70,000.00		\$ ¢	70,000.00	\$	69,128.00	_			\$	69,128.00	\$	872.00	99%	H	ċ	2 000 00
	Insurance	\$	20,000.00 38,398.00	\$ 2,150.13	\$	20,000.00 40,548.13	\$	20,000.00 40,548.13	_			_	20,000.00 40,548.13	-	-	100% 100%	\dashv	\$	2,000.00
_	Preconstruction Fee	\$	12,000.00	\$ 2,150.13	ç	12,000.00	\$	12,000.00	_			\$	12,000.00	\$	-	100%	\vdash		
	Overhead & Profit	\$	214,794.67	\$ (393.64)	ر د	214,401.03	_	194,900.00	_			\$	194,900.00	<u> </u>	19,501.03	91%	H	¢	19,490.00
3/	Overneau & FIUIIL	۶	214,/94.0/	(40.585) د	Ş		_		+	- 1		۶	134,300.00	۶	15,501.03	91%	\vdash	Ş	15,450.00
		ć	5 444 172 00	\$ 0.00	¢			Page 48 (36,069.56	\$ -	¢	1 056 156 72	¢	107 716 27	010/	\dashv	¢ 1	75,591.63
		٦	5,444,173.00	0.00 ب	Ş	J,444,1/3.UU	Ş	÷,7∠∪,3&/.1/	P	30,009.30	- ب	\$	4,956,456.73	Ş	487,716.27	91%		4 ډ	· / フ,フサエ.03

SWORN STATEMENT

being duly sworn, deposes and says that

J.S. Vig Construction Company
is the contractor for an improvement to the following real property situated in
described as follows: (address / legal)
300 South Highlander Way, Howell, MI 48843
Pay App #14 August 2019

That the following is a statement of each subcontractor and supplier and laborer, for which laborer the payment of wages or fringe benefits and witholdings is due but unpaid, with whom the (contractor)(subcontractor) has (contracted)(subcontracted) for performance under the contract with the owner thereof, and that

the amounts due to the persons as of the date hereof are correctly and fully set forth opposite their names, as follows:

the amounts due to the persons as of the Subcontractor/Supplier/Laborer	Type of Improvement	Total Contract	Change Orders	Adjusted Contract	Amount Paid	Amount Due	Balance to Complete
JS Vig	Construction Management	1.020.253.00	(108,853,53)		757,564.77	972.78	152,861.92
BAC	Marker boards	1,104.00	(100,000,00)	1,104.00	993.60	55.20	55.20
BDS Environmental	Asbestos Removal	15,100,00		15,100.00			15,100.00
Boss Engineering	Layout & Staking	14,300.00	900.00	15,200.00	12,963.00		2,237.00
Brickman Construction	Masonry	549,000.00	(4,089.03)	544,910.97	476,647.20		68,263.77
Butcher & Butcher	Membrane Roofing	153,800,00	12,820.25	166,620.25	151,495.74		15,124.51
CEI Materials	Metal Siding	154,468.00	2,702.00	157,170.00	141,453.00		15,717.00
Conventional Carpet	Carpet	40,446.00	4,621.64	45,067.64	40,560.88		4,506.76
Crampton Electric	Electrical	903,150.00	8,399.66	911,549.66	756,605.26	29,510.61	125,433.79
Data Supplies	Access Flooring	48,700.00	1,242.00	49,942.00	44,947.80		4,994.20
EGD Glass & Door	Entrances and Storefronts	138,000.00	7,880.00	145,880.00	128,160.00		17,720.00
FBH	Doors, Frames, and Hardware	145,472.00	(1,313.08)	144,158.92	133,184.70		10,974.22
Future Fence	Fencing	87,013.00	1,702.00	88,715.00	45,546.30		43,168.70
G&T Commercial	Painting	22,858.00		22,858.00	20,572.20		2,285.80
George F. Wilbur	Plumbing	114,400.00	460.00	114,860.00	104,281.20		10,578.80
Harnish	Fireproofing	2,700.00		2,700.00	2,430.00	135.00	135.00
Huron Acoustic	Drywall	338,374.00	11,291.39	349,665.39	316,410.08		33,255.31
Joe Raica Excavating	Excavating	502,649.00	26,860.00	529,509.00	391,589.10		137,919.90
Merlo Construction	Concrete Flatwork	186,000.00	17,926.50	203,926.50	160,127.10		43,799.40
Nagle Paving	Asphalt Paving	112,190.00	(630.00)	111,560.00			111,560.00
Novi Wall	Footings	141,245.00	7,687.50	148,932.50	131,834.25		17,098.25
Phantom Fire Protection	Fire Protection	44,937.00		44,937.00	40,443.32		4,493.68
Progressive Plumbing	Plumbing Accessories	13,160.00	929.00	14,089.00	12,680.10	1,406.45	2.45
RAM Construction	Masonry Caulking	25,000.00		25,000.00	18,900.00	1,050.00	5,050.00
S&G Fabricators	Steel	237,000.00		237,000.00	213,300.00		23,700.00
Shelving Inc.	Lockers	9,035.00	563.70	9,598.70	9,598.70		-
Shores Tile Company	Tile	32,215.00	1,106.00	33,321.00	29,988.90		3,332.10
Sobania	Architectual Millwork	70,750.00	4,315.00	75,065.00	59,749.65		15,315.35
The Sheer Shop	Window Treatments	6,357.00		6,357.00	6,357.00		-
WM Floyd Co.	HVAC	226,630.00	204.00	226,834.00	201,900.60	2,250.00	22,683.40
World Class Contracting	Landscaping	87,867.00	3,275.00		35,200.62		55,941.38
TOTAL AMOUNTS		5,444,173.00	0.00	5,444,173.00	4,445,485.07	35,380.04	963,307.89

The contractor has not procured material from, or subcontracted with, any person other than those set forth above and owes no money for the improvement other than the sums set forth.

I make this statement as the contractor or as CEO of J S Vig Construction Company to represent to the owner or lessee of the property and his or her agents that the property is free from claims of construction liens, or the possibility of construction liens, except as specifically set forth in this statement and except for claims of construction liens by laborers that may be provided under section 109 of the construction lein act, 1980 PA497, MCL 570-1109

WARNING TO OWNER: AN OWNER OR LESSEE OF THE PROPERTY SHALL NOT RELY ON THIS SWORN STATEMENT TO AVOID THE CLAIM OF A SUBCONTRACTOR, SUPPLIER, OR LABORER WHO HAS PROVIDED A NOTICE OF FURNISHING OR A LABORER WHO MAY PROVIDE A NOTICE OF FURNISHING UNDER SECTION 109 OF THE CONSTRUCTION LIEN ACT, 1980 PA 497, MCL 570.1109, TO THE DESIGNEE OR TO THE OWNER OR LESSEE IF THE DESIGNEE IS NOT NAMED OR HAS DIED.

IF THIS SWORN STATEMENT IS IN REGARD TO A RESIDENTIAL STRUCTURE, ON RECEIPT OF THE SWORN STATEMENT, THE OWNER OR LESSEE, OR THE OWNER'S OR LESSEE'S DESIGNEE, MUST GIVE NOTICE OF ITS RECEIPT, EITHER IN WRITING, BY TELEPHONE, OR PERSONALLY, TO EACH SUBCONTRACTOR, SUPPLIER, AND LABORER WHO HAS PROVIDED A NOTICE OF FURNISHING UNDER SECTION 109 OR, IF A NOTICE OF FURNISHING IS EXCUSED UNDER SECTION 108 OR 108A, TO EACH SUBCONTRACTOR, SUPPLIER, AND LABORER NAMED IN THE SWORN STATEMENT. IF A SUBCONTRACTOR, SUPPLIER, OR LABORER WHO IS ENTITLED TO NOTICE OF RECEIPT OF THE SWORN STATEMENT MAKES A REQUEST, THE OWNER, LESSEE, OR DESIGNEE SHALL PROVIDE THE REQUESTER A COPY OF THE SWORN STATEMENT WITH 10 BUSINESS DAYS AFTER RECEIVING THE REQUEST.

Joseph Vig

WARNING TO DEPONENT: A PERSON, WHO GIVES A FALSE SWORN STATEMENT WITH THE INTENT TO DEFRAUD IS SUBJECT TO CRIMINAL PENALTIES AS PROVIDED IN SECTION 110 OF THE CONSTRUCTION LIEN ACT, 1980 P.A. 497, MCL 570.1110.

Joseph S. Viz

Subscribed and sworn to before me this

day of Scot . 2019

Elaine Kennedy

Notary Public, Wayne County My Commission Expires: 04/28/2023 ELAINE KENNEDY

NOTARY PUBLIC, STATE OF MI

COUNTY OF WAYNE

MY COMMISSION EXPIRES Apr 28, 2023

ACTING IN COUNTY OF WAYNE

Agenda Page 49 of 64

I/we have a contract with	Livingston Co	ounty					
to provide Construction Managen	nent						
for the improvements to the property described as: Livingston County 911 Dispatch							
and by signing this waiver waive n	ny/our constru	uction lien to	the amount	of	\$70,215.01		
for labor and/or materials provided	through	07	7/31/19	-			
	This waiver, together with all previous waivers, if any x does does not cover all amounts due to me/us for contract improvements through the date shown above.						
If the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if i/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic							
	By:	El					
(Signature of Lien Claimant)							
JS Vig Construction Company Address: 15040 Cleat Street							
	Address:						
		Plymouth, N	40170				
	Telephone:	734-283-30	02				
	Fax:						
Signed On: 9-5-19							

I/we have a contact with J.S. Vig Construction Company to provide

Floor Covering

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of

\$5,817.86

for labor and/or materials provided through

07-31-2019 .

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

CONVENTIONAL CARPET, INC.

By:

Address:

7155 19 MILE ROAD

STERLING HGTS., MI 48314

Telephone:

586-739-6090

Fax:

586-739-5466

8-21-19 Signed on:

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

Electrical

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of for labor and/or materials provided through

O7-31-2019

\$65,102.36

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

Crampton Electric Co.

By:

(Signature of Lien Claimant)

Address:

PO Box 380

Fowlerville, Mi 48836

Telephone:

517-223-9970

Fax:

Signed on:

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

Store Front Con

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of for labor and/or materials provided through 07-31-2019

\$9,360.00

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

EGD Glass & Door

By:

(Signature

of Lien Claimant)

Address:

10380 Highland Rd. White Lake, MI 48386

Telephone:

248=305-8181

Fax:

Signed on: 8-21-19

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

Fencing

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of

\$45,546.30

for labor and/or materials provided through

07-31-2019

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

Future Fence Company

Ву:

(Signature of Lien Claimant)

Address:

23450 Regency Park Drive

Warren, MI 48089

Telephone:

586-755-0900

Fax:

586-755-7456

Signed on:

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

Concrete

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of for labor and/or materials provided through 07-31-2019

\$26,064.00

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

MERLO CONSTRUCTION

Ву:

(Signature of Lien Claimant)

Address:

4964 Technical Drive

Milford, MI 48381

Telephone:

248-714-5486

Fax:

248-714-5249

Signed on: 08-38-19

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

Footings

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of

\$3,244.50

for labor and/or materials provided through

07-31-2019 .

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

Novi Wall, Inc.

By:

(Signature of Lien Claimant)

Address:

25250 Seeley Road

Novi, MI 48375

Telephone:

248-474-1200

Fax:

248-474-7954

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

FULL UNCONDITIONAL WAIVER

My/our contact with JS Vig Construction Company to provide

Fire Supressn and Detctn

fortheimprovements to the property described as:

001673 - Livngstn Cnty 911 Dsp

has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

Ву:

JH)

(Signature of Lien Claimant)

ANTOM FIRE PROTECTION

Address:

324 W Lake Street - STE 3

PO Box 458

Tawas City, MI 48764

Telephone:

989-984-0210

Fax:

989-329-3209

Signed on: 9 5 19

Please email the signed waiver to Elaine Kennedy - ekennedy@jsvig.com

ekennedy@jsvig.com Fax: 734-282-5320

I/we have a contract with	JS Vig Construction	Company	
to provide Plumbing			
for the improvements to the pro	perty described as:	Livingston County 911	Dispatch
and by signing this waiver waive	my/our construction li	en to the amount of	\$5,480.10
for labor and/or materials provid	led through	07/31/19	
This waiver, together with all pro all amounts due to me/us for co		x does does r nrough the date shown above	
If the owner or lessee of the property or the owner's or le or if i/we are not required to pro- waiver directly from me/one of a contacting me/one of us, either	vide one, and the own us, the owner, lessee, o	er, lessee, or designee has n or designee may not rely upol	ot received this n it without
Signed On: 9-5-19	Address: 31239	(Signature of Lien Clessive Plumbing 9 Mound Road en, MI 49092	aimant)
Please fax or mail s	signed waiver to:		

I/we have a contact with J.S. Vig Construction Company to provide

Structural Stee

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of for labor and/or materials provided through 12-31-2018 .

\$4,500.00

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

S & G FABRICATORS, INC

Ву:

(Signature of Lien Claimant)

Address:

PO BOX 615

MANCHESTER, MI 48158

Telephone:

517-546-9240

Fax:

517-456-9720

Signed on: 8 21 19

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

FULL UNCONDITIONAL WAIVER

My/our contact with JS Vig Construction Company to provide

Lockers

fortheimprovements to the property described as:

001673 - Livngstn Cnty 911 Dsp

has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

SHELVING INC.

Ву:

(Signature or Lien Claimani

Address:

29275 Stephenson Hwy Madison Heights, MI 48071

Telephone:

248-852-8600

Fax:

248-852-0904

Sianed on:

Please email the signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contact with J.S. Vig Construction Company to provide

Tile Work

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of

\$13,047.75

for labor and/or materials provided through

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

ES TILE COMPANY, INC.

By:

Address:

29975 LITTLE MACK ROSEVILLE, MI 48066

Telephone:

586-293-5540

Fax:

586-293-3810

Signed on:

Please email signed waiver to Elaine Kennedy - ekennedy@jsvig.com

FULL UNCONDITIONAL WAIVER

My/our contact with JS Vig Construction Company to provide

Window Treatments

fortheimprovements to the property described as:

001673 - Livngstn Cnty 911 Dsp

has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

THE SHEER SHOP

By:

(Signature of Lien Claimant)

Address:

7393 23 Mile Road

SHELBY TWP, MI 48316

Telephone:

586-731-4499

Fax:

586-731-7301

Signed on:

/

8-21-19

Please email the signed waiver to Elaine Kennedy - ekennedy@jsvig.com

I/we have a contract with	JS Vig Cons	nstruction Company					
to provide Landscaping							
for the improvements to the property described as: Livingston County 911 Dispatch							
and by signing this waiver waive n	ny/our constru	uction lien to the amount of	\$31,632.12				
for labor and/or materials provided through							
	This waiver, together with all previous waivers, if any x does does not cover all amounts due to me/us for contract improvements through the date shown above.						
or if i/we are not required to provid waiver directly from me/one of us,	le one, and th the owner, le	e has received a notice of furnishing e owner, lessee, or designee has no ssee, or designee may not rely upon ephone, or personally, to verify that it	t received this it without				
	Ву:	Charle Collect					
(Signature of Lien Claimant)							
World Class Landscaping							
Address: PO Box 531							
		Carleton, MI 48117					
	-	704.054.4500					
	•	734-654-4520					
Signed On: 8-2/-/9	Fax:	734-654-4524					

Please fax or mail signed waiver to:

ekennedy@jsvig.com Fax: 734-282-5320

Lindhout Associates Architects aia pc

www.lindhout.com

10465 Citation Drive, Brighton, Michigan 48116

810-227-5668

MONTHLY INVOICE

BILL TO

Chad Chewning 911 Central Dispatch 300 S. Highlander Way Howell, MI 48843 Date Sep 01, 2019 Invoice # 2019-0917

Project Name LC 911 - New Central Dispatch
Project No 17114

Please Remit By Oct 01, 2019

Payment Terms 30(days)
Balance Due: \$1,207.30

Project Description: LC 911 - New Central Dispatch

August, 2019 work included pay application review, owner and contractor coordination, and attendance at multiple meetings.

	Fee S	Fee Summary		ly Invoiced	Current Invoice		Remaining
	%	Stipulated	% phase Completed	Amount Billed	% complete	Value of Completed	Amount remaining
01 Schematic Design	7.00%	\$20,960.07	100.00%	\$20,960.07	0.00%	\$0.00	\$0.00
02 Design Development	15.00%	\$44,914.43	100.00%	\$44,914.43	0.00%	\$0.00	\$0.00
03 Construction Documents	50.00%	\$149,714.76	100.00%	\$149,714.76	0.00%	\$0.00	\$0.00
04 Bidding Administration	5.00%	\$14,971.48	100.00%	\$14,971.48	0.00%	\$0.00	\$0.00
05 Construction Administration	23.00%	\$68,868.79	89.48%	\$61,625.00	91.23%	\$1,207.30	\$6,036.49
	100.00%	\$299,429,52	97.58%	\$292,185,74	0.40%	\$1,207,30	\$6.036.47

Construction Cost	\$5,444,173.00
Fee Percentage	5.50%
Total Fee Amount	\$299,429.52

Invoice Total: \$1,207.30

Please make payments to Lindhout Associates.