

# CONSTRUCTION COMMITTEE

## REVISED AGENDA

March 18, 2020

IMMEDIATELY FOLLOWING THE FINANCE COMMITTEE MEETING

304 E. Grand River, Board Chambers, Howell MI 48843

Pages

1. **CALL MEETING TO ORDER**
2. **APPROVAL OF MINUTES** 3  
Minutes of meeting dated: February 3, 2020
3. **APPROVAL OF AGENDA**
4. **CALL TO THE PUBLIC**
5. **REPORTS**
  - \*5.1 **Sheriff's Building Expansion**
6. **ACTION ITEMS**
  - 6.1 **Lindhout Invoice #2020-0305** 6  
Central Dispatch Facility: \$301.82
  - 6.2 **J.S. Vig Change Order #5** 7  
Sheriff's Storage Facility: \$2,400 added to contingency
  - 6.3 **J.S. Vig Change Order #7** 8  
Sheriff's Storage Facility: (\$5,827.00)
  - 6.4 **J.S. Vig Change Order #17** 9  
Central Dispatch Facility: \$4,025.67
  - 6.5 **J.S. Vig Pay Application #19** 17  
Central Dispatch Facility: \$59,428.15
  - 6.6 **Gregg Bugala Artistry** 55  
3.15.2020 Invoice for Central Dispatch Mural: \$5,000

**7. NEW BUSINESS**

**7.1 Schedule Next Meeting**

**8. ADJOURNMENT**

## CONSTRUCTION COMMITTEE

### MEETING MINUTES

February 3, 2020, 6:30 PM

304 E. Grand River, Conference Room 4, Howell, MI 48843

Members Present:

Dennis Dolan , Robert Bezotte, Douglas Helzerman

#### 1. CALL MEETING TO ORDER

The meeting was called to order by Commissioner Dolan at 6:30 p.m.

#### 2. APPROVAL OF MINUTES

Minutes of meeting dated: January 6, 2020

Motion to approve the minutes as presented.

**Moved By** D. Helzerman

**Seconded By** R. Bezotte

Yes (3): D. Dolan , R. Bezotte, and D. Helzerman

**Motion Carried (3 to 0)**

#### 3. APPROVAL OF AGENDA

Motion to approve the Agenda as presented.

**Moved By** R. Bezotte

**Seconded By** D. Helzerman

Yes (3): D. Dolan , R. Bezotte, and D. Helzerman

**Motion Carried (3 to 0)**

#### 4. CALL TO THE PUBLIC

None.

#### 5. REPORTS

##### 5.a Central Dispatch Facility Update

- a. Schedule for Completion of Work in the Spring Brad Introduced Ron, Project Super Intendant.
  - Reviewed the interior punch-list and discussed remaining items

- heating issue
  - pressure/whistling issue with the doors
  - rusting door handles
  - ice accumulating on sidewalks
- b. Cost to Complete Asphalt at Entryway
- Ron stated the amount of the curb should be confirmed
  - Committee reviewed the RFCO for this cost, distributed by Val
  - Commissioner Dolan requested Fiscal Services to review the RFCO
- c. Budget Review
- Hilery reviewed the status of the budget
  - Discussed resolution to be presented to the Board of Commissioners to request the ability to shift funds within the approved project budget.
  - Fiscal Services will assist with drafting a resolution for the Public Safety and Infrastructure and Development Committee on February 18th.
- d. Discuss Damaged Concrete
- Damaged concrete needs to be replaced on the north side.
  - Further information will be sent to the group regarding the damage.

## 6. ACTION ITEMS

### 6.a Lindhout Invoice #2020-0017

Central Dispatch Facility: \$301.83

Motion to approve payment.

**Moved By** D. Helzerman

**Seconded By** R. Bezotte

Yes (3): D. Dolan , R. Bezotte, and D. Helzerman

**Motion Carried (3 to 0)**

### 6.b Lindhout Invoice #2020-0018

Sheriff Storage Facility: \$992.35

Motion to approve payment.

**Moved By** D. Helzerman

**Seconded By** R. Bezotte

Yes (3): D. Dolan , R. Bezotte, and D. Helzerman

**Motion Carried (3 to 0)**

**7. NEW BUSINESS**

**7.a Schedule the Next Meeting**


The next meeting is scheduled for March 16, 2020 at 6:30 p.m. in County Administration, Conference Room 4, 304 E. Grand River Ave, Howell, MI.

**8. ADJOURNMENT**

Motion to adjourn the meeting at 7:17 p.m.

**Moved By** D. Helzerman

**Seconded By** R. Bezotte

A handwritten signature in blue ink, appearing to read "Natalie Hunt", is written over a horizontal line.

Natalie Hunt, Recording Secretary



## MONTHLY INVOICE

**BILL TO**

**Chad Chewning**  
**911 Central Dispatch**  
**300 S. Highlander Way**  
**Howell, MI 48843**

**Date Mar 01, 2020**
**Invoice # 2020-0305**
**Project Name LC 911 - New Central Dispatch**
**Project No 17114**
**Please Remit By Mar 31, 2020**
**Payment Terms 30(days)**
**Balance Due: \$301.82**
**Project Description: LC 911 - New Central Dispatch**

January-February, 2020, work included punch list review, pay application review, on-site meetings, and contractor coordination.

	Fee Summary		Previously Invoiced		Current Invoice		Remaining
	%	Stipulated	% phase Completed	Amount Billed	% complete	Value of Completed	Amount remaining
01 Schematic Design	7.00%	\$20,960.07	100.00%	\$20,960.07	0.00%	\$0.00	\$0.00
02 Design Development	15.00%	\$44,914.43	100.00%	\$44,914.43	0.00%	\$0.00	\$0.00
03 Construction Documents	50.00%	\$149,714.76	100.00%	\$149,714.76	0.00%	\$0.00	\$0.00
04 Bidding Administration	5.00%	\$14,971.48	100.00%	\$14,971.48	0.00%	\$0.00	\$0.00
05 Construction Administration	23.00%	\$68,868.79	98.69%	\$67,963.33	99.12%	\$301.82	\$603.64
	<b>100.00%</b>	<b>\$299,429.52</b>	<b>99.70%</b>	<b>\$298,524.07</b>	<b>0.10%</b>	<b>\$301.82</b>	<b>\$603.62</b>

Construction Cost	\$5,444,173.00
Fee Percentage	5.50%
Total Fee Amount	\$299,429.52

**Invoice Total: \$301.82**

Please make payments to Lindhout Associates.

# OWNER CHANGE ORDER

Integrity • Quality • Safety  
Customer Satisfaction



Date: 11/25/2019

Change Order Number 5

Project Name: Livingston County Shreiff's Storage Facility

JS Vig Project # 1686

Owner Project #

To: Owner  
Livingston County  
304 E. Grand River Ave.  
Howell, MI 48843

You are directed to make the following changes in this Contract (see attached for details):

RFCO #	Description of work performed	Cost
	Add preconstruction services	\$ 3,000.00
	Credit temp utilities allowances	\$ (5,400.00)
		\$ -
		\$ -
		\$ -
		\$ -
		\$ -
		\$ -
		\$ -
	Added to Project Contingency	\$ 2,400.00
		\$ -
TOTAL		\$ -

Notes:

Not Valid unless signed by both the Owner and the Contractor

Signature of the Contractor indicates his agreement herewith including any adjustments to the Contract Sum.

The original (Contract Sum) was.....	\$ 749,098.00
Net Change by previous authorized Change Orders.....	\$ -
The (Contract Sum) will be <b>(Increased)</b> (Decreased)	
by this change order.....	\$ -
The new (Contract Sum) including this Change Order will be.....	\$ 749,098.00

Authorized:

J.S. Vig Construction Co

Livingston County

Lindhout Associates Architects

Contractor

Owner

Lindhout Associates Architects

J.S. Vig Construction Co

Livingston County

10465 Citiation Drive

15040 Cleat St.

304 E. Grand River Ave. Suite 202

Brighton , MI 48116

Plymouth, MI 48170

Howell, MI 48843

By:

By:

By:

Date:

Date:

Date:

Integrity • Quality • Safety  
Customer Satisfaction



**Date:** 2/28/2020

Change Order Number 7

**Project Name:** Livingston County Shreiff's Storage Facility

<b>JS Vig Project #</b>	<b>1686</b>
-------------------------	-------------

Owner Project #

**To:** Owner  
Livingston County  
304 E. Grand River Ave.  
Howell, MI 48843

**You are directed to make the following changes in this Contract (see attached for details):**

RFCO #	Description of work performed	Cost
	Credit Contingency Balance	\$ (5,827.00)
		\$ -
		\$ -
		\$ -
		\$ -
		\$ -
		\$ -
		\$ -
TOTAL		\$ (5,827.00)

Notes:

Not Valid unless signed by both the Owner and the Contractor

Signature of the Contractor indicates his agreement herewith including any adjustments to the Contract Sum.

The original (Contract Sum) was.....	\$	749,098.00
Net Change by previous authorized Change Orders.....	\$	-
The (Contract Sum) will be (Increased) <b>(Decreased)</b>		
by this change order.....	\$	(5,827.00)
The new (Contract Sum) including this Change Order will be....	\$	743,271.00

Authorized:

**J.S. Vig Construction Co**

## Livingston County

**Lindhout Associates Architects**

Contractor

Owner

Lindhout Associates Architects

J.S. Vig Construction Co

Livingston County

10465 Citiation Drive

15040 Cleat St.

304 E. Grand River Ave. Suite 202

Brighton , MI 48116

Plymouth, MI 48170

Howell, MI 48843

1.4.

**By:**

**By:**

**By:**

Date:

Date:

Date:

# OWNER CHANGE ORDER

Integrity • Quality • Safety  
Customer Satisfaction



Date: 2/24/2020

Change Order Number 17

Project Name: Livingston County 911- Central Dispatch

JS Vig Project # 1673

Owner Project # \_\_\_\_\_

To: Owner  
Livingston County  
304 E. Grand River Ave.  
Howell, MI 48843

You are directed to make the following changes in this Contract (see attached for details):

RFCO #	Description of work performed	Cost
35	Apply 2 coats of cashmere paint in dispatch floor	\$ 2,800.00
49	Saturated soil conditions for concrete curb	\$ 7,930.00
51R	Drill holes in planter walls	\$ 613.00
53	Quality control & observation & testing services	\$ 3,027.00
54	Re-pave 50SF by entrance road	\$ 423.00
55	Layout & Staking overage	\$ 3,504.00
57	Replace overflow drain cover with a cow's tongue	\$ 687.00
		\$ -
		\$ -
		\$ -
	Funded by Project Contingency	\$ (14,958.33)
		\$ -
TOTAL		\$ 4,025.67

Notes:

Not Valid unless signed by both the Owner and the Contractor

Signature of the Contractor indicates his agreement herewith including any adjustments to the Contract Sum.

The original (Contract Sum) was.....	\$ 5,444,173.00
Net Change by previous authorized Change Orders.....	\$ -
The (Contract Sum) will be <b>(Increased)</b> (Decreased)	
by this change order.....	\$ 4,025.67
The new (Contract Sum) including this Change Order will be.....	\$ 5,448,198.67

Authorized:

**J.S. Vig Construction Co**

**Livingston County**

**Lindhout Associates Architects**

Contractor  
J.S. Vig Construction Co  
15040 Cleat St.  
Plymouth, MI 48170

Owner  
Livingston County  
304 E. Grand River Ave. Suite 202  
Howell, MI 48843

Lindhout Associates Architects  
10465 Ciation Drive  
Brighton, MI 48116

By:

By:

By:

Date: 2-28-20

Date:

Date: 3-2-20

# REQUEST FOR CHANGE ORDER



<b>RFCO Number</b> <u>35 Revised 11.22.19</u> <b>Date:</b> <u>August 27, 2019</u> <b>Project Name:</b> <u>Livingston County 911 - Disptach center</u> <b>JS Vig Project #:</b> <u>1673</u> <b>Owner Project #:</b> _____	<b>Description &amp; Reason for Scope Change:</b> Apply (2) coats of Cashmere paint to specific walls in the dispatch floor																																																																						
<b>To:</b> <div style="text-align: center; margin-top: 10px;"><b>Brad Alvord - Lindhout Associates</b></div>																																																																							
<b>Subcontractors Scope Change</b> <table border="1" style="width:100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="width:15%;">CSI Code</th> <th style="width:40%;">CSI Description</th> <th style="width:10%;">Contractor</th> <th style="width:10%;">Quantity</th> <th style="width:15%;">Unit Cost</th> <th style="width:10%;">Cost</th> </tr> </thead> <tbody> <tr> <td>09 91 00</td> <td>Provide labor &amp; material to repaint walls in the dispatch floor</td> <td>G &amp; T</td> <td style="text-align: center;">1</td> <td style="text-align: right;">\$2,800.00</td> <td style="text-align: right;">\$ 2,800.00</td> </tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td style="text-align: right;">\$ -</td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td style="text-align: right;">\$ -</td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td style="text-align: right;">\$ -</td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td style="text-align: right;">\$ -</td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td style="text-align: right;">\$ -</td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td style="text-align: right;">\$ -</td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td style="text-align: right;">\$ -</td></tr> <tr> <td colspan="5"><b>Subtotal</b></td> <td style="text-align: right;">\$ 2,800.00</td> </tr> </tbody> </table>		CSI Code	CSI Description	Contractor	Quantity	Unit Cost	Cost	09 91 00	Provide labor & material to repaint walls in the dispatch floor	G & T	1	\$2,800.00	\$ 2,800.00						\$ -						\$ -						\$ -						\$ -						\$ -						\$ -						\$ -	<b>Subtotal</b>					\$ 2,800.00										
CSI Code	CSI Description	Contractor	Quantity	Unit Cost	Cost																																																																		
09 91 00	Provide labor & material to repaint walls in the dispatch floor	G & T	1	\$2,800.00	\$ 2,800.00																																																																		
					\$ -																																																																		
					\$ -																																																																		
					\$ -																																																																		
					\$ -																																																																		
					\$ -																																																																		
					\$ -																																																																		
					\$ -																																																																		
<b>Subtotal</b>					\$ 2,800.00																																																																		
<b>General Contractors Scope Change</b> <table border="1" style="width:100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="width:15%;">CSI Code</th> <th style="width:40%;">CSI Description</th> <th style="width:10%;">Quantity</th> <th style="width:15%;">Unit Cost</th> <th style="width:10%;">Total Cost</th> </tr> </thead> <tbody> <tr><td>1-010</td><td>Project Management</td><td> </td><td> </td><td style="text-align: right;">\$ -</td></tr> <tr><td>1-020</td><td>Superintendent</td><td> </td><td> </td><td style="text-align: right;">\$ -</td></tr> <tr><td>1-024</td><td>Builder's Risk</td><td> </td><td> </td><td> </td></tr> <tr><td>1-025</td><td>Insurance</td><td style="text-align: center;">1.10%</td><td> </td><td style="text-align: center;">Waived</td></tr> <tr><td>1-030</td><td>Laborers</td><td> </td><td> </td><td style="text-align: right;">\$ -</td></tr> <tr><td>1-070</td><td>Clean Up</td><td> </td><td> </td><td style="text-align: right;">\$ -</td></tr> <tr><td>1-125</td><td>Bond</td><td> </td><td> </td><td style="text-align: right;">\$ -</td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td style="text-align: right;">\$ -</td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td style="text-align: right;">\$ -</td></tr> <tr> <td colspan="4"><b>Subtotal</b></td> <td style="text-align: right;">\$ 2,800</td> </tr> <tr> <td colspan="4"><b>Allowable Fee</b></td> <td style="text-align: right;">4.50%      Waived</td> </tr> <tr> <td colspan="4"><b>Subcontractor + General Contractor Total</b></td> <td style="text-align: right;"><b>\$ 2,800</b></td> </tr> <tr> <td colspan="4" style="text-align: right;"><b>Total Proposed Time Increase:</b></td> <td> </td> </tr> </tbody></table>		CSI Code	CSI Description	Quantity	Unit Cost	Total Cost	1-010	Project Management			\$ -	1-020	Superintendent			\$ -	1-024	Builder's Risk				1-025	Insurance	1.10%		Waived	1-030	Laborers			\$ -	1-070	Clean Up			\$ -	1-125	Bond			\$ -					\$ -					\$ -	<b>Subtotal</b>				\$ 2,800	<b>Allowable Fee</b>				4.50%      Waived	<b>Subcontractor + General Contractor Total</b>				<b>\$ 2,800</b>	<b>Total Proposed Time Increase:</b>				
CSI Code	CSI Description	Quantity	Unit Cost	Total Cost																																																																			
1-010	Project Management			\$ -																																																																			
1-020	Superintendent			\$ -																																																																			
1-024	Builder's Risk																																																																						
1-025	Insurance	1.10%		Waived																																																																			
1-030	Laborers			\$ -																																																																			
1-070	Clean Up			\$ -																																																																			
1-125	Bond			\$ -																																																																			
				\$ -																																																																			
				\$ -																																																																			
<b>Subtotal</b>				\$ 2,800																																																																			
<b>Allowable Fee</b>				4.50%      Waived																																																																			
<b>Subcontractor + General Contractor Total</b>				<b>\$ 2,800</b>																																																																			
<b>Total Proposed Time Increase:</b>																																																																							

CONTRACTOR  
 J.S. Vig Construction Company

DATE    11.25.19

ARCHITECT

DATE    11.26.19

OWNER

DATE    1-8-20

Attach detailed description and subcontractor bids

# REQUEST FOR CHANGE ORDER



<b>RFCO Number</b> 49 <b>Date:</b> November 20, 2019 <b>Project Name:</b> Livingston County 911 - Dispatch center <b>JS Vig Project #:</b> 1673 <b>Owner Project #:</b>		<b>Description &amp; Reason for Scope Change:</b> Saturated soil conditions for concrete curb 10.30.19			
<b>To:</b> Brad Alvord - Lindhout Associates					
<b>Subcontractors Scope Change</b>					
CSI Code	CSI Description	Contractor	Quantity	Unit Cost	Cost
32 00 00	Deliver (2) trucks of 21AA crushed concrete	Nagle	1	\$1,763.10	\$ 1,763.10
32 00 00	Provide labor and equipment for demucking	Nagle	1	\$4,542.50	\$ 4,542.50
32 00 00	Provide labor and equipment to place stone	Merlo	1	\$1,200.00	\$ 1,200.00
<b>Subtotal</b>					\$ 7,505.60
<b>General Contractors Scope Change</b>					
CSI Code	CSI Description	Quantity	Unit Cost	Total Cost	
1-010	Project Management			\$ -	
1-020	Superintendent			\$ -	
1-024	Builder's Risk			\$ -	
1-025	Insurance	1.10%		\$ 82.56	
1-030	Laborers			\$ -	
1-070	Clean Up			\$ -	
1-125	Bond			\$ -	
<b>Subtotal</b>				\$ 7,588	
<b>Allowable Fee</b>				4.50%	\$ 341
<b>Subcontractor + General Contractor Total</b>				\$ 7,930	
Total Proposed Time Increase: N/A					

CONTRACTOR  
 J.S. Vig Construction Company

12-02-19  
 DATE

ARCHITECT

1-7-20  
 DATE

OWNER

1-21-2021  
 DATE

Attach detailed description and subcontractor bids



**J.S. VIG**  
CONSTRUCTION  
projectgreen

CONTRACTOR J.S. Vig Construction Company DATE ARCHITECT DATE OWNER DATE

Ph: 734-283-3002 Fax: 734-282-5320 16650 Racho Road, Taylor, MI 48180 Web Site: [www.jsvig.com](http://www.jsvig.com)  
HACurrent Jobs1673 Livingston County 911 Dispatch CenterAccounting.CO RequestRFQCO #51 - Weeps for Planter BoxesRFQCO

# REQUEST FOR CHANGE ORDER



<b>RFCO Number:</b> 53 <b>Date:</b> December 2, 2019 <b>Project Name:</b> Livingston County 911 - Dispatch center <b>JS Vig Project #:</b> 1673 <b>Owner Project #:</b>	<b>Description &amp; Reason for Scope Change:</b> For quality and control observation and testing services - 10.22 to 10.26 and 11.18																																																																																
<b>To:</b> Brad Alvord - Lindhout Associates																																																																																	
<b>Subcontractors Scope Change</b> <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>CSI Code</th> <th>CSI Description</th> <th>Contractor</th> <th>Quantity</th> <th>Unit Cost</th> <th>Cost</th> </tr> </thead> <tbody> <tr> <td></td> <td>For quality and control observation and testing services - 10.22.19 to 10.26.19</td> <td>G2 Consulting</td> <td>1</td> <td>\$2,095.00</td> <td>\$ 2,095.00</td> </tr> <tr> <td></td> <td>For quality and control observation and testing services - 11.18.19</td> <td>G2 Consulting</td> <td>1</td> <td>\$770.00</td> <td>\$ 770.00</td> </tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr> <td colspan="5"><b>Subtotal</b></td> <td><b>\$ 2,865.00</b></td> </tr> </tbody> </table>		CSI Code	CSI Description	Contractor	Quantity	Unit Cost	Cost		For quality and control observation and testing services - 10.22.19 to 10.26.19	G2 Consulting	1	\$2,095.00	\$ 2,095.00		For quality and control observation and testing services - 11.18.19	G2 Consulting	1	\$770.00	\$ 770.00																																					<b>Subtotal</b>					<b>\$ 2,865.00</b>																				
CSI Code	CSI Description	Contractor	Quantity	Unit Cost	Cost																																																																												
	For quality and control observation and testing services - 10.22.19 to 10.26.19	G2 Consulting	1	\$2,095.00	\$ 2,095.00																																																																												
	For quality and control observation and testing services - 11.18.19	G2 Consulting	1	\$770.00	\$ 770.00																																																																												
<b>Subtotal</b>					<b>\$ 2,865.00</b>																																																																												
<b>General Contractors Scope Change</b> <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>CSI Code</th> <th>CSI Description</th> <th>Quantity</th> <th>Unit Cost</th> <th>Total Cost</th> </tr> </thead> <tbody> <tr> <td>1-010</td> <td>Project Management</td> <td></td> <td></td> <td>\$ -</td> </tr> <tr> <td>1-020</td> <td>Superintendent</td> <td></td> <td></td> <td>\$ -</td> </tr> <tr> <td>1-024</td> <td>Builder's Risk</td> <td></td> <td></td> <td>\$ -</td> </tr> <tr> <td>1-025</td> <td>Insurance</td> <td>1.10%</td> <td></td> <td>\$ 31.52</td> </tr> <tr> <td>1-030</td> <td>Laborers</td> <td></td> <td></td> <td>\$ -</td> </tr> <tr> <td>1-070</td> <td>Clean Up</td> <td></td> <td></td> <td>\$ -</td> </tr> <tr> <td>1-125</td> <td>Bond</td> <td></td> <td></td> <td>\$ -</td> </tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr> <td colspan="4"><b>Subtotal</b></td> <td><b>\$ 2,897</b></td> </tr> <tr> <td colspan="4"><b>Allowable Fee</b></td> <td><b>4.50%</b></td> </tr> <tr> <td colspan="4"></td> <td><b>\$ 130</b></td> </tr> <tr> <td colspan="4"><b>Subcontractor + General Contractor Total</b></td> <td><b>\$ 3,027</b></td> </tr> <tr> <td colspan="4"></td> <td><b>Total Proposed Time Increase: N/A</b></td> </tr> </tbody> </table>		CSI Code	CSI Description	Quantity	Unit Cost	Total Cost	1-010	Project Management			\$ -	1-020	Superintendent			\$ -	1-024	Builder's Risk			\$ -	1-025	Insurance	1.10%		\$ 31.52	1-030	Laborers			\$ -	1-070	Clean Up			\$ -	1-125	Bond			\$ -																<b>Subtotal</b>				<b>\$ 2,897</b>	<b>Allowable Fee</b>				<b>4.50%</b>					<b>\$ 130</b>	<b>Subcontractor + General Contractor Total</b>				<b>\$ 3,027</b>					<b>Total Proposed Time Increase: N/A</b>
CSI Code	CSI Description	Quantity	Unit Cost	Total Cost																																																																													
1-010	Project Management			\$ -																																																																													
1-020	Superintendent			\$ -																																																																													
1-024	Builder's Risk			\$ -																																																																													
1-025	Insurance	1.10%		\$ 31.52																																																																													
1-030	Laborers			\$ -																																																																													
1-070	Clean Up			\$ -																																																																													
1-125	Bond			\$ -																																																																													
<b>Subtotal</b>				<b>\$ 2,897</b>																																																																													
<b>Allowable Fee</b>				<b>4.50%</b>																																																																													
				<b>\$ 130</b>																																																																													
<b>Subcontractor + General Contractor Total</b>				<b>\$ 3,027</b>																																																																													
				<b>Total Proposed Time Increase: N/A</b>																																																																													

CONTRACTOR  
J.S. Vig Construction Company

DATE

ARCHITECT

DATE

OWNER

DATE

Attach detailed description and subcontractor bids

# REQUEST FOR CHANGE ORDER



<b>RFCO Number</b> 54 <b>Date:</b> December 2, 2019 <b>Project Name:</b> Livingston County 911 - Dispatch center <b>JS Vig Project #:</b> 1673 <b>Owner Project #:</b>		<b>Description &amp; Reason for Scope Change:</b> Re-pave 50SF by the Entrance Rd. not included in plans			
<b>To:</b> Brad Alvord - Lindhout Associates					
<b>Subcontractors Scope Change</b>					
CSI Code	CSI Description	Contractor	Quantity	Unit Cost	Cost
32-00-00	Provide labor and equipment to re-pave area not shown on plans	Nagle	1	\$400.00	\$ 400.00
<b>Subtotal</b>					\$ 400.00
<b>General Contractors Scope Change</b>					
CSI Code	CSI Description	Quantity	Unit Cost	Total Cost	
1-010	Project Management			\$ -	
1-020	Superintendent			\$ -	
1-024	Builder's Risk				
1-025	Insurance	1.10%		\$ 4.40	
1-030	Laborers			\$ -	
1-070	Clean Up			\$ -	
1-125	Bond			\$ -	
<b>Subtotal</b>				\$ 404	
<b>Allowable Fee</b>				\$ 18	
<b>Subcontractor + General Contractor Total</b>				\$ 423	
<b>Total Proposed Time Increase:</b>				N/A	

CONTRACTOR J.S. Vig Construction Company	DATE 12-02-19	ARCHITECT DATE 1-7-20	OWNER DATE 1-8-20
---	------------------	-----------------------------	-------------------------

Attach detailed description and subcontractor bids



**J.S. VIG**  
CONSTRUCTION  
projectgreen

CONTRACTOR  
J.S. Vig Construction Company

Ph: 734-283-3002 Fax: 734-282-5320 16650 Racho Road, Taylor, MI 48180 Web Site: [www.jsvlg.com](http://www.jsvlg.com)  
H: Current Jobs: 1673 Livingston County 911 Dispatch Center/Accounting/CO Request/RFCO #55- BOSS Constructor Staking Ex

# REQUEST FOR CHANGE ORDER



<b>RFCO Number</b>	57	<b>Description &amp; Reason for Scope Change:</b>			
<b>Date:</b>	February 7, 2020	Replace overflow drain cover with a cow's tongue			
<b>Project Name:</b>	Livingston County 911 - Dispatch center				
<b>JS Vig Project #:</b>	1673				
<b>Owner Project #:</b>					
<b>To:</b>	Brad Alvord - Lindhout Associates				
<b>Subcontractors Scope Change</b>					
<b>CSI Code</b>	<b>CSI Description</b>	<b>Contractor</b>	<b>Quantity</b>	<b>Unit Cost</b>	<b>Cost</b>
22 00 00	Provide labor and material to replace overflow drain cover with cow's tongue, West side	GF Wilbur	1	\$650.00	\$ 650.00
					\$ -
					\$ -
					\$ -
					\$ -
					\$ -
<b>Subtotal</b>					\$ 650.00
<b>General Contractors Scope Change</b>					
<b>CSI Code</b>	<b>CSI Description</b>		<b>Quantity</b>	<b>Unit Cost</b>	<b>Total Cost</b>
1-010	Project Management				\$ -
1-020	Superintendent				\$ -
1-024	Builder's Risk				\$ -
1-025	Insurance		1.10%		\$ 7.15
1-030	Laborers				\$ -
1-070	Clean Up				\$ -
1-125	Bond				\$ -
					\$ -
<b>Subtotal</b>					\$ 657
<b>Allowable Fee</b>			4.50%		\$ 30
<b>Subcontractor + General Contractor Total</b>					<b>\$ 687</b>
<b>Total Proposed Time Increase:</b>					N/A

CONTRACTOR  
J.S. Vig Construction Company

DATE

ARCHITECT

DATE

OWNER

DATE

Attach detailed description and subcontractor bids



**Our Mission**

**Integrity**

in architecture and design  
in client relationships  
in employee relationships  
in community relationships

**advancement**

in all these efforts

March 11, 2019

Livingston County 911 Central Dispatch  
300 S. Highlander Way  
Howell, MI 48843

Attn: Chad Chewning, Director

Re: Application and Certificate for Payment No. 19

Dear Chad,

Attached please find application and certificate for payment No. 19, as received from J.S. Vig Construction Company. We recently visited the site yesterday morning, and were able to observe the work in progress. This payment application includes previously approved Request for Change Orders amounts, along with portions of the Masonry, Fencing, General Conditions and portions of the Contractor's fee. A majority of Partial and Full unconditional waivers of lien have been included for previous Payment Applications #17 and #18. Retainage and partial payment is being held on remaining trades that have work to complete this spring and outstanding punchlist items. All new work items will be handled as standard warranty work at this stage of the project. In conclusion we find the completed work to be in general compliance with the requirements of the contract documents.

If this action meets with your approval, please proceed with payment to J.S. Vig Construction Company in the revised amount indicated on the application.

Feel free to contact our office if you have any questions or concerns regarding this information.

A handwritten signature in black ink, appearing to read 'Bradley M. Alvord'. The signature is fluid and cursive, with the first letters of the first and last names being capitalized and prominent.

Bradley M. Alvord, Project Architect, Partner  
Lindhout Associates architects aia pc

c.c. Natalie Hunt, Livingston County Administrative Specialist  
Cindy Catanach, Deputy County Administrator/Financial Officer

# APPLICATION AND CERTIFICATE FOR PAYMENT

## TO OWNER:

Livingston County  
304 E. Grand River Suite 202  
Howell, MI 48843

## PROJECT:

Livingston County 911 Central Dispatch  
300 S. Highlander Way  
Howell, MI 4843

## APPLICATION No:

19

## PERIOD TO:

2/29/2020

## PROJECT NOS:

1673

## CONTRACT DATE:

6/26/2018

Job # 00-1673

## FROM CONTRACTOR:

J S Vig Construction Company  
15040 Cleat Street  
Plymouth, MI 48170

## ARCHITECT:

Lindhout Associates Architects  
10465 Citation Drive  
Brighton, MI 48116

## CONTRACT FOR: GENERAL TRADES

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment as shown below, in connection with the Contract  
Continuation sheet is attached.

1. ORIGINAL CONTRACT SUM.....	\$	5,444,173.00
2. Net Change by Change Orders.....	\$	4,025.67
3. CONTRACT SUM TO DATE.....	\$	5,448,198.67
4. TOTAL COMPLETED & STORED TO DATE.....	\$	5,368,072.28
5. Direct Checks Previously Issued by Owner.....	\$	-
6. Direct Checks to be Issued by Owner this Draw.....		
7. JS Vig Completed & Stored.....	\$	5,368,072.28
8. RETAINAGE		
Total Retainage.....	\$	107,408.16
9. TOTAL EARNED LESS RETAINAGE.....	\$	5,260,664.12
10. LESS PREVIOUS CERTIFICATES FOR PAYMENT.....	\$	5,201,235.97
11. Current Payment Due - JS Vig.....	\$	59,428.15
12. Current direct checks to Subcontractors.....		
13. BALANCE TO FINISH, INCLUDING RETAINAGE.....	\$	187,534.55

Change Order/Contract	ADDITIONS	DEDUCTIONS
Total Changes approved in Previous months by Owner	-	-
Total approved this month	4,025.67	
TOTALS	4,025.67	-
NET CHANGES by Change Order	4,025.67	-

The Contractor certified that the work covered by this pay request has been completed in accordance with the Contract Documents and that all progress payments previously paid by the Owner have been applied by the Contractor to discharge in full all of Contractor's obligations incurred in connection with the work covered by all prior pay requests.

Contractor : J S Vig Construction Company  
STATE OF MICHIGAN, COUNTY OF WAYNE  
Subscribed and sworn before me this  
NOTARY PUBLIC: Elaine Kennedy

3-11-20

Date

11 day of March, 2020

My commission expires: April 28, 2023

ELAINE KENNEDY  
NOTARY PUBLIC, STATE OF MI  
COUNTY OF WAYNE  
MY COMMISSION EXPIRES Apr 28, 2023  
ACTING IN COUNTY OF Wayne

## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

## AMOUNT CERTIFIED

\$ 59,428.15

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and the Continuation Sheet that are changed to conform with the amount certified.)

Architect

Date

3-11-2020

1673 Livingston County 911											
Item	Description	Original Contract	Change Orders	Revised Contract Value	Previously Billed	Billing this Period	Stored Materials	Total Billed	Balance to Bill	Overall %	Retention Held
1	Project Management, Engineer	\$ 82,340.00		\$ 82,340.00	\$ 82,340.00			\$ 82,340.00	\$ -	100%	\$ 4,117.00
2	Supervision	\$ 166,055.00		\$ 166,055.00	\$ 166,055.00			\$ 166,055.00	\$ -	100%	\$ 4,000.00
3	Project Labor	\$ 50,000.00		\$ 50,000.00	\$ 50,000.00			\$ 50,000.00	\$ -	100%	
4	Layout & Staking	\$ 20,000.00	\$ 3,317.00	\$ 23,317.00	\$ 20,000.00	\$ 3,317.00		\$ 23,317.00	\$ -	100%	
5	Safety	\$ 8,440.00	\$ (325.00)	\$ 8,115.00	\$ 8,115.00			\$ 8,115.00	\$ -	100%	
6	Miscellaneous Rentals, Materials	\$ 40,000.00	\$ (3,210.56)	\$ 36,789.44	\$ 36,209.44	\$ 580.00		\$ 36,789.44	\$ -	100%	
7	Blue Prints & Office Supplies	\$ 2,500.00		\$ 2,500.00	\$ 2,500.00			\$ 2,500.00	\$ -	100%	
8	Security (Allowance)	\$ 5,000.00		\$ 5,000.00	\$ 5,000.00			\$ 5,000.00	\$ -	100%	
9	Field Offices & Other Site Facilities	\$ 10,000.00		\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	\$ -	100%	
10	Temporary Barricades & Signage	\$ 2,000.00		\$ 2,000.00	\$ 2,000.00			\$ 2,000.00	\$ -	100%	
11	Dumpsters & Clean Up	\$ 12,000.00		\$ 12,000.00	\$ 12,000.00			\$ 12,000.00	\$ -	100%	
12	Final Clean Up	\$ 5,000.00		\$ 5,000.00	\$ 5,000.00			\$ 5,000.00	\$ -	100%	\$ 500.00
13	Building Demolition	\$ 30,000.00		\$ 30,000.00	\$ 30,000.00			\$ 30,000.00	\$ -	100%	
14	Building Asbestos Remediation	\$ 15,100.00		\$ 15,100.00	\$ 15,100.00			\$ 15,100.00	\$ -	100%	
15	Concrete Footings	\$ 141,245.00	\$ 7,687.50	\$ 148,932.50	\$ 148,932.50			\$ 148,932.50	\$ -	100%	
16	Concrete Flatwork Phase I	\$ 143,925.00	\$ 19,126.50	\$ 163,051.50	\$ 161,851.50	\$ 1,200.00		\$ 163,051.50	\$ -	100%	
17	Concrete Flatwork Phase II	\$ 37,535.00		\$ 37,535.00	\$ 37,535.00			\$ 37,535.00	\$ -	100%	
18	Masonry	\$ 549,900.00		\$ 549,900.00	\$ 543,390.00	\$ 6,510.00		\$ 549,900.00	\$ -	100%	\$ 40,000.00
19	Structural Steel	\$ 237,000.00		\$ 237,000.00	\$ 237,000.00			\$ 237,000.00	\$ -	100%	
20	Architectural Woodwork	\$ 70,750.00	\$ 4,315.00	\$ 75,065.00	\$ 75,065.00			\$ 75,065.00	\$ -	100%	
21	Dampproofing & Waterproofing	\$ 21,000.00		\$ 21,000.00	\$ 21,000.00			\$ 21,000.00	\$ -	100%	
22	Architectural Metal Panels	\$ 154,468.00	\$ 2,702.00	\$ 157,170.00	\$ 157,170.00			\$ 157,170.00	\$ -	100%	
23	Membrane Roofing	\$ 153,800.00	\$ 14,038.75	\$ 167,838.75	\$ 167,838.75			\$ 167,838.75	\$ -	100%	
24	Firestopping	\$ 2,500.00		\$ 2,500.00	\$ 2,500.00			\$ 2,500.00	\$ -	100%	
25	Spray Applied Fireproofing	\$ 2,700.00		\$ 2,700.00	\$ 2,700.00			\$ 2,700.00	\$ -	100%	
26	Caulking	\$ 4,000.00		\$ 4,000.00	\$ 4,000.00			\$ 4,000.00	\$ -	100%	
27	Doors, Frames & Hardware	\$ 145,472.00	\$ 1,669.92	\$ 147,141.92	\$ 147,141.92			\$ 147,141.92	\$ -	100%	
28	Entrances and Storefronts	\$ 138,000.00	\$ 4,400.00	\$ 142,400.00	\$ 142,400.00			\$ 142,400.00	\$ -	100%	
29	Drywall and Metal Studs	\$ 400,074.00	\$ 12,397.64	\$ 412,471.64	\$ 412,471.64			\$ 412,471.64	\$ -	100%	
30	Wall & Floor Tiling	\$ 32,215.00	\$ 1,106.00	\$ 33,321.00	\$ 33,321.00			\$ 33,321.00	\$ -	100%	
31	Carpet Tile and Base	\$ 42,446.00	\$ 2,621.64	\$ 45,067.64	\$ 45,067.64			\$ 45,067.64	\$ -	100%	
32	Access Flooring; Dispatch	\$ 48,700.00	\$ 1,242.00	\$ 49,942.00	\$ 49,942.00			\$ 49,942.00	\$ -	100%	
33	Painting	\$ 22,858.00	\$ 2,800.00	\$ 25,658.00	\$ 22,858.00	\$ 2,800.00		\$ 25,658.00	\$ -	100%	
34	Markerboards	\$ 1,104.00		\$ 1,104.00	\$ 1,104.00			\$ 1,104.00	\$ -	100%	
35	Projector Screen	\$ 5,960.00	\$ 325.00	\$ 6,285.00	\$ 6,285.00			\$ 6,285.00	\$ -	100%	
36	Toilet Compartments	\$ 4,350.00	\$ 604.00	\$ 4,954.00	\$ 4,954.00			\$ 4,954.00	\$ -	100%	
37	Fire Extinguishers and Cabinets	\$ 1,170.00		\$ 1,170.00	\$ 1,170.00			\$ 1,170.00	\$ -	100%	
38	Lockers	\$ 10,035.00	\$ 563.70	\$ 10,598.70	\$ 10,598.70			\$ 10,598.70	\$ -	100%	
39	Benches	\$ 1,680.00		\$ 1,680.00	\$ 1,680.00			\$ 1,680.00	\$ -	100%	
40	Window Treatments	\$ 6,357.00		\$ 6,357.00	\$ 6,357.00			\$ 6,357.00	\$ -	100%	
41	Fire Protection	\$ 44,937.00		\$ 44,937.00	\$ 44,937.00			\$ 44,937.00	\$ -	100%	
42	Plumbing	\$ 114,400.00	\$ 1,110.00	\$ 115,510.00	\$ 114,860.00	\$ 650.00		\$ 115,510.00	\$ -	100%	
43	HVAC	\$ 226,630.00	\$ 204.00	\$ 226,834.00	\$ 226,834.00			\$ 226,834.00	\$ -	100%	
44	Electrical	\$ 903,150.00	\$ 19,002.66	\$ 922,152.66	\$ 922,152.66			\$ 922,152.66	\$ -	100%	\$ 2,000.00
45	Site Excavation	\$ 365,345.00	\$ 149,664.00	\$ 515,009.00	\$ 515,009.00			\$ 515,009.00	\$ -	100%	\$ 25,750.45
46	Asphalt Phase I	\$ 63,385.00	\$ 8,973.34	\$ 72,358.34	\$ 50,267.74	\$ 6,705.60		\$ 56,973.34	\$ 15,385.00	79%	\$ 5,697.33
47	Asphalt Phase II	\$ 48,805.00		\$ 48,805.00	\$ 37,000.00			\$ 37,000.00	\$ 11,805.00	76%	\$ 3,700.00
48	Fencing	\$ 87,013.00	\$ 1,702.00	\$ 88,715.00	\$ 86,715.00	\$ 2,000.00		\$ 88,715.00	\$ -	100%	\$ 7,097.20
49	Perimeter Fence (Allowance)	\$ 4,000.00		\$ 4,000.00	\$ 4,000.00			\$ 4,000.00	\$ -	100%	
50	Landscaping	\$ 87,867.00	\$ 920.00	\$ 88,787.00	\$ 39,111.80			\$ 39,111.80	\$ 49,675.20	44%	\$ 3,911.18
51	Project Contingency	\$ 267,771.33	\$ (267,771.33)	\$ -				\$ -	\$ -	100%	
52	Performance and Payment Bond	\$ 47,998.00	\$ 1,692.00	\$ 49,690.00	\$ 49,690.00			\$ 49,690.00	\$ -	100%	
53	Building Permit	\$ 70,000.00		\$ 70,000.00	\$ 70,000.00			\$ 70,000.00	\$ -	100%	
54	Testing and Inspecting Services	\$ 20,000.00	\$ 9,453.75	\$ 29,453.75	\$ 26,588.75	\$ 2,865.00		\$ 29,453.75	\$ -	100%	
55	Insurance	\$ 38,398.00	\$ 2,527.64	\$ 40,925.64	\$ 40,756.64	\$ 169.00		\$ 40,925.64	\$ -	100%	
56	Preconstruction Fee	\$ 12,000.00		\$ 12,000.00	\$ 12,000.00			\$ 12,000.00	\$ -	100%	
57	Overhead & Profit	\$ 214,794.67	\$ 1,166.52	\$ 215,961.19	\$ 212,000.00	\$ 700.00		\$ 212,700.00	\$ 3,261.19	98%	\$ 10,635.00
		\$ 5,444,173.00	\$ 4,025.67	\$ 5,448,198.67	\$ 5,340,575.68	\$ 27,496.60	\$ -	\$ 5,368,072.28	\$ 80,126.39	99%	\$ 107,408.16

Joseph Vig

being duly sworn, deposes and says that

J.S. Vig Construction Company

is the contractor for an improvement to the following real property situated in

City of, Howell, MichiganCounty of Livingstondescribed as follows : (address / legal) 300 South Highlander Way, Howell, MI 48843

Pay App #19 February 2020

That the following is a statement of each subcontractor and supplier and laborer, for which laborer the payment of wages or fringe benefits and withholdings is due but unpaid, with whom the (contractor)(subcontractor) has (contracted)(subcontracted) for performance under the contract with the owner thereof, and that the amounts due to the persons as of the date hereof are correctly and fully set forth opposite their names, as follows:


Subcontractor/Supplier/Laborer	Type of Improvement	Total Contract	Change Orders	Adjusted Contract	Amount Paid	Amount Due	Balance to Complete
JS Vig	Construction Management	1,020,253.00	(127,206.58)	893,046.42	838,682.11	39,420.77	14,943.54
BAC	Marker boards	1,104.00		1,104.00	1,104.00		-
BDS Environmental	Asbestos Removal	15,100.00		15,100.00	15,100.00		-
Boss Engineering	Layout & Staking	14,300.00	900.00	15,200.00	15,200.00		-
Brickman Construction	Masonry	549,000.00	(32,650.93)	516,349.07	476,349.07		40,000.00
Butcher & Butcher	Membrane Roofing	153,800.00	13,382.75	167,182.75	167,182.75		(0.00)
CEI Materials	Metal Siding	154,468.00	2,702.00	157,170.00	157,170.00		-
Conventional Carpet	Carpet	40,446.00	4,621.64	45,067.64	45,067.64		(0.00)
Crampton Electric	Electrical	903,150.00	22,384.34	925,534.34	920,580.34	2,954.00	2,000.00
Data Supplies	Access Flooring	48,700.00	(3,268.00)	45,432.00	44,947.80		484.20
EGD Glass & Door	Entrances and Storefronts	138,000.00	7,880.00	145,880.00	145,880.00		-
FBH	Doors, Frames, and Hardware	145,472.00	(905.08)	144,566.92	133,184.70	11,382.22	-
Future Fence	Fencing	87,013.00	9,608.70	96,621.70	89,524.50		7,097.20
G&T Commercial	Painting	22,858.00	3,700.00	26,558.00	23,758.00	2,800.00	-
George F. Wilbur	Plumbing	114,400.00	460.00	114,860.00	112,562.80		2,297.20
Harnish	Fireproofing	2,700.00		2,700.00	2,700.00		-
Huron Acoustic	Drywall	338,374.00	18,495.47	356,869.47	356,869.47		(0.00)
Joe Raica Excavating	Excavating	502,649.00	30,860.00	533,509.00	507,758.55		25,750.45
Merlo Construction	Concrete Flatwork	186,000.00	18,562.82	204,562.82	203,363.32	1,199.50	-
Nagle Paving	Asphalt Paving	112,190.00	8,973.34	121,163.34	82,904.35	1,671.66	36,587.33
Novi Wall	Footings	141,245.00	6,637.50	147,882.50	143,094.25		4,788.25
Phantom Fire Protection	Fire Protection	44,937.00	-	44,937.00	44,937.00		-
Progressive Plumbing	Plumbing Accessories	13,160.00	929.00	14,089.00	14,089.00		(0.00)
RAM Construction	Masonry Caulking	25,000.00		25,000.00	25,000.00		-
S&G Fabricators	Steel	237,000.00		237,000.00	237,000.00		-
Shelving Inc.	Lockers	9,035.00	563.70	9,598.70	9,598.70		-
Shores Tile Company	Tile	32,215.00	1,106.00	33,321.00	33,321.00		-
Sobania	Architectural Millwork	70,750.00	4,315.00	75,065.00	75,065.00		-
The Sheer Shop	Window Treatments	6,357.00		6,357.00	6,357.00		-
WM Floyd Co.	HVAC	226,630.00	204.00	226,834.00	226,834.00		-
World Class Contracting	Landscaping	87,867.00	11,770.00	99,637.00	46,050.62		53,586.38
TOTAL AMOUNTS		5,444,173.00	4,025.67	5,448,198.67	5,201,235.97	59,428.15	187,534.55

The contractor has not procured material from, or subcontracted with, any person other than those set forth above and owes no money for the improvement other than the sums set forth.

I make this statement as the contractor or as CEO of J S Vig Construction Company to represent to the owner or lessee of the property and his or her agents that the property is free from claims of construction liens, or the possibility of construction liens, except as specifically set forth in this statement and except for claims of construction liens by laborers that may be provided under section 109 of the construction lien act, 1980 PA497, MCL 570-1109

**WARNING TO OWNER: AN OWNER OR LESSEE OF THE PROPERTY SHALL NOT RELY ON THIS SWORN STATEMENT TO AVOID THE CLAIM OF A SUBCONTRACTOR, SUPPLIER, OR LABORER WHO HAS PROVIDED A NOTICE OF FURNISHING OR A LABORER WHO MAY PROVIDE A NOTICE OF FURNISHING UNDER SECTION 109 OF THE CONSTRUCTION LIEN ACT, 1980 PA 497, MCL 570.1109, TO THE DESIGNEE OR TO THE OWNER OR LESSEE IF THE DESIGNEE IS NOT NAMED OR HAS DIED.**

**IF THIS SWORN STATEMENT IS IN REGARD TO A RESIDENTIAL STRUCTURE, ON RECEIPT OF THE SWORN STATEMENT, THE OWNER OR LESSEE, OR THE OWNER'S OR LESSEE'S DESIGNEE, MUST GIVE NOTICE OF ITS RECEIPT, EITHER IN WRITING, BY TELEPHONE, OR PERSONALLY, TO EACH SUBCONTRACTOR, SUPPLIER, AND LABORER WHO HAS PROVIDED A NOTICE OF FURNISHING UNDER SECTION 109 OR, IF A NOTICE OF FURNISHING IS EXCUSED UNDER SECTION 108 OR 108A, TO EACH SUBCONTRACTOR, SUPPLIER, AND LABORER NAMED IN THE SWORN STATEMENT. IF A SUBCONTRACTOR, SUPPLIER, OR LABORER WHO IS ENTITLED TO NOTICE OF RECEIPT OF THE SWORN STATEMENT MAKES A REQUEST, THE OWNER, LESSEE, OR DESIGNEE SHALL PROVIDE THE REQUESTER A COPY OF THE SWORN STATEMENT WITH 10 BUSINESS DAYS AFTER RECEIVING THE REQUEST.**

Joseph Vig

**WARNING TO DEPONENT: A PERSON, WHO GIVES A FALSE SWORN STATEMENT WITH THE INTENT TO DEFRAUD IS SUBJECT TO CRIMINAL PENALTIES AS PROVIDED IN SECTION 110 OF THE CONSTRUCTION LIEN ACT, 1980 P.A. 497, MCL 570.1110.**

Subscribed and sworn to before me this  
11 day of March, 2020

  
Elaine Kennedy

Notary Public, Wayne County  
My Commission Expires: 04/28/2023

ELAINE KENNEDY  
NOTARY PUBLIC, STATE OF MI  
COUNTY OF WAYNE  
MY COMMISSION EXPIRES Apr 28, 2023  
ACTING IN COUNTY OF Wayne

## PARTIAL UNCONDITIONAL WAIVER

I/we have a contract with Livingston County

to provide Construction Management


for the improvements to the property described as: Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien to the amount of \$22,611.69

for labor and/or materials provided through 12/31/19

This waiver, together with all previous waivers, if any ☒ does ☐ does not cover  
all amounts due to me/us for contract improvements through the date shown above.

If the owner or lessee of  
the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us  
or if i/we are not required to provide one, and the owner, lessee, or designee has not received this  
waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without  
contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic

By:   
(Signature of Lien Claimant)

JS Vig Construction Company

Address: 15040 Cleat Street  
Plymouth, MI 48170

Telephone: 734-283-3002

Fax: \_\_\_\_\_

Signed On: 3/4/20

**DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY**

## FULL UNCONDITIONAL WAIVER


My/our contact with JS Vig Construction Company to provide Metal Siding  
for the improvements to the property described as: 001673 - Livngstn Cnty 911 Dsp  
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

CEI COMPOSITE MATERIALS

By:

  
(Signature of Lien Claimant)

Address: 800 E Duncan St  
MANCHESTER, MI 48158

Telephone: 734-212-3006  
Fax: 734-661-0360

Signed on: 2/7/2020

Please email the signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## PARTIAL UNCONDITIONAL WAIVER


I/we have a contract with J.S. Vig Construction Company to provide Electrical  
for the improvements to the property described as: 001673 - Livingston County 911 Dispatch  
and by signing this waiver waive my/our construction lien rights to the amount of \$44,138.32  
for labor and/or materials provided through 12-31-2019

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

Crompton Electric Co.

By:

  
(Signature of Lien Claimant)

Address: PO Box 380  
Fowlerville, MI 48836

Telephone: 517-223-9970  
Fax:

Signed on:

1/29/2020

Please email signed waiver to Elaine Kennedy - [ekennedy@jsvg.com](mailto:ekennedy@jsvg.com)


DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## FULL UNCONDITIONAL WAIVER

My/our contact with JS Vig Construction Company to provide Store Front Construction  
for the improvements to the property described as: 001673 - Livingston Cnty 911 Dsp  
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

By:  EGD Glass & Door  
(Signature of Lien Claimant)

Address: 10380 Highland Rd.  
White Lake, MI 48386

Telephone: 248-305-8181  
Fax:

Signed on: 1-23-2020

Please email the signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## PARTIAL UNCONDITIONAL WAIVER

I/we have a contract with J.S. Vig Construction Company to provide

Fencing

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch


and by signing this waiver waive my/our construction lien rights to the amount of  
for labor and/or materials provided through

\$17,665.35

11-30-2019

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

By:    
 (Signature of Lien Claimant)

Address: 23450 Regency Park Drive  
Warren, MI 48089

Telephone: 586-755-0900  
Fax: 586-755-7456

Signed on: 11/14/2020

Please email signed waiver to Elaine Kennedy - [ekennedy@jsvg.com](mailto:ekennedy@jsvg.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## PARTIAL UNCONDITIONAL WAIVER

I/we have a contract with JS Vig Construction Company

to provide Flatwork

for the improvements to the property described as: Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien to the amount of \$4,390.50

for labor and/or materials provided through 12/31/19

This waiver, together with all previous waivers, if any ☒ does ☐ does not cover all amounts due to me/us for contract improvements through the date shown above.

If the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if i/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic

By: Candace M. Kulling  
(Signature of Lien Claimant)

Merlo Construction  
Address: 4964 Technical Drive  
Milford, MI 48381

Telephone: (248) 410-1582  
Fax: \_\_\_\_\_

Signed On: 03-03-2020

Please fax or mail signed waiver to:  
[ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)  
Fax: 734-282-5320

**DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY**

FULL UNCONDITIONAL WAIVER

# 206740

My/our contact with JS Vig Construction Company to provide Sealant Work-Waterprfing  
fortheimprovementsto the property described as: 001673 - Livngstn Cnty 911 Dsp  
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

RAM CONSTRUCTION SERVICES

By:

(Signature of Lien Claimant)

Alex Cohen

Controller

Address: 13800 EKLES ROAD  
LIVONIA, MI 48150

Telephone: 734-464-3800  
Fax: 734-437-6201

Signed on: 1-23-2020

Please email the signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## FULL UNCONDITIONAL WAIVER


My/our contact with JS Vig Construction Company to provide Structural Steel  
for the improvements to the property described as: 001673 - Livingston Cnty 911 Dsp  
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

S & G FABRICATORS, INC.

By:



(Signature of Lien Claimant)

Address: PO BOX 615  
MANCHESTER, MI 48158

Telephone: 517-546-9240  
Fax: 517-456-9720

Signed on: 1/27/20

Please email the signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)


DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## FULL UNCONDITIONAL WAIVER

My/our contact with JS Vig Construction Company to provide      Finish Crpntry & Millwrk  
fortheimprovements to the property described as:      001673 - Livngstn Cnty 911 Dsp  
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

By:   
SOBANIA, INC.  
(Signature of Lien Claimant)

Address: 615 GRISWOLD, SUITE 1102  
DETROIT, MI 48226

Telephone: 313-963-9600  
Fax: 313-963-9602

Signed on: 1-24-2020

Please email the signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## FULL UNCONDITIONAL WAIVER

My/our contact with JS Vig Construction Company to provide HVAC  
for the improvements to the property described as: 001673 - Livngstn Cnty 911 Dsp  
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

WM Floyd Co.

By:

(Signature of Lien Claimant)

Address:

716 Victory Drive  
Howell, MI 48843

Telephone:

810-232-1160

Fax:

Signed on: 1/23/2020

Please email the signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## PARTIAL UNCONDITIONAL WAIVER

I/we have a contract with JS Vig Construction Company

to provide Landscaping


for the improvements to the property described as: Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien to the amount of \$8,495.00

for labor and/or materials provided through 12/31/19

This waiver, together with all previous waivers, if any ☒ does ☐ does not cover all amounts due to me/us for contract improvements through the date shown above.

If the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if i/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic

By:   
(Signature of Lien Claimant)

Address: World Class Landscaping  
PO Box 531  
Carleton, MI 48117

Telephone: 734-654-4520  
Fax: 734-654-4524

Signed On: 1-23-20

Please fax or mail signed waiver to:

[ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

Fax: 734-282-5320

**DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY**

## FULL UNCONDITIONAL WAIVER

My/our contact with JS Vig Construction Company to provide                      Layout & Staking  
for the improvements to the property described as:                      001673 - Livngstn Cnty 911 Dsp  
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

Boss Engineering

By:

*Sheri Kennedy*

(Signature of Lien Claimant)

Address:                      3121 E. Grand River  
                                        Howell, MI 48843

Telephone:                      517-546-4836  
Fax:

Signed on: 3.10.2020

Please email the signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## FULL UNCONDITIONAL WAIVER

My/our contact with JS Vig Construction Company to provide      Membrane Roofing  
for the improvements to the property described as:      001673 - Livngstn Cnty 911 Dsp  
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

Butcher & Butcher Const. Co.

By:

(Signature of Lien Claimant)

Address:      3885 Industrial Drive  
Rochester Hills, MI 48309

Telephone:      248-852-2323  
Fax:      248-852-0967

Signed on:

January 29, 2020  
Please email the signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## FULL UNCONDITIONAL WAIVER


My/our contact with JS Vig Construction Company to provide Metal Siding  
for the improvements to the property described as: 001673 - Livngstn Cnty 911 Dsp  
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

CEI COMPOSITE MATERIALS

By:

  
(Signature of Lien Claimant)

Address: 800 E Duncan St  
MANCHESTER, MI 48158

Telephone: 734-212-3006  
Fax: 734-661-0360

Signed on: 2/7/2020

Please email the signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## FULL UNCONDITIONAL WAIVER


My/our contact with JS Vig Construction Company to provide Floor Covering  
for the improvements to the property described as: 001673 - Livingston Cnty 911 Dsp  
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

CONVENTIONAL CARPET, INC.

By:



(Signature of Lien Claimant)

Address: 7155 19 MILE ROAD  
STERLING HGTS., MI 48314

Telephone: 586-739-6090  
Fax: 586-739-5466

Signed on: 1-14-20

Please email the signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## PARTIAL UNCONDITIONAL WAIVER

I/we have a contract with J.S. Vig Construction Company to provide

Electrical

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of  
for labor and/or materials provided through

11-30-2019


\$73,599.97

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

Crampton Electric Co.

By:

  
(Signature of Lien Claimant)

Address:

PO Box 380  
Fowlerville, MI 48836

Telephone:

517-223-9970

Fax:

Signed on:

1/14/2020

Please email signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## PARTIAL UNCONDITIONAL WAIVER

I/we have a contract with J.S. Vig Construction Company to provide

Store Front Con

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of  
for labor and/or materials provided through

\$3,480.00


11-30-2019

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

EGD Glass & Door

By:



(Signature of Lien Claimant)

Address:

10380 Highland Rd.  
White Lake, MI 48386

Telephone:

248-305-8181

Fax:

Signed on:

1-15-2020

Please email signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## PARTIAL UNCONDITIONAL WAIVER

I/we have a contract with J.S. Vig Construction Company to provide

Fencing

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch


and by signing this waiver waive my/our construction lien rights to the amount of  
for labor and/or materials provided through

\$26,312.85

11-30-2019

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

By:  Future Fence Company  
(Signature of Lien Claimant)

Address: 23450 Regency Park Drive  
Warren, MI 48089

Telephone: 586-755-0900  
Fax: 586-755-7456

Signed on: 11/14/2020

Please email signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## PARTIAL UNCONDITIONAL WAIVER

I/we have a contract with J.S. Vig Construction Company to provide

Painting

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of  
for labor and/or materials provided through

\$3,185.80

11-30-2019

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

G&T Commercial Coatings

By:

  
(Signature of Lien Claimant)

Address:

25650 Plymouth Rd.  
Redford, MI 48239

Telephone:

313-766-4838

Fax:

Signed on:

1/14/2020

Please email signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

**DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.**

## PARTIAL UNCONDITIONAL WAIVER

I/we have a contract with J.S. Vig Construction Company to provide

Plumbing

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of  
for labor and/or materials provided through

\$2,538.60

11-30-2019

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

G F WILBUR PLUMBING

By:

Elaine Kennedy - Agent  
(Signature of Lien Claimant)

Address: 10300 M-52  
P O Box 156  
Manchester, MI 48158

Telephone: 734-483-6810  
Fax: 734-483-3866

Signed on: 1/14/2020

Please email signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## FULL UNCONDITIONAL WAIVER


My/our contact with JS Vig Construction Company to provide Fireproofing  
for the improvements to the property described as: 001673 - Livngstn Cnty 911 Dsp  
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

By:

Hamish Fireproofing



(Signature of Lien Claimant)

Address: 24400 Capitol  
Redford, MI 48239

Telephone: 313-766-4054  
Fax: 313-681-5152

Signed on: 11/14/20

Please email the signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## FULL UNCONDITIONAL WAIVER

My/our contact with JS Vig Construction Company to provide Drywall/Metal Studs  
for the improvements to the property described as: 001673 - Livingston Cnty 911 Dsp  
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

HURON ACOUSTIC TILE, INC.

By:



(Signature of Lien Claimant)

RONALD J. URBANCZYK, PRESIDENT

Address: P. O. BOX 46445  
MT. CLEMENS, MI 48046-6445

Telephone: 586-783-1513  
Fax: 586-783-1845

Signed on: 1/14/20

Please email the signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## PARTIAL UNCONDITIONAL WAIVER

I/we have a contact with J.S. Vig Construction Company to provide

Concrete

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of  
for labor and/or materials provided through

11-30-2019

\$17,358.23

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

MERLO CONSTRUCTION

By:

Candace M. Kulling  
(Signature of Lien Claimant)

Address: 4964 Technical Drive  
Milford, MI 48381

Telephone: 248-714-5486  
Fax: 248-714-5249

Signed on: 02-07-2020

Please email signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## PARTIAL UNCONDITIONAL WAIVER

I/we have a contract with J.S. Vig Construction Company to provide

Asphalt Paving

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of  
for labor and/or materials provided through

11-30-2019

\$39,704.35

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

NAGLE PAVING

By:

  
(Signature of Lien Claimant)

Address:

39525 West 13 Mile Road  
Suite 300  
Novi, MI 48377

Telephone:

248-553-0600

Fax:

248-553-0669

Signed on:

11/14/2020

Please email signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## PARTIAL UNCONDITIONAL WAIVER


I/we have a contact with J.S. Vig Construction Company to provide Footings  
for the improvements to the property described as: 001673 - Livingston County 911 Dispatch  
and by signing this waiver waive my/our construction lien rights to the amount of \$10,000.00  
for labor and/or materials provided through 11-30-2019.

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

Novi Wall, Inc.

By:

  
(Signature of Lien Claimant)

Address: 25250 Seeley Road  
Novi, MI 48375

Telephone: 248-474-1200  
Fax: 248-474-7954

Signed on: 3-10-20

Please email signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## FULL UNCONDITIONAL WAIVER

My/our contact with JS Vig Construction Company to provide Fire Supressn and Detctn  
fortheimprovementsto the property described as: 001673 - Livngstn Cnty 911 Dsp  
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

### PHANTOM FIRE PROTECTION

By: Calvin Hewitt  
(Signature of Lien Claimant)

Address: 324 W Lake Street - STE 3  
PO Box 458  
Tawas City, MI 48764

Telephone: 989-984-0210  
Fax: 989-329-3209

Signed on: February 28, 2020

Please email the signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## FULL UNCONDITIONAL WAIVER

My/our contact with JS Vig Construction Company to provide Screen, Toilet Prtns & Acc  
for the improvements to the property described as: 001673 - Livngstn Cnty 911 Dsp  
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

### PROGRESSIVE PLUMBING SUPPLY

By:

Margie Elmond  
(Signature of Lien Claimant)

Address: 31239 Mound Road  
WARREN, MI 48092

Telephone: 586-756-8662  
Fax: 586-756-9077

Signed on: 9-24-19

Please email the signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## PARTIAL UNCONDITIONAL WAIVER

# 206740


I/we have a contact with J.S. Vig Construction Company to provide Sealant Work-Wa  
for the improvements to the property described as: 001673 - Livingston County 911 Dispatch  
and by signing this waiver waive my/our construction lien rights to the amount of \$850.00  
for labor and/or materials provided through 11-30-2019

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

RAM CONSTRUCTION SERVICES

By:

  
(Signature of Lien Claimant)

Alex Cohen - Controller

Address: 13800 EKLES ROAD  
LIVONIA, MI 48150

Telephone: 734-464-3800  
Fax: 734-437-6201

Signed on: 1-15-2020

Please email signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## PARTIAL UNCONDITIONAL WAIVER

I/we have a contract with J.S. Vig Construction Company to provide

Structural Steel

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of  
for labor and/or materials provided through

11-30-2019


\$11,850.00

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

S & G FABRICATORS, INC.

By:



(Signature of Lien Claimant)

Address:

PO BOX 615  
MANCHESTER, MI 48158

Telephone:

517-546-9240

Fax:

517-456-9720

Signed on:

1/21/20

Please email signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## PARTIAL UNCONDITIONAL WAIVER

I/we have a contact with J.S. Vig Construction Company to provide

Site Demolition

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of  
for labor and/or materials provided through

\$22,165.12

11-30-2019

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

Joe Raica Excavating, Inc.

By:

Jennifer Raica

(Signature of Lien Claimant)

Address:

3640 Nicholson Rd.  
Fowlerville, MI 48836

Telephone:

517-521-4393

Fax:

--

Signed on: 1/29/2020

Please email signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## FULL UNCONDITIONAL WAIVER

My/our contact with JS Vig Construction Company to provide Tile Work  
for the improvements to the property described as: 001673 - Livingston Cnty 911 Dsp  
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

SHORES TILE COMPANY, INC.

By:



(Signature of Lien Claimant)

Address: 29975 LITTLE MACK  
ROSEVILLE, MI 48066

Telephone: 586-293-5540  
Fax: 586-293-3810

Signed on:

1/14/2020

Please email the signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## PARTIAL UNCONDITIONAL WAIVER

I/we have a contract with J.S. Vig Construction Company to provide

HVAC

for the improvements to the property described as:

001673 - Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien rights to the amount of  
for labor and/or materials provided through

\$6,805.02

11-30-2019

This waiver, together with all previous waivers, if any, does cover all amounts due to me/us for contract improvements through the date shown above.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

WM Floyd Co.

By:

(Signature of Lien Claimant)

Address:

716 Victory Drive  
Howell, MI 48843

Telephone:

810-232-1160

Fax:

Signed on:

1/14/2020

Please email signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## FULL UNCONDITIONAL WAIVER

My/our contact with JS Vig Construction Company to provide HVAC  
for the improvements to the property described as: 001686 - Livingston Cnty Storg  
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

By:

WM Floyd Co

(Signature of Lien Claimant)

Address:

716 Victory Drive  
Howell, MI 48843

Telephone:

810-232-1160

Fax:

Signed on:

1/14/2020

Please email the signed waiver to Elaine Kennedy - [ekennedy@jsvig.com](mailto:ekennedy@jsvig.com)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

## PARTIAL UNCONDITIONAL WAIVER

I/we have a contract with JS Vig Construction Company

to provide Landscaping

for the improvements to the property described as: Livingston County 911 Dispatch

and by signing this waiver waive my/our construction lien to the amount of \$2,355.00

for labor and/or materials provided through 11/30/19

This waiver, together with all previous waivers, if any ☒ does ☐ does not cover  
all amounts due to me/us for contract improvements through the date shown above.

If the owner or lessee of  
the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us  
or if i/we are not required to provide one, and the owner, lessee, or designee has not received this  
waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without  
contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic

By: Chris Pollett  
(Signature of Lien Claimant)

World Class Landscaping  
Address: PO Box 531  
Carleton, MI 48117

Telephone: 734-654-4520  
Fax: 734-654-4524

Signed On: 1-14-20

Please fax or mail signed waiver to:

ekennedy@jsvig.com

Fax: 734-282-5320

**DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY**

GREGG BUGALA - ARTISTRY  
 400 Lindenwood Dr.  
 Linden, MI. 48451

## Contractors Invoice

TO:		WORK PERFORMED AT:
Livingston County		Central Dispatch 911
304 E Grand River Ave		300 S. Highlander Way
Howell, MI. 48843		Howell, MI.
DATE	YOUR WORK ORDER NO.	OUR BID NO.
3/15/2020		

## DESCRIPTION OF WORK PERFORMED

Mural designed, painted, printed + installed  
 onto 50' x 5' soffit - south interior

printed on 20 oz canvas vinyl  
 (sample provided)

includes painting, printed onto vinyl by  
 MURALS YOUR WAY / Minneapolis, MN.  
 then hung by Steve Ross / subcontracted

includes all materials costs, labor, subcontracted tax.

Total cost \_\_\_\_\_ \$ 5000.00  
 Deposit up front \_\_\_\_\_ \$ 2500.00  
 (to pay for printer, and paperhanger + materials)

All Material is guaranteed to be as specified, and the above work was performed in accordance with the drawings and specifications provided for the above work and was completed in a substantial workmanlike manner for the agreed sum of \_\_\_\_\_

Dollars (\$ \_\_\_\_\_).

This is a ☐ Partial ☐ Full invoice due and payable by: \_\_\_\_\_

in accordance with our ☐ Agreement ☐ Proposal No. \_\_\_\_\_ Dated \_\_\_\_\_