

CONSTRUCTION COMMITTEE

AGENDA

December 7, 2020

3:00 PM

Virtual Meeting Held in Accordance with Public Act 228 of 2020

Zoom Virtual Meeting

Meeting ID: 399-700-0062 / Password: LCBOC

<https://zoom.us/j/3997000062?pwd=SUdLYVFFcmozWnFxbm0vcHRjWkVIZz09>

Pages

1. **CALL MEETING TO ORDER**

2. **ROLL CALL**

3. **APPROVAL OF MINUTES**

2

Minutes of meeting dated: November 16, 2020

4. **APPROVAL OF AGENDA**

5. **CALL TO THE PUBLIC**

6. **REPORTS**

7. **ACTION ITEMS**

7.1. **J.S. Vig Pay Application #22**

4

Central Dispatch Facility: \$13,387

8. **NEW BUSINESS**

9. **ADJOURNMENT**

CONSTRUCTION COMMITTEE

MEETING MINUTES

November 16, 2020, 3:00 PM

Virtual Meeting Held in Accordance with Public Act 228 of 2020

Zoom Virtual Meeting

Meeting ID: 399-700-0062 / Password: LCBOC

<https://zoom.us/j/3997000062?pwd=SUdLYVFFcmozWnFxbm0vcHRjWkVIZz09>

Members Present:

Robert Bezotte, Douglas Helzerman, and Jay Drick

1. CALL MEETING TO ORDER

The meeting was called to order by Commissioner Helzerman at 3:00 p.m.

2. ROLL CALL

Indicated the presence of a quorum. The following Board Members attended remotely from:

Douglas Helzerman, Handy Township, Michigan

Jay Drick, City of Howell, Michigan

Robert Bezotte, Marion Township, Michigan

3. APPROVAL OF MINUTES

Minutes of meeting dated: October 16, 2020

Motion to approve the minutes as presented.

Moved By J. Drick

Seconded By R. Bezotte

Yes (3): R. Bezotte, D. Helzerman, and J. Drick

Motion Carried (3 to 0)

4. APPROVAL OF AGENDA

Motion to approve the Agenda as presented.

Moved By R. Bezotte

Seconded By J. Drick

Yes (3): R. Bezotte, D. Helzerman, and J. Drick

Motion Carried (3 to 0)

5. CALL TO THE PUBLIC

None.

6. REPORTS

Commissioner Bezotte reported that his internet service is out and he asked Commissioner Helzerman as the Committee Vice-Chairman to Chair this meeting in his place.

7. ACTION ITEMS

7.1 J.S. Vig Request for Change Order #66

Central Dispatch Facility: SESC Permit: \$1,802

Brad Alvord, Lindhout Architects, and Valerie Vig, JS Vig Construction, presented the request for change order.

Motion to approve RFCO #66.

Moved By R. Bezotte

Seconded By J. Drick

Yes (3): R. Bezotte, D. Helzerman, and J. Drick

Motion Carried (3 to 0)

8. NEW BUSINESS

Brad explained that the boring for to connect sprinklers in the islands to water has been completed and the connection to the irrigation system was completed today. Brad will begin finalizing the contract for the final pay application to be available in the near future.

8.1 Schedule Next Meeting

Commissioner Bezotte and Brad Alvord will coordinate to schedule the next meeting to be before an afternoon Committee or Board meeting once the final pay application is available for review by this Committee.

9. ADJOURNMENT

Motion to adjourn the meeting at 3:12 p.m.

Moved By R. Bezotte

Seconded By J. Drick

Yes (3): R. Bezotte, D. Helzerman, and J. Drick

Motion Carried (3 to 0)

Natalie Hunt, Recording Secretary



Our Mission

Integrity

in architecture and design
in client relationships
in employee relationships
in community relationships

advancement

in all these efforts

November 20, 2020

Livingston County 911 Central Dispatch
300 S. Highlander Way
Howell, MI 48843

Attn: Chad Chewning, Director

Re: Application and Certificate for Payment No. 22

Dear Chad,

Attached please find the final application and certificate for payment No. 22, as received from J.S. Vig Construction Company. This payment application includes full billing for all trades and change orders. Full waivers of lien from previous payment applications have been submitted, with remaining waivers will be submitted upon receipt of final payment. It should be noted that replacement of the front entry door glazing is the only outstanding warranty item on the project, and is scheduled for replacement the week of December 14th. In conclusion we find the completed work to be in general compliance with the requirements of the contract documents and the level of completeness to be equal to the amount indicated on the attached application.

If this action meets with your approval, please proceed with payment to J.S. Vig Construction Company in the amount indicated on the application.

Feel free to contact our office if you have any questions or concerns regarding this information.

A handwritten signature in black ink, appearing to read 'Bradley M. Alvord', with a stylized, cursive script.

Bradley M. Alvord, Project Architect, Partner
Lindhout Associates architects aia pc

c.c. Natalie Hunt, Livingston County Administrative Specialist
Cindy Catanach, Deputy County Administrator/Financial Officer

APPLICATION AND CERTIFICATE FOR PAYMENT

TO OWNER:
Livingston County
304 E. Grand River Suite 202
Howell, MI 48843

PROJECT:
Livingston County 911 Central Dispatch
300 S. Highlander Way
Howell, MI 4843

APPLICATION No: 22
PERIOD TO: 10/31/2020
PROJECT NOS: 1673
CONTRACT DATE: 6/26/2018

Job # 00-1673

FROM CONTRACTOR:
J S Vig Construction Company
15040 Cleat Street
Plymouth, MI 48170

ARCHITECT:
Lindhout Associates Architects
10465 Citation Drive
Brighton, MI 48116

CONTRACT FOR: GENERAL TRADES

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment as shown below, in connection with the Contract
Continuation sheet is attached.

1. ORIGINAL CONTRACT SUM.....	\$	5,444,173.00
2. Net Change by Change Orders.....	\$	44,959.67
3. CONTRACT SUM TO DATE.....	\$	5,489,132.67
4. TOTAL COMPLETED & STORED TO DATE.....	\$	5,489,132.67
5. Direct Checks Previously Issued by Owner.....	\$	-
6. Direct Checks to be Issued by Owner this Draw.....		
7. JS Vig Completed & Stored.....	\$	5,489,132.67
8. RETAINAGE		
Total Retainage.....	\$	-
9. TOTAL EARNED LESS RETAINAGE.....	\$	5,489,132.67
10. LESS PREVIOUS CERTIFICATES FOR PAYMENT.....	\$	5,475,745.67
11. Current Payment Due - JS Vig.....	\$	13,387.00
12. Current direct checks to Subcontractors.....		
13. BALANCE TO FINISH, INCLUDING RETAINAGE.....	\$	-

Change Order/Contract	Plus potential change orders	
	ADDITIONS	DEDUCTIONS
Total Changes approved in Previous months by Owner	42,207.67	-
Total approved this month	2,752.00	
TOTALS	44,959.67	-
NET CHANGES by Change Order	44,959.67	-

The Contractor certified that the work covered by this pay request has been completed in accordance with the Contract Documents and that all progress payments previously paid by the Owner have been applied by the Contractor to discharge in full all of Contractor's obligations incurred in connection with the work covered by all prior pay requests.

Valerie P. Vig

11/18/20

Date

Contractor : J S Vig Construction Company
STATE OF MICHIGAN, COUNTY OF WAYNE
Subscribed and sworn before me this 18th day of November 2020
NOTARY PUBLIC: Elaine Kennedy

My commission expires: April 28, 2023

ELAINE KENNEDY
NOTARY PUBLIC, STATE OF MI
COUNTY OF WAYNE
MY COMMISSION EXPIRES April 28, 2023
ACTING IN COUNTY OF Wayne

Elaine Kennedy

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

\$ 13,387.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and the Continuation Sheet that are changed to conform with the amount certified.)

B. J. M. A. C.

Architect

11-20-2020

Date

1673	Livingston County 911										
Item	Description	Original Contract	Change Orders	Revised Contract Value	Previously Billed	Billing this Period	Stored Materials	Total Billed	Balance to Bill	Overall %	Retention Held
1	Project Management, Engineer	\$ 82,340.00		\$ 82,340.00	\$ 82,340.00			\$ 82,340.00	\$ -	100%	
2	Supervision	\$ 166,055.00		\$ 166,055.00	\$ 166,055.00			\$ 166,055.00	\$ -	100%	
3	Project Labor	\$ 50,000.00		\$ 50,000.00	\$ 50,000.00			\$ 50,000.00	\$ -	100%	
4	Layout & Staking	\$ 20,000.00	\$ 4,267.00	\$ 24,267.00	\$ 23,317.00	\$ 950.00		\$ 24,267.00	\$ -	100%	
5	Safety	\$ 8,440.00	\$ (325.00)	\$ 8,115.00	\$ 8,115.00			\$ 8,115.00	\$ -	100%	
6	Miscellaneous Rentals, Materials	\$ 40,000.00	\$ (3,210.56)	\$ 36,789.44	\$ 36,789.44			\$ 36,789.44	\$ -	100%	
7	Blue Prints & Office Supplies	\$ 2,500.00		\$ 2,500.00	\$ 2,500.00			\$ 2,500.00	\$ -	100%	
8	Security (Allowance)	\$ 5,000.00		\$ 5,000.00	\$ 5,000.00			\$ 5,000.00	\$ -	100%	
9	Field Offices & Other Site Facilities	\$ 10,000.00		\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	\$ -	100%	
10	Temporary Barricades & Signage	\$ 2,000.00		\$ 2,000.00	\$ 2,000.00			\$ 2,000.00	\$ -	100%	
11	Dumpsters & Clean Up	\$ 12,000.00		\$ 12,000.00	\$ 12,000.00			\$ 12,000.00	\$ -	100%	
12	Final Clean Up	\$ 5,000.00		\$ 5,000.00	\$ 5,000.00			\$ 5,000.00	\$ -	100%	
13	Building Demolition	\$ 30,000.00		\$ 30,000.00	\$ 30,000.00			\$ 30,000.00	\$ -	100%	
14	Building Asbestos Remediation	\$ 15,100.00		\$ 15,100.00	\$ 15,100.00			\$ 15,100.00	\$ -	100%	
15	Concrete Footings	\$ 141,245.00	\$ 7,687.50	\$ 148,932.50	\$ 148,932.50			\$ 148,932.50	\$ -	100%	
16	Concrete Flatwork Phase I	\$ 143,925.00	\$ 19,126.50	\$ 163,051.50	\$ 163,051.50			\$ 163,051.50	\$ -	100%	
17	Concrete Flatwork Phase II	\$ 37,535.00		\$ 37,535.00	\$ 37,535.00			\$ 37,535.00	\$ -	100%	
18	Masonry	\$ 549,900.00		\$ 549,900.00	\$ 549,900.00			\$ 549,900.00	\$ -	100%	
19	Structural Steel	\$ 237,000.00		\$ 237,000.00	\$ 237,000.00			\$ 237,000.00	\$ -	100%	
20	Architectural Woodwork	\$ 70,750.00	\$ 4,315.00	\$ 75,065.00	\$ 75,065.00			\$ 75,065.00	\$ -	100%	
21	Dampproofing & Waterproofing	\$ 21,000.00		\$ 21,000.00	\$ 21,000.00			\$ 21,000.00	\$ -	100%	
22	Architectural Metal Panels	\$ 154,468.00	\$ 2,702.00	\$ 157,170.00	\$ 157,170.00			\$ 157,170.00	\$ -	100%	
23	Membrane Roofing	\$ 153,800.00	\$ 14,038.75	\$ 167,838.75	\$ 167,838.75			\$ 167,838.75	\$ -	100%	
24	Firestopping	\$ 2,500.00		\$ 2,500.00	\$ 2,500.00			\$ 2,500.00	\$ -	100%	
25	Spray Applied Fireproofing	\$ 2,700.00		\$ 2,700.00	\$ 2,700.00			\$ 2,700.00	\$ -	100%	
26	Caulking	\$ 4,000.00		\$ 4,000.00	\$ 4,000.00			\$ 4,000.00	\$ -	100%	
27	Doors, Frames & Hardware	\$ 145,472.00	\$ 1,669.92	\$ 147,141.92	\$ 147,141.92			\$ 147,141.92	\$ -	100%	
28	Entrances and Storefronts	\$ 138,000.00	\$ 4,400.00	\$ 142,400.00	\$ 142,400.00			\$ 142,400.00	\$ -	100%	
29	Drywall and Metal Studs	\$ 400,074.00	\$ 12,397.64	\$ 412,471.64	\$ 412,471.64			\$ 412,471.64	\$ -	100%	
30	Wall & Floor Tiling	\$ 32,215.00	\$ 1,106.00	\$ 33,321.00	\$ 33,321.00			\$ 33,321.00	\$ -	100%	
31	Carpet Tile and Base	\$ 42,446.00	\$ 2,621.64	\$ 45,067.64	\$ 45,067.64			\$ 45,067.64	\$ -	100%	
32	Access Flooring; Dispatch	\$ 48,700.00	\$ 1,242.00	\$ 49,942.00	\$ 49,942.00			\$ 49,942.00	\$ -	100%	
33	Painting	\$ 22,858.00	\$ 2,800.00	\$ 25,658.00	\$ 25,658.00			\$ 25,658.00	\$ -	100%	
34	Markerboards	\$ 1,104.00		\$ 1,104.00	\$ 1,104.00			\$ 1,104.00	\$ -	100%	
35	Projector Screen	\$ 5,960.00	\$ 325.00	\$ 6,285.00	\$ 6,285.00			\$ 6,285.00	\$ -	100%	
36	Toilet Compartments	\$ 4,350.00	\$ 604.00	\$ 4,954.00	\$ 4,954.00			\$ 4,954.00	\$ -	100%	
37	Fire Extinguishers and Cabinets	\$ 1,170.00		\$ 1,170.00	\$ 1,170.00			\$ 1,170.00	\$ -	100%	
38	Lockers	\$ 10,035.00	\$ 563.70	\$ 10,598.70	\$ 10,598.70			\$ 10,598.70	\$ -	100%	
39	Benches	\$ 1,680.00		\$ 1,680.00	\$ 1,680.00			\$ 1,680.00	\$ -	100%	
40	Window Treatments	\$ 6,357.00		\$ 6,357.00	\$ 6,357.00			\$ 6,357.00	\$ -	100%	
41	Fire Protection	\$ 44,937.00		\$ 44,937.00	\$ 44,937.00			\$ 44,937.00	\$ -	100%	
42	Plumbing	\$ 114,400.00	\$ 1,110.00	\$ 115,510.00	\$ 115,510.00			\$ 115,510.00	\$ -	100%	
43	HVAC	\$ 226,630.00	\$ 204.00	\$ 226,834.00	\$ 226,834.00			\$ 226,834.00	\$ -	100%	
44	Electrical	\$ 903,150.00	\$ 39,009.66	\$ 942,159.66	\$ 942,159.66			\$ 942,159.66	\$ -	100%	
45	Site Excavation	\$ 365,345.00	\$ 149,664.00	\$ 515,009.00	\$ 515,009.00			\$ 515,009.00	\$ -	100%	
46	Asphalt Phase I	\$ 63,385.00	\$ 22,743.34	\$ 86,128.34	\$ 86,128.34			\$ 86,128.34	\$ -	100%	
47	Asphalt Phase II	\$ 48,805.00		\$ 48,805.00	\$ 48,805.00			\$ 48,805.00	\$ -	100%	
48	Fencing	\$ 87,013.00	\$ 1,702.00	\$ 88,715.00	\$ 88,715.00			\$ 88,715.00	\$ -	100%	
49	Perimeter Fence (Allowance)	\$ 4,000.00		\$ 4,000.00	\$ 4,000.00			\$ 4,000.00	\$ -	100%	
50	Landscaping	\$ 87,867.00	\$ 3,749.00	\$ 91,616.00	\$ 91,616.00			\$ 91,616.00	\$ -	100%	
51	Project Contingency	\$ 267,771.33	\$ (267,771.33)	\$ -				\$ -	\$ -	100%	
52	Performance and Payment Bond	\$ 47,998.00	\$ 1,692.00	\$ 49,690.00	\$ 49,690.00			\$ 49,690.00	\$ -	100%	
53	Building Permit	\$ 70,000.00	\$ 1,802.00	\$ 71,802.00	\$ 70,000.00	\$ 1,802.00		\$ 71,802.00	\$ -	100%	
54	Testing and Inspecting Services	\$ 20,000.00	\$ 10,078.75	\$ 30,078.75	\$ 30,078.75			\$ 30,078.75	\$ -	100%	
55	Insurance	\$ 38,398.00	\$ 2,712.64	\$ 41,110.64	\$ 41,110.64			\$ 41,110.64	\$ -	100%	
56	Preconstruction Fee	\$ 12,000.00		\$ 12,000.00	\$ 12,000.00			\$ 12,000.00	\$ -	100%	
57	Overhead & Profit	\$ 214,794.67	\$ 1,932.52	\$ 216,727.19	\$ 216,727.19			\$ 216,727.19	\$ -	100%	
Agenda Page 6 of 26											
		\$ 5,444,173.00	\$ 44,959.67	\$ 5,489,132.67	\$ 5,486,380.67	\$ 2,752.00	\$ -	\$ 5,489,132.67	\$ -	100%	\$ -

Joseph Vig being duly sworn, deposes and says that J.S. Vig Construction Company
is the contractor for an improvement to the following real property situated in _____
described as follows : (address / legal) 300 South Highlander Way, Howell, MI 48843 City of, Howell, Michigan County of Livingston

That the following is a statement of each subcontractor and supplier and laborer, for which laborer the payment of wages or fringe benefits and withholdings is due but unpaid, with whom the (contractor)(subcontractor) has (contracted)(subcontracted) for performance under the contract with the owner thereof, and that the amounts due to the persons as of the date hereof are correctly and fully set forth opposite their names, as follows:


Subcontractor/Supplier/Laborer	Type of Improvement	Total Contract	Change Orders	Adjusted Contract	Amount Paid	Amount Due	Balance to Complete
JS Vig	Construction Management	1,020,253.00	(111,597.58)	908,655.42	896,218.42	12,437.00	(0.00)
BAC	Marker boards	1,104.00		1,104.00	1,104.00		-
BDS Environmental	Asbestos Removal	15,100.00		15,100.00	15,100.00		-
Boss Engineering	Layout & Staking	14,300.00	1,850.00	16,150.00	15,200.00	950.00	-
Brickman Construction	Masonry	549,000.00	(72,650.93)	476,349.07	476,349.07		0.00
Butcher & Butcher	Membrane Roofing	153,800.00	13,382.75	167,182.75	167,182.75		(0.00)
CEI Materials	Metal Siding	154,468.00	2,702.00	157,170.00	157,170.00		-
Conventional Carpet	Carpet	40,446.00	4,621.64	45,067.64	45,067.64		(0.00)
Crampton Electric	Electrical	903,150.00	42,391.34	945,541.34	945,541.34		-
Data Supplies	Access Flooring	48,700.00	(3,268.00)	45,432.00	45,432.00		-
EGD Glass & Door	Entrances and Storefronts	138,000.00	7,880.00	145,880.00	145,880.00		-
FBH	Doors, Frames, and Hardware	145,472.00	(905.08)	144,566.92	144,566.92		-
Future Fence	Fencing	87,013.00	9,608.70	96,621.70	96,621.70		-
G&T Commercial	Painting	22,858.00	3,700.00	26,558.00	26,558.00		-
George F. Wilbur	Plumbing	114,400.00	460.00	114,860.00	114,860.00		-
Harnish	Fireproofing	2,700.00		2,700.00	2,700.00		-
Huron Acoustic	Drywall	338,374.00	18,495.47	356,869.47	356,869.47		(0.00)
Joe Raica Excavating	Excavating	502,649.00	30,860.00	533,509.00	533,509.00		-
Merlo Construction	Concrete Flatwork	186,000.00	18,562.82	204,562.82	204,562.82		-
Nagle Paving	Asphalt Paving	112,190.00	22,743.34	134,933.34	134,933.34		(0.00)
Novi Wall	Footings	141,245.00	6,637.50	147,882.50	147,882.50		-
Phantom Fire Protection	Fire Protection	44,937.00	-	44,937.00	44,937.00		-
Powerwashing Professionals	Sealing Block (Masonry)	-	29,375.00	29,375.00	29,375.00		-
Progressive Plumbing	Plumbing Accessories	13,160.00	929.00	14,089.00	14,089.00		(0.00)
RAM Construction	Masonry Caulking	25,000.00		25,000.00	25,000.00		-
S&G Fabricators	Steel	237,000.00		237,000.00	237,000.00		-
Shelving Inc.	Lockers	9,035.00	563.70	9,598.70	9,598.70		-
Shores Tile Company	Tile	32,215.00	1,106.00	33,321.00	33,321.00		-
Sobania	Architectural Millwork	70,750.00	4,315.00	75,065.00	75,065.00		-
The Sheer Shop	Window Treatments	6,357.00		6,357.00	6,357.00		-
WM Floyd Co.	HVAC	226,630.00	204.00	226,834.00	226,834.00		-
World Class Contracting	Landscaping	87,867.00	12,993.00	100,860.00	100,860.00		-
TOTAL AMOUNTS		5,444,173.00	44,959.67	5,489,132.67	5,475,745.67	13,387.00	(0.00)

The contractor has not procured material from, or subcontracted with, any person other than those set forth above and owes no money for the improvement other than the sums set forth.

I make this statement as the contractor or as CEO of J S Vig Construction Company to represent to the owner or lessee of the property and his or her agents that the property is free from claims of construction liens, or the possibility of construction liens, except as specifically set forth in this statement and except for claims of construction liens by laborers that may be provided under section 109 of the construction lien act, 1980 PA497, MCL 570-1109

WARNING TO OWNER: AN OWNER OR LESSEE OF THE PROPERTY SHALL NOT RELY ON THIS SWORN STATEMENT TO AVOID THE CLAIM OF A SUBCONTRACTOR, SUPPLIER, OR LABORER WHO HAS PROVIDED A NOTICE OF FURNISHING OR A LABORER WHO MAY PROVIDE A NOTICE OF FURNISHING UNDER SECTION 109 OF THE CONSTRUCTION LIEN ACT, 1980 PA 497, MCL 570.1109, TO THE DESIGNEE OR TO THE OWNER OR LESSEE IF THE DESIGNEE IS NOT NAMED OR HAS DIED.

IF THIS SWORN STATEMENT IS IN REGARD TO A RESIDENTIAL STRUCTURE, ON RECEIPT OF THE SWORN STATEMENT, THE OWNER OR LESSEE, OR THE OWNER'S OR LESSEE'S DESIGNEE, MUST GIVE NOTICE OF ITS RECEIPT, EITHER IN WRITING, BY TELEPHONE, OR PERSONALLY, TO EACH SUBCONTRACTOR, SUPPLIER, AND LABORER WHO HAS PROVIDED A NOTICE OF FURNISHING UNDER SECTION 109 OR, IF A NOTICE OF FURNISHING IS EXCUSED UNDER SECTION 108 OR 108A, TO EACH SUBCONTRACTOR, SUPPLIER, AND LABORER NAMED IN THE SWORN STATEMENT. IF A SUBCONTRACTOR, SUPPLIER, OR LABORER WHO IS ENTITLED TO NOTICE OF RECEIPT OF THE SWORN STATEMENT MAKES A REQUEST, THE OWNER, LESSEE, OR DESIGNEE SHALL PROVIDE THE REQUESTER A COPY OF THE SWORN STATEMENT WITH 10 BUSINESS DAYS AFTER RECEIVING THE REQUEST.



Joseph Vig

WARNING TO DEPONENT: A PERSON, WHO GIVES A FALSE SWORN STATEMENT WITH THE INTENT TO DEFRAUD IS SUBJECT TO CRIMINAL PENALTIES AS PROVIDED IN SECTION 110 OF THE CONSTRUCTION LIEN ACT, 1980 P.A. 497, MCL 570.1110.

Subscribed and sworn to before me this
18th day of September 2020



ELAINE KENNEDY
NOTARY PUBLIC, STATE OF MI
COUNTY OF WAYNE
MY COMMISSION EXPIRES Apr 28, 2023
ACTING IN COUNTY OF Wayne

FULL UNCONDITIONAL WAIVER

My/our contact with JS Vig Construction Company to provide Whiteboards
for the improvements to the property described as: 001673 - Livingston Cnty 911 Dsp
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

BUILDING ACCESSORIES CORPORATION on

By:


(Signature of Lien Claimant)

Address: 6700 COMMERCE RD
WEST BLOOMFIELD, MI 48324

Telephone: 248-360-4225
Fax: 248-360-8537

Signed on: June 5 2019

Please email the signed waiver to Elaine Kennedy - ekennedy@jsvig.com

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

FULL UNCONDITIONAL WAIVER


My/our contact with JS Vig Construction Company to provide
for the improvements to the property described as: 001673 - Livngstn Cnty 911 Dsp
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

BDS ENVIRONMENTAL

By:



(Signature of Lien Claimant)

Address: 13845 East Nine Mile Road
Warren, MI 48089

Telephone: 586-755-9030
Fax: 586-755-9068

Signed on: 10/16/2019

Please email the signed waiver to Elaine Kennedy - ekennedy@jsvig.com


DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

FULL UNCONDITIONAL WAIVER

My/our contact with JS Vig Construction Company to provide Electrical
for the improvements to the property described as: 001673 - Livngstn Cnty 911 Dsp
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

By: Crampton Electric Co.

(Signature of Lien Claimant)

Address: PO Box 380
Fowlerville, MI 48836

Telephone: 517-223-9970
Fax:

Signed on: 9/22/2020

Please email the signed waiver to Elaine Kennedy - ekennedy@jsvig.com

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

FULL UNCONDITIONAL WAIVER

My/our contract with JS Vig Construction Company
to provide Access Flooring
for the improvements to the property described as: Livingston 911

Has been fully paid and satisfied. By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if i/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic

Data Supplies Company

By:



(Signature of Lien Claimant)

Address:

Data Supplies Company

127 S. Main St Suite 9

Plymouth, MI 48170

Telephone:

Fax:

734 489 7190

Signed On:

9/14/20

ekennedy@jsvig.com


DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

FULL UNCONDITIONAL WAIVER

My/our contact with JS Vig Construction Company to provide Store Front Construction
for the improvements to the property described as: 001673 - Livngstn Cnty 911 Dsp
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

By:  EGD Glass & Door
(Signature of Lien Claimant)

Address: 10380 Highland Rd.
White Lake, MI 48386

Telephone: 248-305-8181
Fax:

Signed on: 1-23-2020

Please email the signed waiver to Elaine Kennedy - ekennedy@jsvig.com

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

FULL UNCONDITIONAL WAIVER

My/our contact with JS Vig Construction Company to provide Metal Drs, Frams & Hrdwr
fortheimprovements to the property described as: 001673 - Livngstn Cnty 911 Dsp
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

FBH Architectural Security

By:



(Signature of Lien Claimant)

Address: PO Box 1277
Flint, MI 48501

Telephone: 734-332-3740
Fax: 734-332-3746

Signed on: 7-23-20

Please email the signed waiver to Elaine Kennedy - ekennedy@jsvig.com


DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

FULL UNCONDITIONAL WAIVER

My/our contact with JS Vig Construction Company to provide Fencing
for the improvements to the property described as: 001673 - Livngstn Cnty 911 Dsp
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

By:  Future Fence Company
(Signature of Lien Claimant)

Address: 23450 Regency Park Drive
Warren, MI 48089

Telephone: 586-755-0900
Fax: 586-755-7456

Signed on: 1-17-20

Please email the signed waiver to Elaine Kennedy - ekennedy@jsvig.com

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

FULL UNCONDITIONAL WAIVER

My/our contact with JS Vig Construction Company to provide Painting
for the improvements to the property described as: 001673 - Livngstn Cnty 911 Dsp
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

G&T Commercial Coatings

By:

Anastasios G. Liangis
(Signature of Lien Claimant)

Address: 25650 Plymouth Rd.
Redford, MI 48239

Telephone: 313-766-4838
Fax:

Signed on: 5/12/2020

Please email the signed waiver to Elaine Kennedy - ekennedy@jsvig.com

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

FULL UNCONDITIONAL WAIVER


My/our contact with JS Vig Construction Company to provide Site Demolition
for the improvements to the property described as: 001673 - Livingston Cnty 911 Dsp
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

Joe Raica Excavating, Inc.

By:



(Signature of Lien Claimant)

Address: 3640 Nicholson Rd.
Fowlerville, MI 48836

Telephone: 517-521-4393
Fax:

Signed on: 11-19-20

Please email the signed waiver to Elaine Kennedy - ekennedy@jsvig.com

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

upon receipt of payment

FULL UNCONDITIONAL WAIVER

My/our contact with JS Vig Construction Company to provide Concrete
for the improvements to the property described as: 001673 - Livngstn Cnty 911 Dsp

has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

MERLO CONSTRUCTION

By:

Candace Kulling

(Signature of Lien Claimant)

Address: 4964 Technical Drive
Milford, MI 48381

Telephone: 248-714-5486
Fax: 248-714-5249

Signed on: April 28, 2020

Please email the signed waiver to Elaine Kennedy - ekennedy@jsvig.com


DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

FULL UNCONDITIONAL WAIVER

My/our contact with JS Vig Construction Company to provide Asphalt Paving
for the improvements to the property described as: 001673 - Livingston Cnty 911 Dsp
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

By: NAGLE PAVING

(Signature of Lien Claimant)

Address: 39525 West 13 Mile Road
Suite 300
Novi, MI 48377

Telephone: 248-553-0600
Fax: 248-553-0669

Signed on: 9-15-20

Please email the signed waiver to Elaine Kennedy - ekennedy@jsvig.com

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

FULL UNCONDITIONAL WAIVER


My/our contact with JS Vig Construction Company to provide Footings
for the improvements to the property described as: 001673 - Livngstn Cnty 911 Dsp
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

Novi Wall, Inc.

By:


(Signature of Lien Claimant)

Address: 25250 Seeley Road
Novi, MI 48375

Telephone: 248-474-1200
Fax: 248-474-7954

Signed on: 9-15-20

Please email the signed waiver to Elaine Kennedy - ekennedy@jsvig.com

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

FULL UNCONDITIONAL WAIVER


My/our contact with JS Vig Construction Company to provide
for the improvements to the property described as: 001673 - Livngstn Cnty 911 Dsp
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

Powerwashing Professionals, LL

By:


(Signature of Lien Claimant)

Address: 1288 Summit Ave
Ste 107-187
Sconomowoc, WI 53066

Telephone:
Fax:

Signed on: 11-10-22

Please email the signed waiver to Elaine Kennedy - ekennedy@jsvig.com

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

FULL UNCONDITIONAL WAIVER

206740

My/our contact with JS Vig Construction Company to provide Sealant Work-Waterprfing
fortheimprovementsto the property described as: 001673 - Livngstn Cnty 911 Dsp
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

RAM CONSTRUCTION SERVICES

By:

(Signature of Lien Claimant)

Alex Cohen

Controller

Address: 13800 EKLES ROAD
LIVONIA, MI 48150

Telephone: 734-464-3800
Fax: 734-437-6201

Signed on: 1-23-2020

Please email the signed waiver to Elaine Kennedy - ekennedy@jsvig.com

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

FULL UNCONDITIONAL WAIVER


My/our contact with JS Vig Construction Company to provide Structural Steel
for the improvements to the property described as: 001673 - Livingston Cnty 911 Dsp
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

S & G FABRICATORS, INC.

By:


(Signature of Lien Claimant)

Address: PO BOX 615
MANCHESTER, MI 48158

Telephone: 517-546-9240
Fax: 517-456-9720

Signed on: 1/27/20

Please email the signed waiver to Elaine Kennedy - ekennedy@jsvig.com

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

FULL UNCONDITIONAL WAIVER


My/our contact with JS Vig Construction Company to provide Window Treatments
for the improvements to the property described as: 001673 - Livngstn Cnty 911 Dsp
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

THE SHEER SHOP

By:



(Signature of Lien Claimant)

Address: 7393 23 Mile Road
SHELBY TWP, MI 48316

Telephone: 586-731-4499
Fax: 586-731-7301

Signed on: 8-21-19

Please email the signed waiver to Elaine Kennedy - ekennedy@jsvig.com

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

FULL UNCONDITIONAL WAIVER


My/our contact with JS Vig Construction Company to provide Lockers
for the improvements to the property described as: 001673 - Livngstn Cnty 911 Dsp
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

SHELVING INC.

By:


(Signature of Lien Claimant)

Address: 29275 Stephenson Hwy
Madison Heights, MI 48071

Telephone: 248-852-8600
Fax: 248-852-0904

Signed on: 8/21/19

Please email the signed waiver to Elaine Kennedy - ekennedy@jsvig.com


DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

FULL UNCONDITIONAL WAIVER

My/our contact with JS Vig Construction Company to provide Finish Crpntry & Millwrk
for the improvements to the property described as: 001673 - Livngstn Cnty 911 Dsp
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

By: 
(Signature of Lien Claimant)

Address: 615 GRISWOLD, SUITE 1102
DETROIT, MI 48226

Telephone: 313-963-9600
Fax: 313-963-9602

Signed on: 1-24-2020

Please email the signed waiver to Elaine Kennedy - ekennedy@jsvig.com

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

FULL UNCONDITIONAL WAIVER

My/our contract with JS Vig Construction Company to provide Landscaping
for the improvements to the property described as: 001673 - Livngstn Cnty 911 Dsp
has been fully paid and satisfied.

By signing this waiver, all my/our construction lien rights against the described property are waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/ one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

World Class Contracting

By:



(Signature of Lien Claimant)

Address: PO Box 531
CARLETON, MI 48117

Telephone: 734-654-4520
Fax: 734-654-4524

Signed on: 9-15-2020

Please email the signed waiver to Elaine Kennedy - ekennedy@jsvig.com

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.