Office Timeline

March 11 to September

All electrical, IT and structural plans confirmed with County and its subcontractors and Lindhout Associates.

March 11

Bids go out right after MEP drawings are returned. 2 weeks for bidding. Bidding will close around the week of April 26th. Lindhout working on plans too.

April 28

Gen. Gov. May meeting is May 3rd. Will ask for permission to be seen at Public Safety meeting. Otherwise next Gen. Gov. isn't until June 7th. Or we ask for a special meeting.

May 17 (with approval)

Construction to start based on contractor availability. Full completion 4-6 months after start.

Build-out Start TBD

April 12

Return of mechanical and electrical drawings from MEP, a subcontractor of Lindhout Associates

Final estimate on furnishings.


May 7


Bidding analysis complete. Ready for BOC approvals. May 24

Final BOC approval.

Notes

- · Office Furniture and all bids will need to go through BOC approval.
- · Once approved, money will be allocated and available.
- Signage will be done ASAP. No initial BOC approval needed as \$11,315 of funds already allocated via MVAA grant. Remaining money will need BOC approval for fund transfer but will be done the same time as the rest of the approvals.
- Will need to reallocate unused grant funds from original database because new route costs considerably less. Plan is to request a grant amendment to utilize those funds to purchase moving glass wall and other build out costs.
- Will need to reallocate unused grant funds for unused portion dedicated for lease payments. May dedicate to signage costs.
- May have unused portion of Work Program. Cannot be amended so will use extra money to purchase
 additional items that fall within the scope of the Work Program. Washer/dryer or some other IT
 hardware that would benefit the veterans.
- · Total approximate funds to re-allocate- \$48,225.





OPENING OUTWARD







FIXED LIGHTS







General Government and Health & Human Services @ 5:30 PM

Public Safety & Infrastructure & Development @ 5:30 PM

	J	ANU	JARY	7 20	21		
S	M	Т	W	Th	F	,	3
					X		2
3	4	5	6	7	8	•	9
10	11	12	13	14	15	1	6
17)8	19	20*	21	22	23	
24	25	26	27	28	29	30	31

FEBRUARY 2021										
S	M	Т	W	Th	F	S				
	1	2	3	4	5	6				
7	8	9	10	11	12	13				
14	26	16	17*	18	19	20				
21	22	23	24	25	26	27				
28		-	- 127	-	-117					

=1		MAR	CH	202 ⁻	1	
S	M	Т	W	Th	F	S
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17*	18	19	20
21	22	23	24	25	26	27
28	29	30	31	5. 71	10	

		API	RIL 2	021		
S	M	Т	W	Th	F	S
				1	2	3
4	5	6	7	8	9	10
11	12	13	14	15	16	17
18	19	20	21*	22	23	24
25	26	27	28	29	30	

MAY 2021										
S	M	Т	W	Th	F	S				
						1				
2	3	4	5	6	7	8				
9	10	11	12	13	14	15				
16	17	18	19*	20	21	22				
23	24	25	26	27	28	29				
30	34									

SI a	JUNE 2021										
S	M	Т	W	Th	F	S					
		1	2	3	4	5					
6	7	8	9	10	11	12					
13	14	15	16	17	18	19					
20	21	22	23	24	25	26					
27	28	29	30								

		JU	LY 2	021		
S	M	Т	W	Th	F	S
				1	2	3
4	5	6	7	8	9	10
11	12	13	14	15	16	17
18	19	20	21*	22	23	24
25	26	27	28	29	30	31

		NUG	UST	202	1	
S	M	Т	W	Th	F	S
1	2	3	4	5	6	7
8	9	10	11	12	13	14
14	16	17	18*	19	20	21
22	23	24	25	26	27	28
29	30	31	1.57		11.2	

SEPTEMBER 2021									
S	M	Т	W	Th	F	S			
			1	2	3	4			
5	8	7	8	9	10	11			
12	13	14	15	16	17	18			
19	20	21	22	23	24	25			
26	27	28	29	30					

	•	OCT	OBE	R 20	21		
S	M	Т	W	Th	F	\$	3
					1	3	2
3	4	5	6	7	8		9
10	M	12	13	14	15	1	6
17	18	19	20*	21	22	2	3
24	25	26	27	28	29	30	31

11	10	19	20	21	22		ပ
24	25	26	27	28	29	30	31
10/12	Ann	ual M	leeting				

11.0	NO	OVE	MBE	R 20	21	
S	M	Т	W	Th	F	S
	1	2	3	4	5	6
7	8	9	10	M	12	13
14	15	16	17*	18	19	20
21	22	23	24	25	26	27
28	29	30				

DECEMBER 2021						
S	M	Т	W	Th	F	S
		- 1	1	2	3	4
5	6	7	8	9	10	11
12	13	14	15	16	17	18
19	20	21	22	23	24	25
26	27	28	29	30	34	JAN 1